

Dec. 6 Tolman, 12 hrs. at Arlington

Wednesday Fayter, 12 hrs do.

Pylke, 12 hrs. do.

Leach, 2 hrs. make chime rack

" 7½ hrs. make ground pulley for

" Arlington

Coles 2 hrs. pt up Rattery stock

" 4 hrs. Loxbeare stocks

" 3½ hrs. Rattery pulley

Wilde, 2 hrs. Loxbeare work

X " 7½ hrs. varnishing & papering
room for Mrs. T. Glanville

H. Stokes, cut off stuff for wheels

" make paint &c.

Self

7 Tolman, 11½ hrs. at Arlington

Thursday Fayter, 11½ hrs. do.

Pylke, 11½ hrs. do.

X Leach, 2 hrs. repair chair for

" Rev. D. L. L. Fulford

X " 8 hrs. repairing roof, cupboard
shelves ease doors &c Rev. D. L. L. Fulford

Coles, 2 hrs. Rattery pulley

" 2 hrs. Loxbeare sliders

" 3½ hrs. Dalton wheel

" 2 hrs. change top door Self

Wilde, 2 hrs. Loxbeare work

X " 7½ hrs. papering room Mrs. T. Glanville

H. Stokes, Bradford plan.

" Topsham after gooseberry bushes &c.

Self

Dec. 8 Tolman 11½ hrs. at Arlington

Friday Fayter 11½ hrs. do.

Pylke 11½ hrs. do.

Leach, 1 hr. Loebear work

" 1 hr. preparing for Innmore

X " 7½ hrs. repairing window for

" Rev. J. L. L. Fulford

Coles, 7½ hrs. Dolton wheel

" 2 hrs. paint Ratter, work

X Wilde, 1 day, papering, fixing curtain
pole furniture Mr. T. Glanville

H. Stokes, Bradford estimate & accounts

Self

9 Tolman, 11 hrs. at Arlington

Saturday Fayter, 11 hrs. do.

Pylke, 11 hrs. do.

Leach, ½ hr. prepare for Innmore

" 7½ hrs. repair window, put in

X " glass, fix lamp for Rev. J. L. L. Fulford

Coles, 1 day Dolton wheels

X Wilde, 1 hr. fix doorstep Mr. T. Glanville

" 2½ hrs. re-leather pump suckers Self

" 4½ hrs. Loebear work

H. Stokes at Arlington

Self

Mr. T. Glanville

X 8 pieces of wallpaper 1/9

22 yards of border 6-

1 bucket of paste

1 lb of copper wire, 2 staples

1 quart of Varnish (handers indoor)

Skinner graining room 7/-

Rev. J. L. L. Fulford
 3-0 of $3\frac{1}{2} \times \frac{3}{4}$ deal (shelves)
 12. $1\frac{1}{4}$ screws
 2 iron buttons & screws
 1 wood do + 1 screw
 1 cupboard lock & screw
 1 brass cupboard turn
 1 " " bolt
 6-0 of $4 \times \frac{3}{4}$ stops for window
 2-6 of $1\frac{1}{2} \times 1\frac{1}{2}$ drip
 6. $1\frac{1}{2}$ screws
 12. $\frac{3}{4}$ clouts
 2-6 x 2" of Zinc
 2-9 of $5 \times \frac{3}{4}$ deal door drip
 45-0 of 2x1 battens
 1 lb. nails
 1 pane glass $13 \times 10\frac{3}{4}$
 1 do. 13×4
 1 lb. putty
 $\frac{1}{2}$ lb. paint

Dec. 6 Mr. W. Stamp

X $\frac{1}{2}$ hr. put 4 screws in trap shaft

Dec. 11 Tolman, $5\frac{1}{2}$ hrs. Ddtr. work

Monday " 3 hrs. clear up shed

" $\frac{1}{2}$ hr. put squares on packing boxes

X Fayer, 11 hrs. overhauling bells at Enmore

X Leach, 11 hrs. do. do.

Pyle, 1 day Loxbeare work

Coles, 1 day do.

Wilde, 1 day do.

H. Stokes, clearing up shed &

Self

- Dec. 12 Tolman, 2 hrs. making pins
 Tuesday " 7½ hrs. Loebear frame
 Pyke, 7½ hrs. do.
 " 2 hrs. do. wheel
 x Fayter, 11½ hrs. at Enmore
 + Leach, 11½ hrs. do.
 Coles, 7½ hrs. Loebear work
 x " 2 hrs. put in pane of glass
 " at Miss Martins
 Wilde, 2½ hrs. Loebear pulleys
 x " 7 hrs. hanging top sashes
 " at R. Knotts for Mr. J. Skinner
 H. Stokes, painting iron work, oiling
 wheel r.
 Self
- 13 Tolman, 1 day Loebear frame
 Wednesday Pyke, 1 day do.
 + Fayter, 10 hrs. at Enmore
 + Leach, 10 hrs. do.
 Coles, 1 day Loebear work
 Wilde, 2 hrs. do.
 " 7½ hrs. making pulleys, patrices r.
 H. Stokes, at a ps.
 Self
- 14 Tolman, 1 day Loebear frame
 Thursday Pyke, 1 day do.
 Fayter, 10½ hrs. at Enmore
 Leach, 10½ hrs. do.
 Coles, 9½ hrs. easing windows r.
 x " at Farringdon Rectory
 Wilde, 2 hrs. make pulleys patrices
 x " 7½ hrs. hanging top sashes
 " at R. Knotts for Mr. J. Skinner

Dec. 14 H. Stokes, at Powderham examine bells
 Self do. do.

15 Tolman, qhr. Lockbeare frame

Friday Pyke, 8 1/2 hrs. do.

X " 1 hr. clean out shuting for
 Mr. Steele

X Hawkins, 1 hr. do. do.

Fayter, qhr. Rattery work

Leach, 4 hrs. fit up chime pulleys

X " 5 1/2 hrs. fixing book shelves,
 mirror, furniture re. Rev. J. L. Fulford

Coles, 2 hrs. Lockbeare work

Rolle X " 7 1/2 hrs. make cow boxes for
 Mr. J. Skinner

Wilde: 1 1/2 hrs. put in glass for R. Knott

X " 6 hrs. hang sashes at
 J. Godfrey for Mr. J. Skinner

" 2 hrs. make patrics pins

H. Stokes, 10 station, pack for Rattery,

" pick up old iron re.

Self

16 Tolman, 1 day Lockbeare frame

Saturday Pyke, 1 day do.

Fayter, 1 hr. Rattery work

" 5 hrs. Lockbeare work

Leach, 2 1/2 hrs. do.

X " 5 1/2 hrs. fixing furniture re. for
 Rev. J. L. Fulford.

Rolle X Coles, 1/4 day make cow boxes Mr. J. Skinner

" 3/4 day fixing do. do.

Wilde, 3/4 day hang sashes at J. Godfrey

X " + gable window for Mr. J. Skinner

" 1/4 day make pins

Dec 16 H Stokes, at appt. make paint, load waggons
Self

Rev. J. L. L. Fulford

1/2 lb. paint

2 doz picture nails

4, 2 round head screws

2-0 of 3 x 1/4 deal

2 doz brads

Miss Martin

X 1 pane glass 11 3/4 x 7 1/4

putty

Mr. J. Skinner

X 6. 6 lb. sash weights

X 9 sash cords (11 cast)

X 6 pulleys, 12 screws

X 16-0 of 3/8 bead

X 1-0 of 3 x 3/4 deal

X 3. 3/8 screws

X 4. 6 lb. sash weights

X 4 pulleys, 8 screws

X 4 sash cords

X 12-0 of 3/8 bead

X 10. 1" screws for attic window

R. Knolls

J. Godfrey

Mr. R. Knott

2 panes glass 10 3/4 x 8 putty.

(Dec. 15 Mrs Steele

1 bag of sawdust

Roller state (Mr. J. Skinner's boxes)

X 7 lbs. nails

Rev. J. B. Housman,

X 2 yards blind cord, 1 can of sweet oil

Dec. 12 J Miller $\frac{1}{2}$ day make paths at Public Hall
 13 do. 1 day do
 14 do. 1 day do
 16 do. 1 day do
 19 do. 1 day do.
 21 do. $\frac{1}{2}$ day do.
 22 do. $\frac{1}{4}$ day do.
 23 do. 1 day do.

Dec. 18 Tolman, 11 hrs. at Rattery
 Monday Fayter, 11 hrs. do.
 Leach, 1 day Loxbeare wheels
 Pyke, 7 hrs. do. frame
 .. 2 hrs. helping smith
 Coles, 2 hrs. make bullocks box
 X .. for Mr. J. Skinner
 .. 6 hrs. Dolton & Loxbeare work
 X Wilde, 1 day make bench Mr. H. Fulford
 H. Stokes, at ap. rotation
 Self

19 Tolman, 11 $\frac{1}{2}$ hrs. at Rattery
 Tuesday Fayter, 11 $\frac{1}{2}$ hrs. do.
 Leach, 7 $\frac{1}{2}$ hrs. Loxbeare work
 .. $\frac{1}{2}$ hr. help smith
 .. $\frac{1}{2}$ hr. get out pulleys
 .. 1 hr. put glass in picture
 X .. frame for Rev. J. L. Fulford
 Pyke, 1 day Loxbeare frame & locks
 Coles, 2 hrs. make wheel blocks

Rolle X .. 7 $\frac{1}{2}$ hrs. put fence around well Newhouse charge¹⁵
 X Wilde, 2 hrs. make bench for Mr. H. Fulford Nov. 7.
 X .. 7 $\frac{1}{2}$ hrs. hang sashes Mr. J. Skinner
 H. Stokes, at ap. r.
 Self at Rattery

Dec. 20 Tolman, 11½ hrs. at Pattery

Wednesday Fayter, 11½ hrs. do.

Leach, 2 hrs. get out pullies

" 7 hrs. put on hoops & Loebear & Dolton

Pylke, 1 day Loebear stocks & wheels

Coles, 3 hrs. do. do.

" ½ hr. help smith

" 3 hrs oil collar & wheel &

" trap wheels for Self

Rolley " 3 hrs. put fence around well

" at Newhouse charge to Mr. S.

X Wilde, 8 hrs. make bench for

" Mr. H. Fulford

" ½ hr. Dolton pulley,

H. Stokes, at ops

Self

21 Tolman, 11 hrs. at Pattery

Thursday Fayter, 11 hrs. do.

Leach, 5½ hrs. get out pulleys

" 3 hrs. sharp 2 pairs & repair

" roof of stable Self

" ½ hr. Dolton wheel

Pylke, 4 hrs. do. stock

" 5½ hrs. Loebear stocks

Coles, 8½ hrs. painting ironwork

" 1 hr. helping smith

Wilde, 3½ hrs. Dolton pulley

+ " ½ hr. put in pane glass Mr. J. Godfrey paid

" 5½ hrs. hang sashes at Mr. J. Godfrey

X " for Mr. J. Skinner

H. Stokes, at ops & at Exeter

Self

Dec. 22 Tolman, 6 $\frac{1}{2}$ hrs. at Ugborough 6 hrs. Rattery
 Friday Fayer, 6 $\frac{1}{2}$ hrs. do. 6 hrs. Rattery
 Leach, 1 day Dolton & Loebear wheels
 Pyke, 2 hrs. Dolton stock
 " 7 $\frac{1}{2}$ hrs. Loebear work
 Coles, 5 hrs. make cowbox, barge &
 " capping r^{e} for Self
 " 1 hr. repair gate at J. Halls. Self
 " 3 $\frac{1}{2}$ hrs. Loebear work
 Wilde, 2 hrs. make pins
 " 7 $\frac{1}{2}$ hrs. fix new plank to pump
 " make pump trough at A. Wildes
 H. Stokes, all sorts + to Exmouth see Mr. Palmer
 Self

23 Tolman, 5 hrs. Loebear frame
 Saturday Fayer, 1 day help smith
 Tolman, 2 hrs. repair tool boxes
 Leach, 3 hrs. Loebear wheels
 " 3 hrs. clean out gutters +
 X " gutters for C. Davey, Esq.
 Pyke, 1 day Loebear frame & wheel
 X Coles, $\frac{1}{2}$ hr. measure cert Mr. J. Skinner
 " $\frac{1}{2}$ hr. paint capping Self
 X " $\frac{1}{2}$ hr. sharp saw A. Church paid
 " 6 $\frac{1}{2}$ hrs. paint stocks & ironwork
 Wilde, 1 hr. put glass in large shed
 X " 2 hrs. make window frame Mr. T. Stokes
 " 5 hrs. make paint pump trough
 at A. Wildes for Mrs. H. Stokes
 H. Stokes, at Mr. Downs, & Mr. Glanville for
 Mr. Palmer + to station r^{e} .
 Self do. do.

Rev. J. L. Fulford

X 1 pane of glass $21\frac{1}{2} \times 11\frac{1}{2}$ for picture

10

Mr. H. J. Fulford's bench

11-6 of 4×3 deal legs

4-6 of $3\frac{1}{2} \times 2$ bearers

4-6 of 3×2 "

4-6 of $2\frac{1}{2} \times 1\frac{1}{2}$ "

2-3 of $11 \times \frac{1}{2}$ brace

2-3 of $7 \times \frac{3}{4}$ "

2-6 of $5\frac{1}{2} \times 3$ ash vice

42-0 of 7×1 floor top

8. $\frac{3}{4}$ & 4. $1\frac{1}{2}$ screws

1 iron screw

1 iron stop

$1\frac{1}{2}$ lbs nails

1 pin, chain & plate

Mr. R. Hall for Miss Hoopers pump

1 leather for sucker

X 3-0 of copper wire, 6 clout nails

Mr. H. Glanville Well Rolle Estate

X 4 lbs nails

Mr. J. Skinner at J. Godfrey's

X 4 ash pulleys, 8. $\frac{3}{4}$ screws

X 11-8 of $\frac{3}{8}$ beading

X 4-0 of $1\frac{1}{2} \times \frac{3}{4}$ deal

X 7 ash cords used 2 knots altogether

X 5 doz. $\frac{3}{4}$ clouts

X $\frac{1}{2}$ lb. paint, 1 ash fastener

11-8
12-0
16-0
4-8

Mr. J. Godfrey

X 1 pane $10\frac{3}{4} \times 8$ putty paid

Mrs. H. Stokes at A. Wildes
 10'-4" of 11x1½ deal pump trough
 3'-9" of 9x2 " staff plank
 1 lb. nails
 8'-0" of 2x2½ oak legs

23rd A. Wilde, 4'-6" of 7x¾ floor paid
 " S. Coles, 6'-0" of 7x1 " paid
 " H. Leach, 2'-0" of 4x2 rafter } paid
 " " 2'-6" of 1½x1½ deal }

Dec. 25 Xmas Day

26 No work

27 No work

28 Tolman 7½ hrs. Loxbeare work

Thursday Leach, 7½ hrs. do.

Pylke, 7½ hrs. do.

Coles, 7½ hrs. repair left door, roof r.
 in Stable Yard Self

Wilde, 7½ hrs. making & painting window
 frame for Mrs. T. Stokes

H. Stokes, 3½ hrs. at Farringdon Rectory

" about bookshelves r.
 at apes & pack for Dolton

Self

29 Tolman, 8½ hrs. Loxbeare work

Friday " Mr. packing for Dolton

Leach, 2 hrs. make hat peg rail for

Rev. J. Hornum

" 7½ hrs. make library shelves do.

Pylke, 3½ hrs. repairing roops of linchays

" at Cottagers for Self

" 5 hrs. make cart for Mr. S. Skinner

Dec. 29 Pyke, 2hr. repair waggon for Self
 " 3½ hrs. Loxbeare work

" 1½ hr. make trestles for Self

Coles, 7hr. repairs in Stable Yard for Self

X " ½ hr. sharp saw Rev. J. S. Fulford

X " 2hr. make cart Mr. & Skinner

X Wilde, 1 day fixing window & putting
 in gate post for Mrs. T. Stokes

H. Stokes, Loxbeare name to

Self

30 Tolman, 1hr. cleaning out blocks

Saturday, " 1hr. Dolton work

" 4hrs. cut off spokes

Pyke, 6hrs. do do

" 2hrs. make trestles for Shop

X Coles, ¾ day make cart Mr. & Skinner

" ¼ day chopping out spokes

Wilde, 4½ hrs. repair hang gate to

X " clean out shutters Mrs. T. Stokes

" 1½ hrs. repair cistern at Rosemary

" Cottage for Self

" 1hr. repair glass in Shop

" 1hr. paint pump trough Mrs. H. Stokes

Leach, 1 day make library shelves

X " for Rev. J. B. Housman

H. Stokes, Loxbeare name to

Self

Rev. J. B. Housman

12-0 of 11x1 deal library shelves

20-0 of 9x1 " do

19-0 of 11x½ " do

2 bottles of varnish stain 9⁰

size

Mrs. T. Stokes at S. Bellick's
10'-0" of 4x3 deal window frame
3'-9" of 7x3 " "
6'-3" of 4x2½ " "
Line 2'-10" x 3'-0" clout nails
1½ lbs. paint
3'-3" of 3x2 deal for gate
6'-3" of 4½x3½ oak post
4. 2" screws
1 lb. nails
2 bricks, ½ bucket mortar

- Jan. 1 Tolman, 10½ hrs. at Dolton
Monday Fayter, 10½ hrs. do.
Leach, 7½ hrs. make library shelves
X " for Rev. J. Housman
Pyke, 1 hr. make cart Mr. S. Skinner
X " 8 hrs. take down linhay, Mr. S. G. Miller
X Coles, 8 hrs. do. do.
X " 1 hr. make cart Mr. S. Skinner
X Wilde, 4 hrs. make ladder Rev. J. Fulford
" 2½ hrs. leather trap wheels
X " for Mr. W. Stamp
" 2½ hrs. paint Loxbeare wheels
H. Stokes, to Vermont after timber
" at apex.
Self
- 2 Tolman, 11½ hrs. at Dolton
Tuesday Fayter, 11½ hrs. do.
Leach, 1 day ½ hrs. make corner
X " shelves Rev. J. B. Housman
Pyke, 1½ hrs. make cart Mr. S. Skinner
X " 8 hrs. fix linhay Mr. S. G. Miller
+ Coles, 8 hrs. do. do.
X " 1½ hrs. make cart Mr. S. Skinner
Wilde, 1½ hrs. ease window at
" Mr. Pomeroy. (Self)
" 6 hrs. repair shuting, pack timber r.
X " 2 hrs. make ladder Rev. J. ~~Housman~~ Fulford
X H. Stokes, 1 hr. library shelves Rev. Housman
" at Mr. Alford's see piggery r.
Self do. do.
- 3 Tolman, 11½ hrs. at Dolton
Wednesday Fayter, 11½ hrs. do.
X Leach, 1 day ½ hrs. make corner shelves Rev. J. B. Housman

Jan. 3 X Pyke, 1 day put up linhay, Mr. J. G. Miller

Wednesday Coles, 1 day do. do.

Wilde, 2 hrs. nail up rails in pig sty Self

X " 7½ hrs. make ladder Rev. J. Fulford

X H. Stokes, 1 hr. stain shelves Rev. Housman

" at axes

Self

4 Tolman, 11½ hrs at Dolton

Thursday Fayter, 11½ hrs. do.

X Leach, 1 day make corner shelves Rev. J. Housman

X Pyke, 5 hrs. put up linhay, Mr. J. G. Miller

" 4½ hrs. chop out spokes

Coles, 4½ hrs. do.

X " 5 hrs. put up linhay, Mr. J. G. Miller

X Wilde, 1 day make paint ladder Rev. J. Fulford

H. Stokes, at accounts R.

Self

5 Tolman, 11 hrs. at Dolton

Friday Fayter, 11 hrs. screw up bells at Beaford

X Leach, 1 day make corner shelves Rev. J. Housman

Pyke, 5 hrs. packing for ^{Loxbeare} ~~Dolton~~ loading

Roller X " 1 hr. measure post at Mr. Alfords

" 3½ hrs. chop out spokes

Coles, 4½ hrs. do.

" 2 hrs. repair sty door in Orchard

" 1½ hrs. helping smith

" 1½ hrs. load Loxbeare frame

Wilde, 4½ hrs. packing Loxbeare wheels

X " 1½ hrs. ease study door Rev. J. Fulford

X " 2½ hrs. make paint ladder do.

" 1 hr. make rope blocks

H. Stokes, packing loading for ~~Dolton~~ Loxbeare

Roller X " 1 hr. measure post at Mr. J. Alfords

Jan. 5 Self

6 Tolman, 8 hrs. at Dolton

Saturday Fayter, 8 hrs. do.

Seach, 5 hrs. make & paint corner

X " shelves Rev. J. B. Housman

X " 3½ hrs. make shelves & plane

" raps Rev. J. B. Housman

Tyke, 2 hrs. chop out spikes

X " 6 hrs. make cart Mr. J. Skinner

X Coles, 6 hrs. do. do.

" 2 hrs. chop out spikes

Wilde, 1 day make rope blocks &

" fit up rings

H. Stokes, 4 hrs. stain & varnish

X " cupboard Rev. J. B. Housman

" Drexworth estimate & rat apcs

Self

Rev. J. B. Housman

9-6 of 2x1 batten

10-0 of 11x¾ deal

4 iron brackets

12.¾ & 12.1" screws

6-0 of 3x1 deal hat peg rail

6. 2" brass screws

X 6-6 of 11x1 deal top corner shelves

X 6-6 of 8x1 " bottom "

6 9-0 of 9x1 " ends & centre "

6 6-0 of 7x1 " partings "

6 11-6 of 7x1 " shelves "

6 20-0 of 11x½ " back "

6 ½ lb. size. ¼ lb. stain

X 1 quart ~~of~~ varnish, ¼ pint enamel +

+ 3 ½ lbs. white paint with pot

Mr. & C. Miller

16.6 of 9" featheredge

7.0 of 9x3/4 deal

1 1/2 lbs. nails

Mr. W. Stamp

2 large & 2 small collars for wheels

Rev. J. L. Fulford

18 round ladder

1 1/2 lbs. paint

Jan. 8 Tolman, 9 1/2 hrs. at Loxbeare

Monday Fayter, 9 1/2 hrs. do.

Leach, 9 hrs. preparing for and ~~at~~

fixing bookshelves & hat-pegs

for Rev. J. B. Housman

Pyke, 1 day make cart Mr. & Skinner

Coles, 1 day do. do.

Wilde, 1 1/2 hrs. make straight edges &

paint for Loxbeare

7 1/2 hrs. make railing for Globe Hill Cottages

H. Stokes, 4 hrs. at Rev. J. B. Housman's

at apex

Self

9 Tolman, 11 hrs. at Loxbeare

Tuesday Fayter, 11 hrs. do.

Leach, 9 1/2 hrs. painting cupboards.

staining floors for Rev. J. B. Housman

Pyke, 1 day make cart Mr. & Skinner

Coles, 7 1/2 hrs. do. do.

2 hrs. help smith

Wilde, 3 hrs. fit up rings

6 1/2 hrs. railing for Globe Hill Cottages

Jan. 9 H. Stokes, at Oddfellows Meeting Exeter
Self

10 Tolman, 11½ hrs. at Loebeare

Wednesday Fayter, 11½ hrs. do.

X Leach, 1 day fix shelves, varnish
floors for Rev. J. B. Houseman

Pyke, 3 hrs. help smith with cast iron work

X .. 6½ hrs. make cast Mr. S. Skinner

X Coles 1 day do. do.

Wilde, 2½ hrs. making rings

X .. 7 hrs. put in post & hang gate

X .. at Winsor for Mr. H. Glanville

Hawkins, 7 hrs. do. do.

H. Stokes, at Loebeare

Self

11 Tolman, 11 hrs. at Loebeare

Thursday Fayter, 11 hrs. do.

X Leach, 9½ hrs. put in glass, ease

.. window & varnish floors

.. for Rev. J. B. Houseman

Pyke, 12½ hrs. put clapper in bell

.. & screw up frame Sampford Courtenay

X Coles, 1 day make cart Mr. S. Skinner

Wilde, 3½ hrs. fit up rings

.. 5 hrs. repair bench in Smith's shop

X .. 1 hr. measure post at Ford Water R.D.C.

H. Stokes, at Mr. Alfords measure for W.C. re.

.. at apes

Self

do.

do.

12 Tolman, 11½ hrs. at Loebeare

Friday Fayter, 11½ hrs. do.

H. Stokes, at Stoke-in-Tign-head

Jan 12 Leach, 7½ hrs. fixing new bridge for
Friday .. District Council Rydon Lane

X Pyke, 7½ hrs. do. do.

.. 2 hrs. cut up post

Leach, 2 hrs. do. do.

X Coles, 8 hrs. make cart Mr. S. Skinner

X .. 1½ hrs. sharp & large & 1 hand saw
for Mr. S. G. Miller

Wilde, 2 hrs. fit up rings

.. 7½ hrs. repair railing at
Globe Hill Cottages

Self

13 Tolman, 12 hrs at Lockbeare 12 hrs

Saturday Fayter, 12 hrs. do. 12 hrs

X Leach, 8 hrs. fix up rail & post &

.. put 3 spurs to posts at

.. Ford Water for R. V. Council

X Pyke, 8 hrs. do. do.

X Coles, 1 day make cart Mr. S. Skinner

Wilde, 2½ hrs. repair railing at

.. Globe Hill Cottages

.. 5½ hrs. fit up rings

H. Stokes at apt. R.

Self

Rev. J. B. Horsman

1 pane of glass 1-7⁵/₈ x 1-0⁵/₂

putty

Jan. 9 Rev. J. L. Fulford

1, 18 round ladder

Mr. H. Glanville jr

X 1 staple

Rural District Council Ford Water

~~3-3 of 5x4½ oak spurs
 6-0 of 5x5, 2 oak spurs
 5-3 of 6x5½ 1 oak post
 9-0 of 4½x3 1 deal rail
 1 lb. nails
 tar & paint~~

Rydon Lane Bridge

~~2. 16-0 of 9x4 deals
 3-6 of 4½x3 oak bearers
 2-0 of 2x3 deal
 1 lb. nails
 3. 5/8" bolts~~


Globe Hill Railing

13-0 of 3x2¼ rail
 5-0 of 11x1 pales

Loxbeare

weight of bottom parts 3 clappers

1st	19 lbs
2nd	20 ¼
3rd	21 -



Jan. 15 Tolman, 10 hrs. at Loxbeare

Monday Fayter, 10 hrs. do.

Leach, 9 hrs. putting new planks & posts

X " to Creally Bridge R.D. Council

✓ Pyke, 9 hrs. do. do.

X Coles, 1 day make cart Mr. & Skinner

Wilde, 1 day decorating parlour at Mrs. Fayter's

X H Stokes, 2 hrs. at Creally Bridge

" at ops

Self

Jan. 16 Tolman 11½ hrs. at Loxbeare
 Tuesday Fayter, 11½ hrs. do.
 Leach, 1 day make patrics shrouding
 Pyke, 1 day ring carriage wheels Self
 X Coles, 1 day make cart for Mr. S. Skinner
 Wilde, 1 day decorating front room at Mrs. Fayters
 H. Stokes, examining bells at Sampford Arundel
 Self do. do.

17 Tolman, 9½ hrs. at Loxbeare
 Wednesday Fayter, 9½ hrs. do.
 Leach, 5 hrs. plane shrouding
 " 2½ hrs. paint mantelpiece +
 " fire guard for Miss Stoneman
 X " 2 hrs. get-out stakes for R.D. Council
 X Pyke, 1 hr. do. do.
 " 8½ hrs. ring carriage wheels Self
 X Coles, 1 day make cart for Mr. S. Skinner
 Wilde, 1 day decorating front room Mrs. Fayters
 H. Stokes, at Loxbeare with Mr. Harbottle
 Self

18 Tolman, 9½ hrs. at Loxbeare
 Thursday Fayter, 9½ hrs. do.
 X Leach, 1½ hrs. get stakes for R.D. Council
 " 3 hrs. make plan boards +
 " chop out ladder rounds
 " 5 hrs. put on handles at Brewery
 X + lock at Mrs. Squires for Mr. T. Glanville
 Pyke, 1½ hrs. ring carriage wheels Self
 X " 7½ hrs. ring trap wheel Mr. J. Glanville
 X " 2 hrs. repair target frame Rifle Club
 X Coles, 1 day make cart Mr. S. Skinner
 Wilde, 1 day decorating front room at Mrs. Fayters
 H. Stokes, at Stoke plan r.
 Self

Jan 19 Tolman, 9 $\frac{1}{2}$ hrs at Loebere
 Friday Tayler, 9 $\frac{1}{2}$ hrs do.
 Leach, 6 hrs. get-out drip boards
 X " repair bottom of door at
 " Mrs. Squires for Mr. T. Glanville
 X " 3 $\frac{1}{2}$ hrs repairing glass at
 " Vestry Room
 X Pyke, 3 $\frac{1}{2}$ hrs. ring wheel & repair
 " trap for Mr. J. Glanville
 " 2 hrs. help smith
 " 5 $\frac{1}{2}$ hrs. hang pictures, put
 down carpet re Mrs. Tayler
 X Coles, 1 day make cart Mr. S. Skinner
 H Stokes, 4 hrs. at Belmont, Mr. Dams,
 " Mr. H. Glanville with Mr. Palmer
 " Oakford work re
 Self

20 Tolman, 1 day Oakford stocks
 Saturday Tayler, 1 day do.
 Leach 6 hrs. do. wheels
 Pyke, 2 $\frac{1}{2}$ hrs clean paint wheels
 " of carriage Self
 X " 5 $\frac{1}{2}$ hrs. repair trap Mr. J. Glanville
 X Coles, 1 day make cart Mr. S. Skinner
 " 2 hrs. help smith
 H Stokes, at Vermont for timber
 at apex re.
 Self

Woodbury Churchwardens at Vestry Room
 X 4 panes glass 12 $\frac{1}{4}$ x 9 $\frac{1}{2}$ each
 1 $\frac{1}{2}$ lbs. putty

Rifle Club

X 8'-0" of 2x3/4 deal target rail paint

Mr. S. Skinner's cart

X 4 1/4 lbs. priming

Miss Sarah Stone

X 1/4 lb. paint for mantelpiece
brusnick black for fire guard X paid

Mr. John Glanville

24. 1/2 screws

14. 1" do.

3. 2" do.

4 small plates of iron

1. 3x3/8" bolts

2. 1x1/4 bolts

7. 2" ash felloes

1/2 lb. paint

6

Mr. T. Glanville The Brewery

1 set of white china furniture complete

X 2-6 of 4x1 1/2 deal back door Mrs. Squires

2-6 of 9x3/4 " "

2-6 of 5 1/2 x 1 " "

6. 2" screws " "

1. 6" rim lock complete front door do.

1/2 lb. paint

Jan. 18th \$ Thomas R-D. Council Wotton brook

X 6 oak stakes 4'-0" long " "

8 spikes " "

\$ Thomas R. D. Council Creally Bridge

2. 11-0 of 9x3 deals

15-0 of 4x3 oak post bearers

5-3 of 7x2½ deal

2 spikes

2 lbs. nails

2. ¾ bolts

10-0 of 2x1 elm raps

Jan. 22 Tolman, 2 hrs. Oakford stocks
 Monday .. 7 hrs. chime rack West Buckland
 Fayter, 1 day Oakford stocks
 Leach, 1 day do. wheels
 Pyke, 4½ hrs do. do.
 .. 2 hrs. ease front doors at
 .. Messrs. Smeaths & Hawkins
 .. ½ hr. paint carriage wheels Self
 X .. 1 hr. paint trap wheel Mr. J. Glanville
 X Coles, 1 day cart Mr. J. Skinner
 H. Stokes, 2½ hrs. measure bridge at
 X .. Spain for R. D. Council
 .. at Sampford Arundel plan
 Self

23 Tolman, 1 day chime rack West Buckland
 Tuesday Fayter, 3½ hrs. Oakford stocks
 .. 6 hrs. help smith
 Leach, 1 day Oakford wheels
 Pyke, 3 hrs. do.
 .. ½ hr. paint wheels Self
 .. 6 hrs. prepare rails for bridge
 X at Spain R. D. Council
 Coles, 1 hr. chop out ladder rounds
 .. 2 hrs. make barge rapping H. S. jr
 X .. 6½ hrs. cart Mr. J. Skinner

Jan. 23 H. Stokes. Sampford Arundel plan estimate
Self

24 Tolman, 13½ hrs. take out clapper +

Wednesday .. screw up bells at Tamerton Foliot

Fayter, 11½ hrs. screw up bell frame +

.. at Stoke Canon

X Leach, 3½ hrs. fixing up lamps, mirrors

.. + for Miss Dobson

.. 2 hrs. Oakford wheels

X .. 4 hrs. getting out stakes for

.. R. District Council

+ Pyke, 5½ hrs. do. do.

.. 2 hrs. Oakford wheels

.. 2 hrs. prepare rails + posts

X .. for Spain bridge for R. D. Council

X Coles, 7½ hrs. cart Mr. S. Skinner

.. 2 hrs. Oakford work

H. Stokes, getting stakes for the Council

.. at apes + estimates + to station

Self

25 Tolman, 1 day chime rack West Buckland

Thursday Fayter, 9½ hrs. screw up frame +

.. at Stoke Canon

Leach, 2 hrs. Oakford wheels

X .. 7½ hrs. remove furniture for Miss Dobson

✓ Pyke, 7½ hrs. do. do.

X .. 2 hrs. prepare bridge at Spain R. D. Council

Coles, 1½ hrs. Oakford work

.. 4½ hrs. get out pulleys

X .. 3 hrs. cart Mr. S. Skinner

X H. Stokes, removing furniture for Miss Dobson

Self

Jan-26 Tolman. 1 day chime rack West Buckland
 Friday Fayter. 1 day helping smith
 Leach. 3 1/2 hrs Oakford wheels
 .. 2 hrs. fixing furniture Miss Dobson
 .. 4 hrs. laying linoleum, ease
 .. doors r: for Miss Dobson
 Pyke. 1 hr. packing away spokes
 .. 1/2 hr. put back screen at School
 .. 8 hrs. Oakford wheels
 Coles. 2 hrs. do.
 .. 7 1/2 hrs. take off springs & repair
 X trap shaft r: Mr. W. Abbott
 H. Stokes. examining bells at Petrockstowe
 Self

27 Tolman. 1 day Oakford wheels
 Saturday Fayter. 3/4 day do. plays r:
 .. 1/4 day help smith
 Leach. 1 day Oakford wheels
 Pyke. 1 day do.
 Coles. 2 hrs. do.
 A .. 2 hrs. cart Mr. J. Skinner
 X .. 4 hrs. put on shaft & repair
 X trap Mr. W. C. Abbott
 H. Stokes. at Stoke-in-teignhead estimate
 Self

Mr. J. Skinner's cart

X 4 1/2 lbs. red paint
 2 1/2 lbs. stone color paint

26 H. Leach. 4' 6" of 11 x 3/4 deal paid .. 11
 25 Mr. Tolman. 3 pieces pitch pine paid .. 6

Rural District Council Spain Bridge

- 7-0 of 3x2 oak posts
 11-0 of 4½x3 do.
 8-0 of 4x3 do.
 4-0 of 7x4½, 2 oak bearers
 1. 11-0 of 3x2 deal rail
 2. 16-0 of 3x2 deal rails
 4-0 of 1½ hoop iron

Rural District Council.

- X 10. oak stakes 8-0 long for watercourse
 behind Anns barn
 1 piece oak 8-0 long girt 10" made 6 stakes
 X Miss Dobson. shipping furniture contract 1 10 0

Mr. Skinner's cart

- 6-0 of 7x4½ ash 2 sides
 6-0 of 13x2 ash 3 runners
 4-3 of 3½x3 ash front piece
 5-0 of 3½x3 ash back piece
 4-3 of 4x2 ash tail board
 4-9 of 4x2½ ash front rail
 12-0 of 15x1½ elm sides
 12-0 of 9½x1 " rails
 3-6 of 15x1 " front
 4-0 of 12x1 " tail
 5-0 + 3-9 of 1" elm bottom
 10-9 of 11x3½ ash shafts
 4-3 of 3½x3 ash "
 4-3 of 3½x2 ash bar
 2-0 of 6x3 elm blocks
 3-3 of 1½x1½ ash tip stick
 2-6 of 6x2 elm +
 1 new back chain

Mr. S. Skinner's cart

2. $5 \times \frac{1}{2}$ bolts

4. $5 \times \frac{3}{8}$ "

2. $3 \frac{1}{2} \times \frac{3}{8}$ "

16. $2 \frac{1}{2} \times \frac{3}{8}$ "

16. $\frac{3}{4}$ screws

13. 1" screws

$\frac{1}{2}$ lbs. nails

Jan. 29 Tolman, 1 day Tamerton Foliot clapper

Monday .. 1 hr. repair pump Self

.. 7 hrs. Oakford wheels

Tayler 7 hrs. Oakford stays &c

.. $\frac{1}{2}$ hrs. helping smith

Leach, 1 day Oakford wheels

Ryke, 1 day do.

Coles, $\frac{1}{2}$ hr. pane up plan boards

.. $\frac{1}{2}$ hrs. varnish carriage wheels Self

.. $\frac{1}{2}$ hrs. put new dash board on trap

.. for Mr. W. Abbott

.. 1 hr. painting ironwork

.. $\frac{1}{2}$ hrs. Oakford work

H. Stokes, examine bells at Kenn

Self

30 Tolman, $3 \frac{1}{2}$ hrs. West Buckland chimes

Tuesday .. 6 hrs. Oakford wheels

Tayler, 6 hrs. do.

.. $3 \frac{1}{2}$ hrs. preparing for Kenn

Leach, 1 hr. Oakford wheels

.. 8 hrs. repairing bridge at Spain

for Rural District Council

Ryke, 8 hrs. do. do.

.. 1 hr. Oakford wheels

Self

1912

- Jan. 30
 X Coles, 3½ hrs. fit winger to tub & paint
 spring for Miss Martin
 .. ½ hr. painting bolts
 X .. 2 hrs. put on trap springs Mr. W. Abbott
 X .. 1 hr. put on cart wheels Mr. S. Skinner
 .. 2½ hrs. Oakford wheels
 X H. Stokes, 2½ hrs. at Spain Bridge P.D.C.
 .. at accounts
 .. 1 hr. put name in cart Mr. S. Skinner
- 31
 Wednesday Tolman, 9½ hrs. putting on new pulleys
 .. + overhauling bells & at Kenn
 Fayter, 9½ hrs. do. do.
 Leach, 5 hrs. Oakford wheels
 .. 4½ hrs. sawing posts for P.D. Council
 Pyke, 4½ hrs. do. do.
 .. 4½ hrs. Oakford wheels
 .. ½ hr. put on carriage wheels Self
 X Coles, 1 hr. repair glass in Vestry Room
 .. 2 hrs. put in axe stem Mr. A. Church paid
 .. 3 hrs. repair field gate Self
 .. ½ hr. sharp saw Self
 .. 3 hrs. Oakford wheels
 H. Stokes, at apcs. 6 hrs. drive men to Kenn
 Self
- Feb. 1
 Thursday Tolman, 9½ hrs. at Kenn
 Fayter, 9½ hrs. do.
 Leach, 1 day Oakford wheels
 Pyke, 1 day do.
 Coles, 1 day do.
 H. Stokes, at accounts
 Self
- 2
 Friday Tolman, 10 hrs. at Kenn
 Fayter, 10 hrs. do.

Feb. 2 Leach, 1 day Oakford work

Friday Pyke, 8 hrs do.

X .. 1 hr. easing door Mr. W. Down

.. 1/2 hr. put glass in trap lamp Mrs Church

Coles, 1 day Oakford wheels

H Stokes, 6 hrs. drive to Kenn

.. at apcs

Self

3 Tolman 2 hrs. cutting down props + }

Saturday .. 2 hrs. prop tree in Churchyard }

1 .. 2 hrs. preparing for West Buckland

Fayter, 2 hrs. Oakford stays

+ .. 2 hrs. cutting down props +

X .. 2 hrs. prop tree in Churchyard

+ Leach, 2 hrs. repair footstool in

.. Woodbury Church

.. 3 hrs. prepare for Powderham

.. 3 hrs. Oakford work

Pyke, 6 hrs. do.

X .. 2 hrs. make opic shutter + put

.. play on cupboard for Rifle Club

Coles, 1 day Oakford hoops

H Stokes, Petrockstowe estimate

Self

Mr. W. Abbotts, trap

6. 1 1/4 screws

1. 2 1/2 x 3/8 bolt

1. 2 x 1/4 bolt

piece of ash 3^o.

paint 2^o.

Wingboard 2' 6" of 5 x 1/2 deal

new part to spring

\$ Thomas Rural District Council

\$pain Bridge

2½ lbs. paint

2 lbs nails

1½ doz. clout nails

Horse Waggon delivering material

Vestry Room

X 1 pane glass 12½ x 9¼ putty

Woodbury Church stool

3, 2" screws

9" of 3½ x 1 deal leg

Woodbury Churchyard

5 elm props for tree

Feb. 3rd Mr. \$ G. Miller

X 2 lbs. 5 cuts. nails

Jan. 31st Mr. \$ Skinner had new cart

Kenn Church

6, 1", 6, 2", & 7, 2½ screws

3 ash blocks for clappers

5 leathers 1¼ lbs

1 clapper box

9 lbs. chime cord (5)

6 tubings

20 cast washers

5 new lignum vitae pulleys

ferry 4, lodge 2-

trap 2 journeys to Kenn

oiler 9-

plank 3-

Woodbury Rifle Club

11'0" of 7x1 floorboard for shutter

12. 1" screws

2. iron hooks + 2 eyes

1 window stay for cupboard

Feb. 5 Leach, 7½ hrs. Oakford work

Monday Pyke, 7½ hrs. do.

Coles, 3 hrs. do.

" 3½ hrs. make waggon shafts Self

" 1 hr. put leg in milk stool Self

H. Stokes, at apes

Self

6 Tolman, 7½ hrs. Oakford work

Tuesday Fayter, 7½ hrs. do.

Leach, 7½ hrs. do.

Pyke, 7½ hrs. do.

Coles, 7½ hrs. make waggon shafts Self

H. Stokes, at apes + to beeter

Self

7 Tolman, 4 hrs. Oakford work

Wednesday " 3½ hrs. put on hoops do.

Fayter, 2 hrs. make wheel blocks

" 7½ hrs. help smith

Leach, 9 hrs. Oakford work

Pyke, 1 day do.

Coles, 1 day make waggon shafts Self

H. Stokes, at apes & all sorts

Self

8 Tolman, 1 day Oakford pulley

Thursday Fayter, 6½ hrs. help smith

" 3 hrs. take off stay at Chest S. George

1912

Feb. 8
Thursday Fayter, 1 hr. take off seat of W. C. at
" Rev. J. L. L. Fulford's
Leach, 1 day Oakford work
Pylke, 1 day do.
Coles, 7½ hrs. make waggon shafts self
" ½ hr. sharp saw self
X " 1½ hrs. put in axe stem for
" Mr. C. Stamp
X H. Stokes, all sorts, 1 hr. at Rev. J. L. Fulford's
self

9 Tolman, 1 day Oakford work

Friday Fayter, 3½ hrs. make six stay at
" Cleyst & George
" 1½ hrs. help smith
X " 2 hrs. repair fence Mr. W. Abbott
" 2½ hrs. repair stable barrow
X " for W. Kerrier-Kerr leg
Leach, 1 day Oakford work
Pylke, 1 day do.
Coles, 2 hrs. make pins
" 1½ hrs. paint waggon shafts
" 5½ hrs. fix barge board for H. P. jr
X " ½ hr. repair waggon Mr. H. Glanville
H. Stokes, making paint 15
" 2½ hrs. fetch tools from Spain
self

10 Tolman, 1 day Oakford work

Saturday Fayter, 1 hr. repair barrow W. Kerrier-Kerr leg
" 1 hr. painting ironwork
" 6 hrs. helping smith
Leach, 4 hrs. Oakford work
" 4 hrs. put in posts & put others
X " upright at Ford Water

Feb. 10 Pyke. 4 hrs at Ford Water R. District Council

" 4 hrs. Oakford work

Coles. 1 hr. make pens

" 2½ hrs ease yard doors H. Stokes

X " 4½ hrs. repair waggon for
Mr. H. Glanville jr

H. Stokes, at apes. at Ford Water r.
Self

Mr. Ferris-Kerr leg.

6' 6" of 1½ x 1½ elm for barrow

½ lb. nails

2' 0" of 2½ x 2½ ash leg

paint

Rural District Council Ford Water

X 5' 6" of 6 x 5½ oak post

tar paint

X Mr. Abbotts fence

tar

Clyst St. George

X 1 ash stay

Feb. 12 Tolman. 10 hrs. picchines West Buckland

Monday Fayler. q hrs. at Powderham

Leach. q hrs. do.

Pyke. 5½ hrs. paint Oakford wheels

Y " ½ hr. measure plating at Miss Martins

X " 1½ hrs. put in axle stem Mr. A. Church

" 1½ hrs. repair pulley Powderham

X Coles. 1 day repair waggon Mr. H. Glanville

H. Stokes. at Powderham

X " 1½ hrs at Miss Martins

Feb. 13 Tolman, 10½ hrs. at West Buckland
 Tuesday Fayter, 9½ hrs. at Powderham
 Leach, 9½ hrs. do.
 Pyke, 8 hrs. Powderham pulleys
 " 1½ hrs. take off closet pan for
 C. Davey req.
 X Coles, 1 day repair waggon Mr. H. Glanville
 X H. Stokes, 1½ hrs. about closet pan C. Davey req.
 " painting ironwork r.
 " to breeter about closet pan r.
 Self

14 Tolman, 10½ hrs. at West Buckland
 Wednesday Fayter, 9½ hrs. at Powderham
 Leach, 9½ hrs. do.
 Pyke, 2½ hrs. Powderham pulleys
 " 2½ hrs. at Sydney Cottage r.
 X " painting shuting for Miss Martin
 R. S. " 4½ hrs. bore of plane part for
 Mr. Alford
 X Coles, 1 day repair waggon Mr. H. Glanville
 H. Stokes, make paint, paint ironwork r.
 Self

15 Tolman, 10½ hrs. at West Buckland
 Thursday Fayter, 9½ hrs. at Powderham
 Leach, 9½ hrs. do.
 - Pyke, 1 day ring waggon wheels Mr. H. Glanville
 X Coles, 1 day repair waggon do.
 H. Stokes } painting oak examining
 Self } bells. at Clyst Hydon

16 Tolman, 9½ hrs. at West Buckland
 Friday Fayter, 9½ hrs. at Powderham
 Leach, 9½ hrs. do.

Feb 16 Pyke, 3 hrs. ringing waggon wheels
 " for Mr. H. Glanville

X " 6 1/2 hrs. fixing shutting down
 pipe at Miss Martins

X Coles, 1 day repair waggon Mr. H. Glanville
 H. Stokes painting Oakford wheels
 1 hr. at Miss Martins
 Deef

17 Tolman, 1 day fit up Oakford stocks

Saturday Fayter, 8 hrs at Powderham

Leach, 8 hrs. do.

X Pyke, 1 1/2 hrs. ~~ring~~ wheels Mr. H. Glanville

X " 7 hrs. repair plates, tubs & at
 Miss Martins

Hawkins, 3 hrs. do. do.

X Coles, 1 day repair waggon Mr. H. Glanville

H. Stokes, paint Oakford wheels
 at Powderham.

Deef

Miss Martin

1. 4 1/2 O. G. outlet

1 stop end

2. 6 ft. of 2 1/2 R. W. Pipe

1. 3 ft. of do.

2 gutter bolts

2. 1 1/2 screws

6 pipe nails

1 lb. of red lead

2 lbs. paint

1 bucket of mortar

12. 1" clouts

X Mr. H. Glanville's waggon

3. 6 1/2 x 1/2 bolts 1 1/2 lbs

1912

Powderham

- X 17 cast washers
- X 1 new pulley case
- X 1 1/2 pint linseed oil
- X 7 lb. paint

- Feb. 19 Monday X Fayter, 6 1/2 hrs. helping smith
 .. 1/2 hr. fetch piano Miss Lear
 .. 2 hrs. Oakford stocks
 Leach, 8 1/2 hrs. do.
 + .. 1/2 hr. fetch piano Miss Lear
 X Pyke, 1/2 hr. do. do.
 X .. 8 1/2 hrs. ring wheels Mr. H. Glanville
 X Coles, 1 day repair waggon do
 H. Stokes, to Mr. Alford about puggers
 .. to beater for 2 W.C. pans
 Self
- 20 Tuesday Fayter, 1 day Oakford stocks
 Leach, 1 day do.
 X Pyke, 6 1/2 hrs. ring wheels Mr. H. Glanville
 X .. 3 hrs. trying W.C. pan C. Davey, Eq.
 Coles, 1 day Oakford work
 X H. Stokes, 2 1/4 hrs. about W.C. Rev. J. L. Fulford
 X .. 2 hrs. about W.C. pan C. Davey, Eq.
 .. alleorts
 X H. Sanson, 8 1/2 hrs. repair floor, walls &c.
 .. pic W.C. pan Rev. J. L. Fulford
 Self

- 21 Wednesday Fayter, 9 hrs. Oakford stocks
 .. 1/2 hr. take back piano Miss Lear
 + Leach, 1/2 hr. do. do.
 .. 9 hrs. Oakford stocks
 X Pyke, 5 hrs. ring wheels Mr. H. Glanville

Feb. 21 Pyke, 4½ hrs make six pipe casing
one W.C. seat Rev. J. L. Fulford

W. Hanson, 9 hrs. repair & colour out
W.C. for Rev. J. L. Fulford

Coles, 8½ hrs. Oakford work

.. 1 hr. beetle stem - Self

X H. Stokes, 3 hrs. about W.C. Rev. J. L. Fulford

.. to station. Cley & Hydon plan

Self

22 Fayter, 5 hrs. help smith

Thursday .. 9 hrs. Oakford stocks

Teach, 1 day do.

X Pyke, 8 hrs. about wheels & waggon
for Mr. H. Glanville

X .. 1 hr. paint W.C. for Rev. J. L. Fulford

Coles, 2 hrs. make whipple trees for

X .. Mr. C. Stamp

.. 5 hrs. Oakford work

.. 1 hr. rake stem H.P.

X .. 1½ hrs. make shafts Mr. H. Glanville

X H. Stokes, 3 hrs. at Remouth about

.. lead bend for C. Davey req.

.. Cley & Hydon plan reestimate

Self

23 Fayter, 1 day packing for Oakford

Friday Teach, 2 hrs. do.

.. 10 hrs. make coppin lathe Mr. G. Northcote

Pyke, 10 hrs. do. do.

X .. 2 hrs. make waggon shafts Mr. H. Glanville

X Coles, 2 hrs. do. do.

.. 10 hrs. make coppin lathe Mr. G. Northcote

H. Stokes, 3 hrs. do. do.

.. to dealer for furniture for do.

1913

Feb. 23 H. Stokes, packing for Oakford
Self

24 Fayer, 3 hrs. Oakford work
Saturday .. 5 hrs. help smith tyre wheels
Leach, 1 day 2 1/2 hrs. make coppin late Mrs. J. Glauville
Ryke, 1 day 2 1/2 hrs. do. do.
Coles, 5 hrs. repair doors & windows
X .. at Woodbury School
.. 3 hrs. make waggon choppers
X .. for Mr. H. Glauville
H. Stokes, 2 hrs. coppin late G. Northcote
.. help about coppin late Mrs. J. Glauville
Self to Dexter for furniture do.

Rev. J. L. L. Fulford Priory, N.C.

1 pedestal Closet pan
1 hardwood seat, bolts & plugs
11. 9x9 red flooring tiles
2. 4" collar pipe
7 lbs. red lead & putty
1 peck of cement
1/2 bag do. (old)
1 peck plaster
1 barrow of mortar
hair
4 lbs. 1/2 lbs distemper
1/2 bucket putty lime
7-3 of 7x3/4 floor board
7-3 of 9x3/4 do.
1 lb. paint
1/2 lb. nails

Woodbury School

1 pair hooks & turnbuckles $4\frac{1}{4}$ lbs

2. $1\frac{1}{2} \times \frac{1}{4}$ bolts

1 hasp staple

14. $1\frac{1}{2}$ " screws

board 2'

paint 2'

Feb. 26 Fayter, 10 hrs. at Oakford

Monday Leach, 10 hrs. do.

Pylke, 9 $\frac{1}{2}$ hrs. make oak coffin for late Mrs. J. Glanville

Coles, 8 hrs. do. do.

X " 1 $\frac{1}{2}$ hrs. make shafts Mr. H. Glanville

H. Stokes, 8 hrs. coffin late Mrs. J. Glanville

Self

27 Fayter, 10 $\frac{1}{2}$ hrs. at Oakford

Tuesday Leach, 10 $\frac{1}{2}$ hrs. do.

X Pylke, 5 hrs. fixing closet pan and

" seat for C. Davey, log

" 6 hrs. coffin late Mrs. J. Glanville

Coles, 3 hrs. do. do.

X " 8 hrs. waggon shafts Mr. H. Glanville

H. Stokes, 9 hrs. coffin late Mrs. J. Glanville

Hawkins, 1 $\frac{1}{2}$ hrs. do. do.

Self

28 Fayter, 10 $\frac{1}{2}$ hrs. at Oakford

Wednesday Leach, 10 $\frac{1}{2}$ hrs. do.

Pylke, 10 $\frac{1}{2}$ hrs. do.

Self at Oakford

X Coles, 1 day make waggon shafts Mr. H. Glanville

H. Stokes, at funeral late G. Northcote

" making paint 7'

1912

Feb. 29 Taylor, $10\frac{1}{2}$ hrs. at Oakford
 Thursday Leach, $10\frac{1}{2}$ hrs. do.
 Pyke, $10\frac{1}{2}$ hrs. do.
 X Coles. $\frac{1}{2}$ day make shafts Mr. H. Glanville
 X H. Stokes. $3\frac{1}{2}$ hrs. paint waggon do.
 .. at Mrs Glanville's Funeral
 Self do. do.

Mar. 1 Taylor, $10\frac{1}{2}$ hrs. at Oakford
 Friday Leach, $10\frac{1}{2}$ hrs. do.
 Pyke, $10\frac{1}{2}$ hrs. do.
 X Coles. 1 day make shafts Mr. H. Glanville
 X H. Stokes, 8 hrs. paint waggon do.
 Self

Mar. 2 Taylor, $9\frac{1}{2}$ hrs. at Oakford
 Saturday Leach, $9\frac{1}{2}$ hrs. do.
 Pyke, $9\frac{1}{2}$ hrs. do.
 X Coles. 1 day make paint shafts Mr. H. Glanville
 X H. Stokes, $\frac{1}{2}$ day paint waggon do.
 .. making paint r.
 Self

C. Davey Esqr.

1. W.C pan. Libras

1 lead bend

2 $\frac{1}{2}$ lbs red lead putty

4. 2" brass screws

4 rubber washers

6" x 4" of Zinc

plaster putty lime 3^d.

paint 2^d.

Mr. H. Glanville's Waggon

5½ lbs lead color paint		29
6½ lbs. red. 1 coat		23
1¾ lbs. blue 1 coat		10½
7 lbs. red 2 nd coat		36
1½ lbs. blue do.		.. 9
21' 0" of 10x1 elm sides 17.6		38
4' 0" of 4½x1 " top of axle case		.. 3
16. 1" screws	1	..
1' 0" x 6" of sheet iron	1	.. 3
3. 6x½ bolts		.. 6
2. 4x7/16 bolts		.. 2
10' 0" x 4' 0" of 1" elm bottom		84
2' 4" x 5" of sheet-iron	1	..
24. ¾ cloths	1	.. 8
1' 6" of 1½x¼ iron plates (3)		..
2½ lbs. nails		.. 5
4' 0" of 2x½ ash rap for lades		.. 2
6 large elm felloes.		33
2 small do.		10
2 blocks for stocks 2 ^o		.. 2
9' 6" of 9x3 ash shaft	9	7½
7' 6" of 3x3 " bars	3	110½
7' 0" of 3x3 " spurs	3	19
3' 0" of 3x2 " bars	2	6
1. 5x3/8 bolt		.. 1½
12. 1¾ C.S. nails		.. 2
2 staples		.. 4
1½ lbs. putty		.. 2½

美 220½

Mar. 4 Fayter, 10 hrs at Oakford

Monday Leach, 10 hrs do.

Pylke, 10 hrs do.

X Coles, 1 day painting waggon for
Mr. H. Glanville

X H. Stokes, 2 hrs. put waggon together do.
cupboard H. S. J.

\$elf

5 Fayter, 10½ hrs at Oakford

Tuesday Leach, 10½ hrs do.

Pylke, 10½ hrs do.

X Coles, 3 hrs. painting waggon Mr. H. Glanville

R. S. X .. 6½ hrs. put up garden fence at
Mr. J. Downs

" X Hawkins, 6½ hrs. do. do.

H. Stokes, ½ hr. sharp saw Mr. Beer paid .. 5

X .. 5 hrs. letter waggon + blacking
ironwork Mr. H. Glanville

8 .. cupboard H. S. J.

\$elf

6 Fayter, 10½ hrs at Oakford

Wednesday Leach, 10½ hrs do.

Pylke, 10½ hrs do.

X Coles, 2 hrs. put on waggon wheels Mr. H. Glanville

R. S. X .. 4 hrs put up garden fence at
Mr. J. Downs

" X Hawkins, 2 hrs. do. do.

H. Stokes, at Mrs Hollands, Mr. H. Glanville

" + Postlake with Mr. Palmer 3 hrs.

" cupboard H. S. J.

\$elf

Mar. 7 Fayler, 10½ hrs. at Oakford
 Thursday Leach, 10½ hrs. do.
 Pyke, 10½ hrs. do.
 R. 8. X Coles, 1 day garden fence Mr. J. Douns
 H. Stokes, at Bampton examine bells
 Self at Bampton & Oakford

8 Fayler, 10½ hrs. at Oakford
 Friday Leach, 10½ hrs. do.
 Pyke, 10½ hrs. do.

R. 8. X Coles, 3½ hrs. garden fence Mr. J. Douns
 - 6 hrs. help smith
 H. Stokes, cupboard W. S. jr
 Self

9 Fayler, 9½ hrs. at Oakford
 Saturday Leach, 9½ hrs. do.
 Pyke, 9½ hrs. do.

R. 8. T Coles, 1 day garden fence Mr. J. Douns
 H. Stokes, 2 hrs. put wood in window
 X .. at Woodbury Church
 . cupboard H. S. jr
 Self

Woodbury Church
 X 1-6 of 13x½ deal
 nails paint 2^d.

9th Mr. Steele,

X 36-0 of 2x1 batten, 2 oak stakes paid 14

Rolls & state Mr. J. Douns

X 8½ lbs. nails

1. 2 butt. hinge & screws, at Postmans

9. Mr. J. Nurse borrowed ½ pkt. black hobs

Mar. 11 Fayler, 10 hrs. at Oakford

Monday Leach, 10 hrs. do.

Pyke, 10 hrs. do.

R. S. X Coles, 1 day take down piggery
partition at Mr. Alfords.

X H. Stokes, cupboard N.S. jr

X " 2 hrs. at Mr. Alfords

Self

12 Fayler, 10½ hrs. at Oakford

Tuesday Leach, 10½ hrs. do.

Pyke, 10½ hrs. do.

R. S. X Coles, 1 day fix piggery partitions
at Mr. Alfords

X G. Miller, 1 day do. do.

Tolman, 2 hrs. paint washers r:

X " 5½ hrs. prepare for roller frame
for Mr. H. Glanville

X H. Stokes, 2 hrs. at Mr. Alfords charge 1/4 day on 10/5

" take timber for roller to saw

" cupboard N.S. jr

Self

13 Fayler, 12 hrs. at Oakford

Wednesday Leach, 12 hrs. do.

Pyke, 12 hrs. do.

X Tolman, 1½ hrs. make roller frame for
Mr. H. Glanville

X " 7½ hrs. get out gudgeon do.

R. S. X Coles, 1 day fix piggery partitions at
Mr. Alfords

X G. Miller, 1 day whitewash piggery r: do.

H. Stokes, at Station, Mr. Alfords, Postlake
+ at Messrs. Pratts after sharp plank

Self at Oakford

Mar. 14 Tolman, 1 day make roller frame for
Thursday Mr. H. Glanville
Fayter.

Leach, 1½ hrs. put in pane of glass
X " for Mr. C. Stamp

X " 7½ hrs. repair mantelpiece
" Mrs. T. Glanville

Ptke, ½ hrs. make pins rs

R-8 X " 7½ hrs. hanging 3 dairy lights
" at Postlake Farm

X Coles, 1 day fix pigger, partitions
" at Mr. Alford

G. Miller, 1 day clear away wall X
" at Postlake Dairy

X H. Stokes, ½ hrs. repair castors of
" chair Rev. J. L. Telford

X " 2 hrs. repair pump do. (13'')
" at Postlake rs

Self

15 Tolman, 8½ hrs. roller frame Mr. H. Glanville

Friday " 1 hr. help about cupboard H. S. jr

X Leach, 2 hrs. put in pane of glass
" in Woodbury Tower

X " 7½ hrs. repair mantelpiece & put
" up matchboard Mrs. T. Glanville

R-8 X Ptke, 1 day repair yard door at
" Postlake Farm

X Coles, 1 day fix partitions at Mr. Alford

" G. Miller, 1 day clear away wall at
" Postlake Dairy X

H. Stokes, at Mr. Alford, Postlake rs

Self

Mar. 16 Tolman 1 day make roller frame Mr. H. Glanville
 Saturday Leach, 6 hrs. repairing papering for
 Mrs. T. Glanville

X " 2 hrs. make frame C. Davey Esq.
 R. S. X Pyke, 1 day repair yard door Postlake Farm
 " X Coles, 1 day piggery partitions Mr. Alford
 " G. Miller, 1 day clean back Postlake Dairy X
 H. Stokes, grinding paint r.
 Self

Mr. C. Stamp

X 1 pane glass $15\frac{1}{2} \times 11$ putty

Woodbury Churchwardens

X 1 pane glass $13 \times 12\frac{1}{2}$ putty, Town

Mrs. T. Glanville

7-6 of 3×2 deal

32-6 of $7 \times \frac{3}{4}$ match

4-9 of 9×1 deal jamb

6-9 of 7×1 floor

1-0 of $7 \times 1\frac{1}{2}$ deal

2 lbs. nails

3-0 of $1\frac{1}{2}$ mldg.

6-6 of $7 \times \frac{3}{4}$ floor for shelf

} Kitchen

Mr. J. Alford Rolle Estate

6-6 of 4×3 oak sill

8 lbs. nails

1 bucket lime

2 barrows mortar

2 pecks of cement

had 1 load sand from own pit

250 bricks

Postlake Farm, Rolfe Estate

5-3 of 8x2½ deal ledge yard door

5-8 of 5½x1¾ braces "

5-0 of 9x1 boards "

4-3 of 2½x1¾ ledge "

2. 3x3/8 bolts "

6. 2 screws "

1 lb. nails "

1½ lbs. paint "

3 pairs 2½ bolts dairy windows

36. 1" screws "

2 iron knobs "

Mr. H. Glanville

X 11-6 of 13x3½ oak roller shafts

Mar. 18^x Tolman, 1 day roller frame Mr. H. GlanvilleMonday^x Leach, 1½ hrs make frame for C. Davey Esq.

X " 7½ hrs. hang top sack at Brewery

Pyke, 1½ hrs. make pins

X " 1 hr. sharp crosscut saw W. F. Kerr Esq.

X " 2 hrs. put new castors on

X " sofa at Rev. J. L. Fulford's

X " ½ hr. put handle in brick cleaner

X " 4 hrs. hang yard door Postlake Farm

R. 2. G. Miller, 1 day whitewash piggery, repair

X " floor at Mr. J. Alford's

T. Smith, 1 day take down ceiling Mrs. Hollands

H. Stokes, make paint at Mr. Alford's

Self

X 19 Tolman, 1 hr. roller frame Mr. H. Glanville

Tuesday " 1 hr. oil waggon wheels Self

X " 5 hrs. make shafts for wood

X roller Mr. H. Glanville

Mar. 19 Tolman, 2½ hrs. shift school seats, put up
 Tuesday .. curtain r. Rev. R. H. Neely
 X Leach, 6 hrs. putting on architraves
 .. take off locks, case doors r. Mrs. T. Glanville
 R. E. X Pyke, 1 day put up piggery partitions
 .. at Mr. J. Alford's
 G. Miller, ½ day clear up wall Pollake Dairy X
 T. Smeath, ½ day do. do. X
 G. Miller, ½ day take down cottage Pollake X
 T. Smeath, ½ day do. do. X
 X H. Stokes, 2½ hrs. shift school seats, put
 .. up curtain r. Rev. R. H. Neely
 .. for Mr. Alford's + ~~Boxton~~ Pollake Farm
 Self

20 Tolman, 1 hr. put back school seats r. Rev. Neely
 Wednesday .. 2½ hrs. sharp saw Mr. Beer paid
 X .. 8 hrs. wood roller shafts Mr. H. Glanville
 X Leach, 1 day paint bedroom r. Mrs. T. Glanville
 R. E. X Pyke, 1 day finish piggery Mr. J. Alford's
 G. Miller, 1 day take down cottage Pollake X
 T. Smeath, 1 day do. do. X
 X H. Stokes, 1 hr. school seats Rev. Neely
 X .. 1 hr. alter sign Mr. T. Glanville
 X .. { 3½ hrs. letter iron cross Mrs. Davey
 .. { also charge 4/- for painting same
 .. 2½ hrs. Pollake Cottages
 Self

21 Tolman, 1 day put up ceiling joist at
 Thursday .. Mrs. Hollands
 X Pyke, 1 day do. do.
 X Leach, 7 hrs. painting bedrooms at)
 .. Mrs. T. Glanville)
 .. 2½ hrs. put down linoleum do.)

Mar 21 G. Miller, 1 day take down cottage Postlake +
 T. Smeath, 1 day do. do. +
 H. Stokes, to station, whitewash dairy, 15.
 Self at Camelford

X 22 Tolman, 1 day fix ceiling joist Mrs. Hollands
 Friday Pyke, 1 day do. do.
 Leach, 3 hrs. put on locks on bedroom
 X .. doors at Mrs T. Glanvill
 .. 6 1/2 hrs paint bedrooms do.
 G. Miller, 1 day take down cottage Postlake X
 T. Smeath, 1 day do. do. +
 H. Stokes, painting dairy
 .. at Postlake Cottage 15.
 Self

23 Tolman, 2 1/2 hrs. paint stone roller frame
 Saturday .. for Mr. H. Glanvill
 X .. 3 1/2 hrs. fix ceiling joist Mrs. Hollands
 X .. 2 hrs. put up roof collar do. extra
 X Pyke, 2 hrs. do. do. do.
 X .. 3 hrs. fix ceiling joist do.
 X .. 3 hrs. easing doors 15. Dr. Furnivall
 X Leach, 1 day painting bedrooms Mrs. T. Glanvill
 G. Miller, 1 day take down cottage Postlake X
 T. Smeath, 1 day do. do. +
 H. Stokes, at Postlake
 .. paint dairy make paint
 X - { 1/2 hr. put in cross Mrs. Davey }
 { oak block 1-0 of 6x4 1/2 hr. }
 Self

C. Davey Esq.

X 17-0 of 11x1 deal frame

2-0 of 2 1/2 x 2.

1/2 lb nails

Rev. J. L. Fulford
 X 1 set of 4 castors
 6 screws

Dr. Turnwall
 X 4 screws

Mr. J. Alfords Easton Farm Rolle Estate
 X 2 6" Tower bolts & screws
 16 2 screws for twists
 2 staples

Mrs. Hollands ceiling Rolle Estate
 X 24 9-0 of 4x2 joist
 14-0 of 4x3
 27-0 of 3x2
 20-6 of 2 1/2 x 2
 45-0 of 2x1
 6 lbs nails
) Contract

X 20-0 of 7x2 collar extra
 4, 8x 1/2 bolts

Mrs T. Glanville Brewery
 4 sheets glass paper
 2 sash pulleys & screws
 2 8 1/2 lbs. sash weights
 2 sash cords
 6 clouts
 1 sash fastener
 1 6" rim lock complete
 1 steel case latch
 1 bow latch
 10-0 of 3/8" parting slip
 1/2 lb. black paint
 4 1/2 lbs. white, 2 lbs. green paint

March 25 Tolman, 6 hrs. repair wood roller Mr. H. Glanville
 Monday X " 2 hrs. paint stone roller frame do.
 " 1 hr. repair smith's roller water trough.
 X Leach, 1 day repair staircase window at
 " Mrs. T. Glanville
 X Pyke, 1 day painting do.
 X H Stokes, 1 day hang bedroom paper do.
 Coles, 2 hrs. paint W.C. Self
 X " 2 hrs. take of dining table castors
 " for Rev. J. L. Fulford
 X " 2 hrs. take out wall Mrs. T. Glanville
 X " 3 hrs. make new jambs do.
 G. Miller, 1 day take down cottage Postlake X
 T. Smeath, 1 day do. do. X
 Self

26 Tolman, 3½ hrs get out pulleys
 Tuesday X " 6 hrs. repair spring cart Mr. T. Glanville
 X Leach, 1 day repair staircase window
 " at Mrs. T. Glanville's
 X Pyke, 7 hrs painting do.
 X " 2½ hrs. put in sash cords Dr. Furnivall
 X Coles, 1 day make jambs door Mrs. T. Glanville
 X H Stokes, 8 hrs papering bedrooms do.
 " at Postlake
 G. Miller, 1 day take down cottage Postlake X
 T. Smeath, 1 day do. do. X
 Self

X 27 Tolman, 4 hrs. repair spring cart Mr. T. Glanville
 Wednesday " 3 hrs. put in pulley spalls
 R. 8 " ½ hr. about ceiling Mrs. Hollands cottage
 " 2 hrs. make grindstone trough
 X Leach, 1 day painting, & repairing
 front door Mrs. T. Glanville's

- March 27 Pyke, 1 day painting for Mrs. T. Glanville
 Wednesday Coles, 1 day make jamb & door do
 X H. Stokes, 2 hrs. papering at do
 .. making paint r.
 R. G. X E. Godfrey, 1 day put up ceiling Mrs. Hollands
 X T. Smeath, 1 day do. do.
 G. Miller, 1 day drive out rubble Postlake X
 Self
- X 28 Tolman, 1/2 hr. at Mrs. Hollands Cottage
 Thursday .. 3 hrs. make grindstone trough
 X .. 6 hrs. repair waggon Mr. T. Glanville
 X Leach, 1 day painting at Mrs. T. Glanville
 X Pyke, 1 day do. do.
 X Coles, 7/2 hrs. make door do.
 X .. 2 hrs. put castors on table Rev. J. L. Fulford
 R. G. X E. Godfrey, 1 day ceiling Mrs. Hollands
 X T. Smeath, 1/2 day do. do.
 .. 1/2 day put earth in garden Self
 G. Miller, 1/2 day drive out rubble Postlake X
 .. 1/2 day pull down cottage do. X
 H. Stokes, at Dismouth see Mr. Palmer
 .. at Postlake & at apes.
 Self
- X 29 Tolman, 4 hrs. repair waggon Mr. T. Glanville
 Friday .. 5 1/2 hrs. repair carriage r. Self
 Leach, 2 1/2 hrs. put hinge on counter, ease
 .. door r. Mrs. T. Glanville
 X .. 7 hrs. painting do.
 X Pyke, 1 day do. do.
 X Coles, 7 1/2 hrs. hang door, put on shops r.
 .. for Mrs. T. Glanville
 .. 2 hrs. paint W.C. Self
 Self at Postlake

Mar. 29 E. Godfrey, 1 day repair cottages, put
" up garden wall r. Self

R. & G. Miller 1/2 day loading cob Postlake x

" T. Smeath, 1/2 day do. do. +

G. Miller, 1/2 day pull down cottage do. +

T. Smeath, 1/2 day do. do. +

H. Stokes, at Postlake and Miss Dunscombes
with Mr. Palmer

Mar. 30 Tolman, 2 1/2 hrs. painting r. Self

Saturday " 5 1/2 hrs. get outline posts r. Self

Leach, 2 hrs. make pins r.

X " 6 hrs. fix blinds, furniture r.
" for Mrs. T. Gilanwill

X Pyke, 1 day paint front door, move
" furniture r. Mrs. T. Gilanwill

X Coles, 3 1/2 hrs. glaze hang door do.

" 4 1/2 hrs. get outline posts & cut
sleepers. Self

E. Godfrey, 1 day repair cottages Self

R. & G. Miller, 1 day load cob at Postlake x

" T. Smeath 1 day do. do. +

H. Stokes, at Postlake, at ap. r.

Self

Mr. T. Gilanwill's Cart

3' 9" of 7 x 1 elm step

1. 4 1/2 x 3/8 bolt, 12. 2" nails

boss. leather collar

1/2 lb. paint

1' 0" of 2 x 3 ash

1' 3" of 4 x 3 1/2 ash brake blocks waggon

7. 2" screws

1. 6 x 1/2 bolt

8. 2 x 1/4, 6. 1 1/2 x 1/4 bolts

Mar. 27 Mr. T. Glanville
 X put 2 letters in spring cart
 29 3 do. in waggon

Dr. Furnivall

X 3 sash cords 14 ft. long
 12 clouts

X Rev. J. L. Fulford

4 castors & screws

Mr. H. Glanville's stone roller frame

4-6 of 10x4 oak ends

7-6 of 5½x4 do. frame

13-3 of 4x4 do. "

9-0 of 4x2½ do. "

~~lbs. paint~~

4 5x½ bolts ^{stone roller}~~wood roller~~ frame

32 lbs. paint do.

Mrs. T. Glanville

19½ lbs. buff paint

6.1½ + 6.1¼ screws staircase window

8-0 of 7x¾ deal "

5-0 of 11x¾ "

½ lb. nails, 6 clouts "

2 panes glass 14x3¼ ea. "

½ lb. putty "

"9" of 5x1½ for door lining

3.1½ screws

1.3 brass butts for counter

¼ lb. pipe for passage staircase

13 pieces wallpaper for bedroom

1 bucket of paste

Mrs. T. Glanville

7-0 of 5x1 deal jambs
 16-0 of 4x3 " "
 3-3 of 4x3 oak pill "
 16-6 of 2½' archit: moulding
 7-6 of 4½x½ deal stops
 16-0 of 7x1½ " door
 4-3 of 11x½ " panels
 12-0 of panel moulding
 1½ lbs. nails
 1 pair 3' bolts & screws
 2 panes of ground glass
 13-0 of ½" beading
 1 lb. priming
 1.6 rim lock complete

April 10th Mr. H. Glanville had his Stone Roller

April 1 Tolman 1 day put in line posts +
 Monday garden fence self
 Coles. 1 day do. do.
 Fayter, 1 day helping smith
 Leach, 3 hrs. paint new door & jambs
 for Mrs. T. Glanville
 " 6 hrs. remove furniture 12 do.
 Pyke, 4½ hrs. plane raps for C. Davey, req.
 " 3 hrs. make frame for do.
 " ½ hr. sharpen saw do.
 " 1 hr. making pins
 G. Miller, 1 day drive out earth 7-2 Tautz req.
 T. Smeath, 1 day do. do.
 H. Stokes, make paint for Dr. Furnwall
 self

April 2 Tolman, 1 day put up garden fence Self
 Tuesday Coles, 1 day do. do.
 x Fayer, 1 day painting at Dr. Furnivalls
 x Pyke, 1 day do. do.
 Leach, 2 hrs. put lock on new door r
 X " paint front door Mrs. T. Glanville
 " 5 hrs. varnishing landing do.
 G. Godfrey, 1 day cast wall H. Stokes, jr
 G. Miller, 1 day do. do.
 T. Smeath, 1 day drive earth in garden Self
 H. Stokes, make paint r.
 Self

3 Tolman, 2 hrs. paint strap plates
 Wednesday " 7 1/2 hrs. make mangers Mr. H. Glanville
 R. E. X Coles, 7 1/2 hrs. do. do.
 " 1 1/2 hrs. paint strap plates
 " 1/2 hr. sharp saw A. Church paid
 x Fayer, 1 day painting at Dr. Furnivalls
 x Pyke, 1 day do. do.
 Leach, 1 day varnish staircase r paint
 Y " new door for Mrs. T. Glanville
 G. Godfrey, 7 1/2 hrs. cast wall r. H. Stokes jr
 T. Smeath, 1 day do. do.
 R. E. G. Miller, 1 day load cob r. Postlake X
 H. Stokes, straps r to Beeter
 Self

R. E. # Tolman, 1 day fixing mangers r. Mr. H. Glanville
 Thursday Coles, 1 day do. do.
 x Fayer, 1 day painting at Dr. Furnivalls
 x Pyke, 1 day do. do.
 Leach, 1 day varnish front door, repair
 X " paper, put up bed r. Mrs. T. Glanville
 Y " 1 hr. make mash stick Mr. T. Glanville

Apr. 4 E. Godfrey, 1 day repairs at H. Stokes, jr
 T. Smeath, 1 day do.
 G. Miller, 1 day pull down cottage Postlake X
 H. Stokes, all sorts
 Self

5 Good Friday

6 Fayter, 1 day painting at Dr. Furnivall

Saturday Pyke, 1 day do. do.
 Leach, 6 hrs. do. do.

R. S. X Coles, 1 day put in rack staves
 " at Mr. H. Glanville

E. Godfrey, 1 day repairs H. Stokes, jr
 T. Smeath, 1 day do.
 G. Miller,
 H. Stokes, all sorts
 Self

Mrs. T. Glanville

~~graining staircase door 12/-~~

~~1 new 6" rim lock complete for new door~~

~~3 1/2 pints varnish~~

~~1 1/2 lbs. buff paint front door~~

~~R. 3/4" brass screws~~

~~1 1/2 lbs. paint for new door~~

C. Davey Esq.

X 16' 0" of 11 x 1/2" deal for raps

6' 0" of 9 x 1/2" deal do

20' 0" of 11 x 3/4" deal frame

X 2' 0" of 2 1/2 x 2 1/2" deal "

X 1 lb. nails

X Sharpen saw

6" X load sand + drawing

Dr. Furnivall

~~54 lbs. stone color with bucket pot~~ 31 lbs. stone color
12 lbs. white with pot

Roll Estate Mr. H. Glanvills

x 10 lbs. nails for mangers

Postlake, finished 1st contract £5-0-0 on
March 29. 1912

Started 2nd contract £ on April 4. 1912

Apr. 6 H. Leach 2 lbs. paint paid 10

April 8 Bank Holiday

9 Fayter, 1 day painting at Dr. Furnivalls

Tuesday Pyke, 1 day do. do.

R. 2. x Coles, 1 day repair racks Mr. H. Glanvills

x Leach, 2 hrs. repair cabinet at Miss Dobson's

x " 6 1/2 hrs. make mash stick Mrs. T. Glanvill

" 1 hr. make stool for Miss Martin

R. 2. x E. Godfrey, 1 day plaster ceiling at

Mrs. Holland's cottage

" x T. Smeath, 1 day do. do.

x G. Miller, 1 hr. shifts ladders from Dr. Furnivalls

" 6 1/2 hrs. level garden Self

H. Stokes, make paint for Dr. Furnivalls

" at Postlake R.

Self

x 10 Tolman, 3 1/2 hrs. case beam Mrs. Holland's

Wednesday " 6 hrs. fix mangers Mr. H. Glanvills

x Coles, 1 day do. do.

x Fayter, 1 day painting at Dr. Furnivalls

x Pyke, 1 day do. do.

Apr. 10 Leach, 4 hrs. make stool for Miss Martin
 R-2 X E. Godfrey, 1 hr. paint dairy door Self
 X E. Godfrey, 5 1/2 hrs. plaster ceiling at
 Mrs. Hollands

G. Miller, 1 day pull down cottage at +

T. Smeath, 1 day Postlake +

H. Stokes, at Postlake + Dr. Furnivals R
 Self

11 Tolman, 2 hrs. make manger Mr. H. Glanville

Thursday X " 7 1/2 hrs. clean Woodbury Church

X Coles, 7 1/2 hrs. do. do.

X " 2 hrs. make rack Mr. H. Glanville

X Leach, 1 day clean Woodbury Church

X Fayter, 1 day painting Dr. Furnivals

X Pyke, 1 day do.

R-2 X E. Godfrey, 1/2 day plaster ceiling at
 Mrs. Hollands

" 1/2 day repair wall H. S. jr

R-2 G. Miller, 4 hrs pull down cottage Postlake X

" 5 1/2 hrs. loading cob do. X

T. Smeath, 5 1/2 hrs. do. do. X

" 4 hrs. pull down cottage do. X

X H. Stokes, 6 1/2 hrs. paper staircase at
 Mrs. T. Glanville

Self

12 Tolman, 2 hrs. packing for S. Mary church

Friday X " 7 1/2 hrs. clean Woodbury Church

X Leach, 1 day do. do.

X Coles, 8 1/2 hrs. do. do.

" 1 hr. helping smith

X Fayter, 8 hrs. painting at Dr. Furnivals

" 1 1/2 hrs. cut off creeper do.

X Pyke, 1 1/2 hrs. do. do.

X " 8 hrs. painting at Dr. Furnivals

April 12 E. Godfrey, 5 hrs. repair wall H. S. jr
 Friday G. Miller, 1 day pull down cottage Postlake X
 T. Smeath, 1 day do. do. X
 X H. Stokes, 7 1/2 hrs. paper staircase Mrs. T. Glanville
 " at Postlake
 Self

13 Tolman, 1 day cleaning Woodbury Church

Saturday Coles, 1 day do. do.

+ Leach, 5 1/2 hrs. do. do.

X " 2 1/2 hrs. removing beds for
 Mrs. T. Glanville

X Fayter, 1 day painting at Dr. Furnivalls

X Pyke, 1 day do. do.

E. Godfrey, 4 hrs. repair wall H. S. jr

G. Miller, 4 1/2 hrs. pull down cottage Postlake X

" 3 1/2 hrs. loading cob do. X

T. Smeath, 3 1/2 hrs. do. do. X

" 4 1/2 hrs. pull down cottage do. X

X H. Stokes, 1 hr. papering Mrs. T. Glanville

X " 1 1/2 hrs. removing beds. do.

" at Postlake r.

Self

Mr. T. Glanville

X 1-b of 7x1 oak wash stick

X 6-b of 2x1 1/2 ash do.

Mrs. T. Glanville

X 8 pieces of wall paper

1 bucket paste

Miss Martin

X 23-0 of 7x3/4 floor for school

nails 2.

Dr. Furnivall Contract

X 18 ~~5~~ lbs. stone color
4 lbs. putty

Mrs. Hollands Cottage

X 10' 0" of 11" x 3/4" deal casing
5' 3" of 7" x 3/4" do.
1/2 lb. nails

April 15 Tolman, 11 hrs. at S. Marychurch

Monday Fayter, 11 hrs. do.

X Leach, 1 day painting at Dr. Furnivalls

X Tyke, 1 day do. do.

R. S. X Coles, 7 hrs. prepare skirting Mrs. Hollands

" X " 2 hrs. make rack Mr. H. Glanvills

" X E. Godfrey 1 day white mortar ceiling Mrs. Hollands

" G. Miller, 1 day pull down cottage Postlake +

" T. Smeath, 1 day do. do. +

H. Stokes, to station, make paint.

X " 2 1/2 hrs. make frame C. Davey Esq.

" at Postlake

Self

16 Tolman, 11 hrs. at S. Marychurch

Tuesday Fayter, 11 hrs. do.

X Leach, 1 day put in new gutters at
Rev. J. L. Fulford

X Tyke, 1 day painting at Dr. Furnivalls

R. S. X Coles, 1 hr. make manger Mr. H. Glanvills

" X " 8 1/2 hrs. fix skirting + architraves

" X at Mrs. Hollands

" X E. Godfrey, 1/2 day ceiling do

" 1/2 day repair wall H. S. jr

" G. Miller, 1 day pull down cottage Postlake X

" T. Smeath, 1 day do. do. X

Apr. 16 H. Stokes, 5 hrs. make frame & get out raps
 X " " for C. Davey Esq.
 " " at Postlake
 Self

17 Tolman, 11½ hrs. at S. Marychurch
 Wednesday Fayter, 11½ hrs. do.
 X Leach, 8½ hrs. put in new gutters &
 " rafter Rev. J. L. Fulford
 " 1½ hrs. re-leather pump sucker at
 X " W. Hitchcock's for Churchwardens
 X Ryke, 1 day painting at Dr. Furnivalls
 R. S. Coles, 1 day fix skirting & architraves
 " X " at Mrs. Hollands
 S. Godfrey, 1 day H. S. jr. repair wall
 T. Smeath, 1 day do.
 " G. Miller, 1 day pull down cottage Postlake X
 H. Stokes, make paint r.
 Self

18 Tolman, 11½ hrs. at S. Marychurch
 Thursday Fayter, 11½ hrs. do.
 X Leach, 1 day painting at Dr. Furnivalls
 X Ryke, 1 day do. do.
 R. S. Coles, 7½ hrs. fix skirting & hang door
 X " " at Mrs. Hollands
 " X " 2 hrs. painting at do.
 X " ½ hr. ease tip of cart Mr. S. Skinner
 " S. Godfrey, 1 day stop in & whitewash
 X " " bedrooms at Mrs. Hollands
 G. Miller, 1 day loading cob at Postlake X
 T. Smeath, 2 hrs. at H. S. jr.
 H. Stokes, at Postlake, r.
 Self

Apr. 19 Tolman, 11½ hrs. at S. Mary church

Friday Fayter, 11½ hrs. do.

✓ Leach, 1 day painting at Dr. Furnivalls

✓ Pyke, 7½ hrs. do. do.

✓ " 2 hrs. put in sash cords do.

✓ Coles, 4 hrs. putting in gutter, repair wallplate re Rev. J. L. Fulford

R. & X " 5½ hrs. painting at Mrs. Hollands

" X E. Godfrey, ½ day whitewashing at do.

" ½ day, repair wall H. S. jr

G. Miller, 1 day pull down cottage at Postlake X

H. Stokes, at Loxbeare with Mr. Harbottle

Self

20 Tolman, 9 hrs. at S. Mary church

Saturday Fayter, 9 hrs. do.

X Leach, 1 day painting at Dr. Furnivalls

X Pyke, 1 day do. do.

R. & X Coles, 1 day paint cottage Mrs. Hollands

E. Godfrey, 1 day repair walls of own house H. S. sen.

G. Miller, 1 day pull down cottage Postlake X

H. Stokes, at Exmouth see Mr. Palmer

" at Postlake

Self

C. Davey Esq.

10.6 of 11 x 3/8 deal raps

6.9 of 9 x 1/2 do

6.0 of 2 1/2 x 1 do.

3.9 of 9 x 3/4 board

20.6 of 11 x 3/4 " frame

2.0 of 3 x 2 angles

nails 2^d

Dr. Furnivalls

9.0 of sash cord

6. clouts

8 # lbs. white paint with pos

Woodbury Churchwardens

X 1 leather for pump sucker & clouts

Rev. J. L. Fulford

32.0 of 3x2 rafter

75.0 of 7x1 deal gutter

2.0 of 7x2 1/2 " plate

4 lbs. nails

Mrs. Hollands Cottage

54.9 of 9x3/4 split for kirting

1 pair 16" Tee Hinges & screws

1 Norfolk latch complete & screws

8.0 of 3/4x9 archit: & stops

6 lbs. paint

putty 2.0

April 22 Tolman 1 day oiling r: Woodbury Church

Monday Taylor, 1 day do. do.

X Leach, 1 day painting at Dr. Furnivalls

X Pyke, 1 day do. do.

R. G. X Coles, 4 1/2 hrs. painting Mrs. Hollands cottage

X " 1 1/2 hrs. pic shutting Rev. J. L. Fulford

" 3 hrs. repair ladder Self

X E. Godfrey, 1 day color kitchen r: Mr. C. Davey

R. G. G. Miller, 1 day loading col. Postlake X

H. Stokes, at Postlake, make coloring r:

Self

Apr. 23 Tolman, 1 day oiling τ Woodbury Church

Tuesday Fayter, 1 day do. do.

X Leach, $9\frac{1}{2}$ hrs. repair windows put on sash fasteners τ . Rev. J. B. Housman

X Pyke, 2 hrs. painting at Dr. Furnival's

X " $7\frac{1}{2}$ hrs. repair field fence do.

Coles, 1 day fix shuting H. S. jr

X E. Godfrey, $6\frac{1}{2}$ hrs. whitewashing at Mr. C. Davey's

X G. Miller, 1 day digging earth Mr. Tault's

X T. Smeath, 1 day do. do.

H. Stokes, make paint for Mr. W. Stamp

" all sorts

Self

24 Tolman, 1 day oiling τ Woodbury Church

Wednesday Fayter, 1 day do. do.

X Leach, 1 day paint room Mr. W. Stamp

X Pyke, 2 hrs. repair fence Dr. Furnival

X " $7\frac{1}{2}$ hrs. repair stable window do.

Coles, 1 day fix shuting H. S. jr

X E. Godfrey, $1\frac{1}{2}$ hrs. whitewashing at Mr. Davey's

" 6 hrs. whitewash cottages Self

T. Smeath 6 hrs. do. do.

X " $1\frac{1}{2}$ hrs. fetch things from Mr. Davey's

R. S. G. Miller, 1 day make mortar Postlake Cottages +

H. Stokes, at Postlake with Mr. Palmer

" make paint τ

Self

25 Tolman, 1 day oiling τ Woodbury Church

Thursday Fayter, 1 day do. do.

Leach, 1 hr. clean out paint pot

X " $8\frac{1}{2}$ hrs. paint room Mr. W. Stamp

Pyke, $1\frac{1}{2}$ hrs. packing away timber

X " 8 hrs. make frame traps for Mr. C. Davey

April 25 Coles 5 hrs. fix shutting H.S. jr

.. ½ hr. unload timber

R. 2. X .. 4 hrs. fix manger & rack Mr. H. Glanville

E. Godfrey, 7½ hrs. whitewash cottages Self

T. Smeath. 1 day do. do.

R. 2. G. Miller, 1 day make mortar Postlake Cottages X

H. Stokes, all sorts

Self

26 Tolman, 1 day oiling r. Woodbury Church

Friday Leach, 2 hrs. painting at Mr. W. Stokes

.. 2 hrs. measure painting Mr. Stokes

.. 5½ hrs. make box Miss Stokes

X Pyke, 1 day make book shelves Woodbury Church

R. 2. X Coles, 1 day fix rack & manger Mr. H. Glanville

E. Godfrey, 1 day whitewash cottages Self

T. Smeath. 1 day do. do.

R. 2. G. Miller, 6 hrs. make mortar Postlake Cottages X

H. Stokes, Mr. Stokes. measuring painting

" † estimate r.

Self

26 Tolman, 1 day oiling r. at Woodbury Church

Saturday Pyke, 5½ hrs. repairing & painting shutting

.. at Woodbury Church

X .. 2½ hrs. make pic shelves do.

Leach, 1 day make box Miss Stokes

Coles, 2 hrs. paint window H.S. jr

.. 6 hrs. paint outside of big shed

E. Godfrey, 1 day whitewash cottages Self

T. Smeath. 1 day do.

R. 2. G. Miller, 1 day make mortar Postlake Cottages X

H. Stokes, all sorts

Self

Postlake Cottages Rolle Estate

X 6 loads sand
5 hhd. lime

X Rev. J. L. L. Fulford

1-0 of 7x1 deal
1 white screw

Mr. H. Glanvills Rolle Estate

X 1 lb. nails
9-0 of 17x1 elm

22nd Loebeare

X 1 oil can
1 wrench

Rev. J. B. Housman

X 2 sash fasteners & screws
8. 1" screws
8. 1 1/2" do.

C. Davey Esq.

X 7 lbs. Halls distemper white
7 lbs. do. green
lime, & plaster 6^d
7-3 of 11x3/8 deal raps
3-0 of 11x1/2 do.
6-0 of 2 1/2 x 1 do.
3-9 of 9x3/4 " board
21-0 of 11x3/4 " frame }
1-10 of 2 1/2 x 2 1/2 " do. }
nails

Mr. W. Stamp

X 4 lbs. paint

Woodbury Church

13 pints Linseed Oil

1 pint Turpentine

3 cloths

12 screws

2 holdfast

1 piece of oak 5' x 5'

2 oak shelves }

2 brass fasteners + screws }

Dr. Turnwall

3 rough posts 5' 6" long ea.

9' 6" of 3 1/2 x 3 for 4 posts oak

9' 0" of 2 x 3 deal rail

2 rough stakes 3' 0" long ea.

1 lb. nails

3 doz. staples

1' 10" of 3 1/2 x 1 1/2 deal stable window

1' 0" of 1 1/2 x 1 1/2 " "

2 panes glass 11 x 9 ea. putty "

4. 1" screws "

April 29 Monday Tolman, 1 day clean + paint Windows at Woodbury Church

+ Pyke, 1 day do.

Leach, 4 hrs make box Miss Stokes

Coles, 5 hrs hang sashes Globe Hill Cottages

R. S. X Coles, 3 1/2 hrs clean + paint trough Mr. H Glamills

" 1 hr. help smith

" 4 1/2 hrs. paint outside of big shed

E. Godfrey, 1 day whitewash Cottages Self

T. Fneath, 1 day do do.

R. S. G. Miller, 1 day take out foundations Postlake Dairy

✓ H. Stokes, 5 1/2 hrs. paper room Mr. W. Stamp
at Postlake R.

April 30 Tolman, 1 day painting at Woodbury Church

Tuesday Pyke, 1 day do. do.

Leach, 1 day hang top sashes Globe Hill Cottages

R. & X Coles, 1 hr. paint post Mr. J. Alford's porch

X " 2 hrs put handle in cleaves Messrs. Stamp

" 6 1/2 hrs. paint outside of big shed

E. Godfrey, 1/2 day whitewash Cottages Self

" 1/2 day do. E. Hawkins, Self

T. Smeath, 1 day do. starrung cottages Self

R. & G. Miller, 1 day take out foundations Postlake Dairy X

X H. Stokes, 5 1/2 hrs. paper room - Mr. W. Stamp

" at Postlake

Self

May 1 Tolman, 1 day painting at Woodbury Church

Wednesday Pyke, 1 day do. do.

Leach, 1 day hang top sashes Globe Hill Cottages

Coles, 1 day paint cottage (Hawkins) Self

E. Godfrey, 1 day whitewash do. Self

T. Smeath, 7 1/2 hrs. do. do. Self

R. & G. Miller, 1 day take out foundations Postlake Dairy X

X H. Stokes, 3 1/2 hrs. paper room Mr. W. Stamp

" at Postlake, make paint r.

Self

E. Tolman, 1 day painting at Woodbury Church

Thursday Pyke, 1 day do. do.

X Leach, 7 1/2 hrs. stop in stair floor Mr. W. Stamp

" 2 hrs. hang top sashes Globe Hill Cottages

R. & X Coles, 3 hrs. paint pump trough Mr. H. Glanville

" 6 1/2 hrs. painting at E. Hawkins Self

E. Godfrey, 1 day whitewashing do. Self

T. Smeath, 1 day do. do. Self

R. & G. Miller, 1 day dig out old foundations X

of wall Postlake Dairy

May 2. H. Stokes, at Venmore inspecting gates
 " at cottages with Mr. Stokes

May 3. Tolman, 1 day painting at Woodbury Church

Friday Pyke, 1 day do. do.

X Leach, 1 hr. weigh sashes Mr. Stokes

" 1 hr. making paint

" 4 hrs. hang pictures, pine floor

X " 1 hr. Mr. W. Stamps

" 3 1/2 hrs. hang sashes Globe Hill Cottages

Coles, 1 day painting at B. Hawkins Self

E. Godfrey, 4 1/2 hrs. whitewashing at do.

R. 2 " 5 hrs. repair pump house floor

X " at Mr. H. Glanville

X S. Hawkins, 5 hrs. do do.

R. 2 G. Miller, 6 hrs. sift sand Postlake Dairy X

R. 2 T. Smeath, 6 hrs. do. do. X

R. 2 G. Miller & T. Smeath, 3 1/2 hrs. ea. put in X

" concrete at Postlake Dairy, X

H. Stokes, 3 hrs. at Postlake with Mr. Palmer

" making paint

Self

H. Tolman, 2 hrs. packing for Clawton

Saturday " 6 hrs. painting at Woodbury Church

X Pyke, 1 day do. do.

X Leach, 2 hrs. varnish floor at Mr. W. Stamps

R. 2 " 1 hr. make fix cover for waste

X " hole at Mr. H. Glanville

" 5 hrs. make barge cappings for

Mr. Stokes contract

Coles, 1 day painting at B. Hawkins Self

R. 2 X E. Godfrey, 5 hrs. repair pump house floor

" at Mr. H. Glanville

" 3 hrs. repair own house

May 4 G. Miller, 1 day put in concrete Postlake Dairy X
 T. Sneath, 1 day do. do. X
 H. Stokes, at Postlake, at Miss Martins rs
 \$elf

Mr. H. Glanville Rolfe Estate

50. 9x9 flooring tiles

1 peck cement

2 barrows sand

12x12x1½ elm. wash cover

1 ring staple

5 lbs. priming

3½ lbs. lead color

1 lb. putty

} for pump trough

Mr. W. Stamp

8 pieces of wallpaper

22 yards of frieze 10"

paste

3 ozs. of stain

¼ lb. size

1 pint of varnish

Woodbury Church

16 lbs. paint

3 sheets of glass paper

1 piece of zinc

1 pane of glass 9x4

Rifle Club

6'0" of 4x2 rafter

2 stakes

1 larch pole (H.S.P.) 6'

1 rope catch + 2 screws

2. Hawkins, cottage
 7 lbs. Halls distemper
 6½ lbs. paint
 whitewash
 plaster

Postlake Dairy Wall Rolfe Estate

1 ton of blue lias lime

4 bags used for concrete }
 4 yards of broken bricks }
 6 loads of sand

Globe Hill Cottages

10. 8½ lb. sash weights

10, sash pulleys

11 sash cords, clouts

May 6 Tolman, 10 hrs. bore 3rd bell + rehang
 Monday " it at Clawton

Leach, 8 hrs. put up barges + cappings

" for Mr. T. Stocker contract

" 1 hr. repairing barges Mr. Stocker

X Pyke, 1 day painting Woodbury Church

R. 2. X Coles, 1 day saw doorjamb Mr. H. Glanville

2. Godfrey, 9 hrs. coloring + repairing
 plaster own house

R. 2. G. Miller, 1 day make mortar Postlake Dairy Wall X

T. Smeath, 1 day do. do. X

H. Stokes, making coloring
 + at Postlake

Self

7 Tolman, 11 hrs. at Clawton

Tuesday Leach, 1 day repair doors + windows +
 X bakehouse door Mr. Stocker

May 7th Pyke, 1 day repair door jambs Mr. Stocker

Tuesday Coles, 2½ hrs. scarf door jambs & rehang door
at Mr. H. Glanville

R. S. " 7 hrs. repair casement do.

R. S. G. Miller, ½ day take down piece of wall &
clean bricks Postlake Dairy X

" " ½ day put in concrete 12 do. X

" X H. Stokes, 1½ hrs. stop in & paint post of
porch for Mr. Alford
all sorts

Self

8 Tolman, 11½ hrs at Clawton

Wednesday Leach, 1 day repair yard doors, rehang
orchard gate & Mr. Stocker

X Pyke, 1 day repair window of bakehouse
for Mr. Stocker

R. S. X Coles, 7½ hrs. repair casement & paint
window at Mr. H. Glanville

" " 2 hrs make doorjambs Postlake Cottage X

" E. Godfrey, 3½ hrs at Postlake Cottage X

" " 6 hrs. repair plaster own house

" G. Miller, 3 hrs. wall Postlake Dairy X

" " 6½ hrs. take out foundations at
Postlake Cottage X

H. Stokes, at Postlake

X " 1 hr. fetch table Mr. C. Davey

" make paint 12

Self

9 Tolman, 1 day painting Woodbury Church

Thursday Leach, 1 day put stop block to doors
& repair bakehouse windows
for Mr. Stocker

X Pyke, 1½ hrs. repair window do.

- May 9th X Pyke, 8 hrs. put up porch post at Mr. Alfords
 Thursday X Coles, 8 $\frac{1}{2}$ hrs. do. do.
 - 1 hr. make door jambs Postlake Cottage X
 X 2. Godfrey, 8 hrs. put up brickwork to
 porch at Mr. Alfords
 " 1 $\frac{1}{2}$ hrs. whitewash doorways our house
 G. Miller, 1 day take out foundations &
 " put in concrete Postlake Cottage X
 X Fayter, 6 $\frac{1}{2}$ hrs. make crate for table
 " for Mr. C. Davey
 " 2 hrs. repair steps of timber shed
 X " 1 hr. put up platform at School
 X H. Stokes, 1 hr. do. do.
 " 4 hrs. at Mr. Alfords
 " at Mr. Stokes cottages &
 Self

 10th Tolman, 7 $\frac{1}{2}$ hrs. painting at Church
 Friday X " 2 hrs. take down platform School
 X Fayter, 2 hrs. do. do.
 " 2 hrs. repair steps of timber shed
 X " 5 $\frac{1}{2}$ hrs. put up rails in Thorn
 Meadow for Mr. J. Ashford *
 X Leach, 1 day hanging sashes Mr. Stocker
 X Pyke, 1 day do. do.
 Coles, 1 hr. help smith
 R. G. X " 4 $\frac{1}{2}$ hrs. prepare post rail for Mr. Alfords
 " " 3 hrs. make jambs Postlake Cottage X
 X " 1 hr. cut off posts for Mr. J. Ashford *
 X E. Hawkins, 5 $\frac{1}{2}$ hrs. put up rails & posts do *
 E. Godfrey, 9 $\frac{1}{2}$ hrs. put up wall Postlake Dairy X
 G. Miller, 1 day do. do. X
 H. Stokes, at Postlake, Reeter & Dawlish
 Self

May 11 Tolman, 1 day painting at Church
 Saturday Fayter, 6 hrs. put up rails Mr. J. Ashford
 X .. 1 hr. repair gate Mr. E. Ware
 .. 1 hr. paint steps of timber shed
 X Leach, 1 day hang sashes Mr. T. Stocker
 X Pyke, 1 day do. do.
 R. & X Coles, 1 hr. make jambs Postlake Cottage X
 .. X " 7 hrs. put in post hang gate of
 " porch Mr. Alford's
 .. E. Godfrey, 8 hrs. put up wall Postlake Dairy, X
 G. Miller, 1 day do. do. X
 H. Stokes, at Church, at Postlake, R.
 Self

Postlake Dairy Wall Rolle Estate

2 bags of blue lias 2 bags of cement X
 7 yds. concrete breaking 2/6 X

Postlake Cottage Rolle Estate

2 bags of blue lias for concrete, break 2 yds concrete 2/6 X
 0

Mr. J. Alford's Rolle Estate

1 lb. red lead,

2 lbs paint 2 coats post

1 turned metal post

3-3 of 4x3 rail

4-0 of 2x3/4 stop

5-9 of 5x4 oak post

2 long bolts

2 pecks cement

5-6 of 4x2 for piggery window

X 9th W. Fernier-Kerr Esq.
 3 lbs. paint

X 9th Dr. Furnwall, put plates on brake blocks, 4 screws

Mr. H. Glanville Rolfe Estate

3'-0" of 4 $\frac{1}{2}$ " x 3" oak to scarf joints

4'-6" of 2 $\frac{1}{2}$ " x 3/4" deal stop

1 pair 4" butts screws

4'-3" of 4 $\frac{1}{2}$ " x 1 $\frac{3}{4}$ " deal for casement

4" 1 $\frac{1}{4}$ " screws

2 panes glass 13 $\frac{1}{4}$ " x 9 $\frac{3}{4}$ " ea. putty

1 $\frac{1}{2}$ lbs. paint

Mr. C. Davey crate for table

160'-0" of 2" x 1" batten

9'-0" of 7" x 3/4" floor

6'-0" of 9" x 3/4" "

4 screws

2 lbs. nails

deliver to Woodbury Rd. Station

Mr. J. Ashford. (Thorn Meadow)

33'-0" of 3" x 2" deal rails

14'-0" of 4" x 2" do.

1 lb. nails

1/2 gal. tar

Woodbury Church

* 1 $\frac{1}{2}$ lbs. stone color paint

Mr. T. Stocker contract

4'-0" of 7" x 1" barge raps

4'-0" of 7" x 3/4" "

10'-6" of 7" x 1" "

10'-6" of 7" x 3/4" "

12'-0" of 4 $\frac{1}{2}$ " x 3/4" "

11'-6" of 7" x 1" "

11'-6" of 4 $\frac{1}{2}$ " x 3/4" "

1 lb. nails, 1 $\frac{1}{2}$ lbs. paint

Mr. T. Stocker Extras

13.9 of $7 \times \frac{3}{4}$ capping

7.0 of $4 \times \frac{3}{4}$ garden door

8.0 of $7 \times \frac{3}{4}$ bakehouse back doors

2 lbs. nails

8. $1\frac{1}{2}$ " screws

1.0 of 10×4 oak stop block } doors

1.0 of 3×1 deal stop } "

30.0 of $\frac{3}{8}$ beading

11 $\frac{1}{2}$ sash pulleys + 22 screws

10. 9 $\frac{1}{2}$ lbs. sash weights

36. $\frac{3}{4}$ " clouts

3.3 of 4×3 oak sill Adams' door

3.0 of 4×3 deal for jambs "

2.6 of $3\frac{1}{2} \times 1$ " drip "

3.3 of $1\frac{3}{4} \times \frac{1}{2}$ " stops "

1 latch + guide + 6 screws "

$\frac{1}{2}$ lb. nails "

3.0 of $2\frac{1}{2} \times 1\frac{1}{2}$ deal bakehouse window

3.0 of $5 \times 1\frac{1}{2}$ " "

6. 1" screws " "

2 panes glass $7\frac{1}{2} \times 9$ ea. putty "

3.0 of $1\frac{3}{4} \times \frac{3}{4}$ deal

2 panes glass $13\frac{3}{4} \times 10\frac{1}{2}$ Adams' window

2 bales of sash cords

X Miss Martin

15. 6.0 lengths of corrug. iron

Woodbury Church

X 2. 6.0 of $4\frac{1}{2}$ " $\frac{1}{2}$ rd. gutter

1 stop end

3 holdfasts

1912

May 13 Tolman, 1 day paint gates Church
 Monday Fayter, 6 hrs. repair gates Mr. S. Ware
 " " 2 hrs. get out raps Mr. C. Davey
 " " 1 hr. Mr. H. Stokes
 " Leach, 1 day hang sashes & repair windows
 " " for Mr. T. Stocker
 " Pyke, 1 day do. do.
 R. S. " Coles, 1/2 day repair porch Mr. S. Alford
 " " " 1/2 day repair piggery window do.
 " " E. Godfrey, 4 hrs. repair porch do. X
 " " " 7 1/2 hrs. Postlake wall X
 " G. Miller, 1 day 2 hrs. do. X
 " H. Stokes, 1 hr. Rifle Range
 " " all sorts
 Self

14 Tolman, 1 day paint gates Church
 Tuesday Fayter, 1 day hang gates Mr. S. Ware
 " Leach, 1 day hang sashes & Mr. T. Stocker
 " Pyke, 1 day do. do.
 R. S. " Coles, 4 hrs. make piggery shutters Mr. Alford
 " " " 5 1/2 hrs. make frames Postlake Cottage X
 " " E. Godfrey 12 hrs. Postlake wall X
 " " G. Miller, 1 day 2 hrs. do. X
 " " H. Stokes, at Postlake
 " " make paint for Mr. Stocker &
 Self
 " E. Hawkins, 1 day tarring for Mr. Stocker

15 Tolman, 1 day make barrow Miss Martin
 Wednesday Fayter, 7 hrs. put up rails & Mr. S. Ware
 R. S. " Leach, 4 1/2 hrs. make stairs for Mr. Sears
 " " " 5 hrs. repair windows Mr. T. Stocker
 " Pyke, 7 1/2 hrs. do. & repair stairs do.
 " " " 1 hr. make gate (contract) do.

May 15 X Coles, 4½ hrs. paint porch Mr. J. Alford

X " 5 hrs. hang shutters put up

" board piggy window Mr. J. Alford

E. Godfrey, 8½ hrs. Postlake wall X

G. Miller, 8½ hrs. do. X

" 1½ hrs. take down chimney V

" at Postlake Cottage V

E. Godfrey, 1½ hrs. do. V

H. Stokes, at accounts and at Mr. Alford

X " 3½ hrs. plane up raps Mr. C. Davey

Self

X 16 Tolman, 1 day make wheelbarrow Miss Martin

Thursday Fayter, 1 day repair rails Mr. E. Ware

R. S. X Leach, 1 day make stairs Mr. Lears

— Pyke, 1 day make gate contract Mr. Stocker

" Coles, 1 day make frames Postlake Cottage X

" E. Godfrey, 12 hrs. Postlake wall X

" G. Miller, 1 day 2½ hrs. do. X

H. Stokes, at Postlake

" 2½ hrs. at Rushmoor

" at accounts

Self

X 17 Tolman, 7 hrs. make wheelbarrow Miss Martin

Friday X " 2½ hrs. paint gates Church

Fayter, 4 hrs. get out clasper boxes

" for Fremington

— " 5½ hrs. painting for Mr. T. Stocker

Pyke, 1 day put in posts & hang gates

contract for Mr. T. Stocker

R. S. X Leach, 1 day, make stairs Mr. T. Lears

" Coles, 1 day make frames Postlake Cottages X

" H. Stokes, 3½ hrs. do. Rushmoor

" make paint for Fremington

May 17 E. Godfrey, 12 hrs Portlake wall X
 G. Miller, 12 hrs do. X
 — S. Hawkins, 1/2 day tarring (contract.) Mr. T. Stocker
 Self at Sydenham Danvers & Bradstone

x 18 Tolman, 3 hrs. make borrow Miss Martins
 Saturday " 3 hrs. ring borrow wheel do.
 " 2 hrs. pack for Fremington
 — Fayter, 1 day painting for Mr. Stocker (C)
 — Pyke, 1 day do. do (C)
 R. & X Leach, 1 day make stairs at Mr. Lears
 " Coles, 1 day make ^{casement} frames Portlake Cottages X
 " E. Godfrey, 8 hrs. Portlake wall X
 " G. Miller, 1 day 2 hrs. do. X
 H. Stokes, at Portlake, Mr. Lears
 prepare for Fremington R.
 Self

Mr. S. Ware gates R.

— 8-9 of 4x2 deal
 — 4-0 of 3x2 "
 — 3-6 of 6x1 1/2 elm "
 — 3-3 of 12x1 "
 — 1 3/8 x 3 bolt "
 — 2 lbs. nails "
 — 5-0 of 3x2 deal
 — 10-6 of 2x1 "
 — 9 lbs. nails
 — 3-0 of 6x1 1/2 deal

C. Davey Esq.

12-0 of 9x1 1/2 deal traps
 12-0 of 11x3/4 deal } traps
 12-0 of 2x3/4 }
 22, 12/10 4 1/2 4 3/4 match

Mr. J. Alford's Rolle Estate

9-0 of 7x1 match 2 piggy, shutters

2-9 of 9x1 ledge "

1/2 lb. paint, "

nails 1- "

2 pairs 12" Tee hinges, 32 screws "

2, 5" lower bolts 12 screws "

1 lb. nails for boarding "

9" of 3x3 1/2 deal for porch

2 1/2 lbs. paint for piggy, porch

Mr. Lears stairs Rolle Estate

38-0 of 7x1 deal risers

39-0 of 11x1 " treads

3 lbs. nails, 6-0 of 3x2, 6-0 of 7x1

Postlake Cottage Rolle Estate

16-3 of 4 1/2 x 3 deal jambs

1 lb. priming

Mr. Tolman

6-6 of 7x1 floor paid

Fremington

9 lbs. paint

1 pint linseed oil

2 clapper boxes

6 chime tubes

2 bales cord

17th Mr. Harding

borrowed rest of water for split lath

Postlake Wall

3,200 bricks

Mr. Stockers Cottages extras

12 push pulley screws

2 1/2 bales cord

2. 8 lbs. weights

2. 9 1/2 lbs. do.

4. 7 1/2 lbs. do.

2. 6 1/2 lbs. do.

5 doz. 3/4 clouts

25. 6 of 3/8 beading

5. 3 of 3/4 do.

3. 0 of 1 3/4 x 1/2 deal

3. 0 of 4 x 1 "

3. 0 of 1 1/4 x 1/2 "

3. 0 of 1 7/8 x 1/2 "

3. 0 of 1 5/8 x 3/4 "

1. 0 of 4 x 3/4 "

14. 1" screws

36. 3/4 screws for squares

1 pane glass 10 3/4 x 13 3/4 & putty

3. 0 of 4 x 2 deal under stairs

1 post extra 4. 6 of 4 x 3 oak

Mr. Stockers Contract

5. 9 of 4 1/2 x 4 1/2 oak post

14. 0 of 9 x 3 deal for gate

4. 6 of 8 x 1 do.

1. 3 1/2 x 3/8 bolts

7. 1 1/2" screws

19 ~~lb~~ lbs. lead color with post

20 lbs. stone color

15 lbs. white "

May 20 Tolman, 11 hrs. overhaul bells. paint
Monday stocks, ironwork re Hemington

Fayter, 11 hrs. do. do.

Leach, 10 hrs. at Topsham Tower

Pyke, 10 hrs. do.

Rollé Coles, 1 day make casements Postlake Cottage X

" E. Godfrey, 10 hrs. Postlake wall X

" G. Miller, 1 day 2 1/2 hrs. do. X

H. Stokes, 10 hrs. at Topsham Tower

Self

21 Tolman, 11 1/2 hrs. at Hemington

Tuesday Fayter, 11 1/2 hrs. do.

R. S. Leach, 1 day put winders in stairs

X " repair strings Mr. Lears

- Pyke, 2 hrs. paint gate Mr. T. Stokes

" " 7 1/2 hrs. make window frame Rushmoor

" " 1/2 hr. glue casements for Postlake Cottage X

" Coles, 1 day, make casements do. X

X E. Godfrey, 6 hrs. stopping in stairs

" " repair plaster at Mr. Lears

X G. Miller, 6 hrs. do. do.

" E. Godfrey, G. Miller, 4 hrs ea. coloring
own house outside

H. Stokes, at Topsham meet clock man

Self at Mr. Lears re

22 Tolman, 11 1/2 hrs. at Hemington

Wednesday Fayter, 11 1/2 hrs. do.

R. S. X Leach, 1 day rehang doors under stairs

" " 1 stair door Mr. Lears

" Pyke, 1 day make frame casements Rushmoor

" Coles, 1 hr. prime frames for Rushmoor

" " 8 1/2 hrs hang prime casements Postlake Cottage X

" Self at Cheddar examine bells

- May 22 E. Godfrey, 11 hrs. at Postlake Dairy Wall X
 G. Miller, 1 day 2 1/2 hrs. do. X
 H. Stokes, at apcs. at Postlake R.
- 23 Tolman, 11 1/2 hrs. at Fremington
 Thursday Fayter, 11 1/2 hrs. do.
 R.B. Leach, 4 hrs repair balusters & prime new wood in stairs Mr Leach 26
 — 5 1/2 hrs painting at Mr Stockers
 — Pyke, 1 day do. do.
 — Coles, 1 day do. do.
 E. Godfrey, 12 hrs. at Postlake Dairy Wall X
 G. Miller, 1 day 2 1/2 hrs. do. X
 H. Stokes, at apcs. R + to station
 Self
- 24 Tolman, 11 1/2 hrs. at Fremington
 Friday Fayter, 11 1/2 hrs. do.
 ✓ Leach, 1 day 2 hrs. make coffin Rev. G. Bird
 ✓ Pyke, 1 day 2 hrs. do. do.
 — Coles, 1 day painting for Mr. Stocker
 E. Godfrey, 12 hrs. at Postlake Dairy Wall X
 G. Miller, 1 day 2 1/2 hrs. do. V
 H. Stokes, at breker for coffin furniture
 ✓ Help about coffin Rev. G. Bird
 Self
- 25 Tolman, 8 hrs. at Fremington
 Saturday Fayter, 8 hrs. do.
 ✓ Leach, 1 day make coffin Rev. G. Bird
 ✓ Pyke, 6 1/2 hrs. do. do.
 ✓ " 1 1/2 hrs. put rope on flagstaff on Woodbury Tower *
 ✓ Coles, 1 day make coffin for Rev. G. Bird
 R.B. E. Godfrey, 8 1/2 hrs. at Postlake Dairy wall X

May 25 G. Miller, 1 day 2 hr. Postlake Dairy Hall X

H. Stokes, at Postlake, about Copping Church *
 1 1/2 hrs. put rope on flagstaff *
 Self

Postlake Cottage Rolle Estate

10-3 of 11x1 1/2 deal casements

8-0 of 7x1 " do.

20-0 of 4x3 - 2 frames

11-0 of 4x2 " do.

2 lbs. priming

2 bags blue lias Postlake wall X

Mr. T. B. Sears stairs Rolle Estate

15-0 of 7x3/4 match

2-9 of 1 3/4 x 1/4

3-6 of 7x1 floor

1/2 peck cement

2 buckets ^{hair} mortar

18 bricks

1/4 peck plaster

1 pair 14" Tee Hinges

12, 1" x 1/2, 1 1/4" screws

3-3 of 9x3/4 deal

6-0 of 2x3 " stud for door

6-0 of 1 1/2 x 1/2 " stops

3-0 of 3x1 " Kitchen linings

3-0 of 1 1/2 x 1/2 " "

12, 1/2" screws " "

2 Knob screws

1 lb. priming

Pushmoor Rolle Estate

42-0 of 4x3 deal 3 frames

10-3 of 4x2 " do.

1 lb. priming

May 27 Bank Holiday

28 Tolman, 1 day ring barrow wheel +

Tuesday .. paint barrow Miss Martin

Fayter, 1 1/2 hrs. help smith

.. 1 hr. alter clothes line Self

.. 1 1/2 hrs. paint rope guides clips

- .. 5 hrs. painting for Mr. Stocker

- Coles, 7 1/2 hrs. do. do.

- 2 hrs. put on brake blocks Self

1 hr. take up coffin Rev. G. Birds

Pylke, 6 hrs. make coffin Rev. G. Bird

.. 1 hr. packing board

+ .. 2 1/2 hrs. make stools for Woodbury Church

x .. 1 hr. take up coffin Rev. G. Birds

+ Leach, 1 hr. do. do.

x .. 2 1/2 hrs. make stools for Woodbury Church

.. 1 hr. packing board

x .. 6 hrs. make coffin Rev. G. Bird

G. Godfrey, 10 hrs. coloring our house

G. Hawkins, 3/4 day do.

H. Stokes, all sorts

Self

29 Tolman, 6 hrs. Stoke-in-teign-head work

Wednesday Fayter, 6 hrs. painting at Mr. T. Stockers

- Coles, 6 hrs. do. do.

- Leach, 3 hrs. do. do.

x .. 3 hrs. make stools Woodbury Church

x Pylke, 3 hrs. do.

L .. 3 hrs. painting at Mr. T. Stockers

R. G. G. Godfrey 12 hrs. Postlake wall X

G. Miller, 1 day 1/2 hr. do. X

H. Stokes, at Postlake, at Rev. Birds +
at Funeral

Self

May 30 Tolman, 5hr. paint barrow Miss Martin
 Thursday .. 9hr. Stoke-in-teign-head work
 - Fayter, 1 day painting for Mr. T. Stocker
 - Leach, 1 day do.
 - Pyke, 1 day do.
 - Coles, 1 day do.

R.S. E. Godfrey 8 1/2 hrs. Postlake wall X
 .. G. Miller, 8 1/2 hrs. do. X
 .. " 3 1/2 hrs. do. cottage X
 .. E. Godfrey, 3 1/2 hrs. do. +
 H. Stokes, at Postlake
 at Stoke-in-teign-head
 Self do.

31 Tolman, 7 1/2 hrs. Stoke-in-teign-head work
 Friday .. 2hr. take home timber from
 Mr. Stamps orchard

X Fayter, 4hrs. take down & repair
 shuting for Mr. Stocker
 - " 5 1/2 hrs. painting do.
 - Leach, 1 day do. do.
 - Pyke, 1 day do. do.
 - Coles, 1 day do. do.


R.S. E. Godfrey, 12hrs. Postlake Cottage X
 .. G. Miller, 1 day, 2 1/2 hrs. do. X
 H. Stokes, at Postlake, at apes r.
 Self

June 1 Tolman, 1 day Stoke-in-teign-head work
 Saturday Fayter, 4hrs. fixing shuting Mr. T. Stocker
 - " 4hrs. painting do.
 - Leach, 6hrs. do. do.
 - Pyke, 1 day do. do.
 - Coles, 2hrs. do. do.
 Self


1912

June 1 Coles. $\frac{3}{4}$ day for jambs window frame
 R.S. at Postlake Cottage
 G. Godfrey 8 hrs. at Postlake Cottage +
 G. Miller, 1 day 2 hrs. do. +
 H. Stokes, 4 hrs. at do. +
 .. at ops. & Bradstone estimate
 \$ self

May 25 Leach, Pyke, Coles, H. Stokes, & H. Stokes. jr
 1 hr. ea. take down Coffin Rev. G. Birds



all one width down to break. full length covers
 from top to bottom of oak. name painted
 on cover Red Capitals black letters.
 all elm. oiled only



Postlake Cottage Rolle Estate

45' 0" of 2x1 batten

4' 6" of 9x2" slips

2 dowels

1600 bricks

1 load sand wall

465 coping bricks ..

Woodbury Church

16' 6" of 3x2 deal trestles

4' 0" of 4x2 ..

4' 0" of 1 1/2 x 3/4 ..

6 screws

Mr. T. Stocker

X 14 lbs. chocolate with pot, 5 lbs. lead color

2 lbs. light stone color 20 lbs. do. with pot

2. 6' 0" of 3 $\frac{1}{2}$ " phuting extra

2 stop ends "

1 lb. putty "

6 gutter bolts "

3' 0" of wire "

1 piece zinc 4x4 "

May 31 Miss Martin had new wheelbarrow

X 31 Mr. A. H. Hearn

5 lbs. green with pot 4 $\frac{1}{4}$ lbs. paid 29.6.12

June 3 Tolman, 8 $\frac{1}{2}$ hrs. Stoke-in-teign-head work

Monday Fayter, 5 hrs. make + fix stay Topsham

- " 4 hrs. painting for Mr. T. Stocker

X Leach, 1 day repair window at

" Adams Mr. T. Stocker

- Pyke, 1 day painting for Mr. T. Stocker

R. & Coles, 1 day make gate Postlake Wall X

E. Godfrey, 11 $\frac{1}{2}$ hrs. at Postlake Cottage +

G. Miller, 1 day 2 hrs. do. +

H. Stokes, Bradstone plan + estimate

" at Postlake

Self

4 Tolman, 1 hr. removing planks

Tuesday " 8 $\frac{1}{2}$ hrs. Stoke work

Fayter, 2 $\frac{1}{2}$ hrs. do.

" 1 hr. unload waggon

- " 6 hrs. painting for Mr. Stocker

X Leach, 1 day repair window at

Adams for Mr. T. Stocker

June Pyke, 6 hrs. painting for Mr. T. Stocker
 Tuesday .. 3½ hrs. make casements Rushmoor
 R. & Coles, 7½ hrs. make window frame do.
 .. 2 hrs. paint gate & make stop for
 Postlake Wall X
 .. E. Godfrey, 10½ hrs. Postlake Cottage X
 .. G. Miller, 1 day 1 hr. do. X
 H. Stokes, at ops. & all sorts
 Self

5 Tolman, 1 day Stoke-in-teign head work
 Wednesday Fayter, 1 day do.
 — Leach, 2 hrs. fix window Adam's Mr. T. Stocker
 .. 7½ hrs. lie floors. do. do.
 — Pyke, 7½ hrs. do. do.
 R. & .. 2 hrs. make casements Rushmoor
 .. Coles, ½ day do. do.
 .. 1 hr. paint gate Postlake wall X
 .. 4 hrs. make turning pieces &
 .. limels Postlake Cottage X
 .. E. Godfrey, 12 hrs. do. X
 .. G. Miller, 1 day 2½ hrs. do. X
 H. Stokes, at Chulmleigh examine bells
 .. & at Lappford
 Self at Postlake Miss Dunscombes with Mr. Palmer

6 Tolman, 1 day Stoke wheels & stocks
 Thursday Fayter, 1 hr. do.
 — .. 8½ hrs. painting for Mr. T. Stocker
 — Leach, 1 day lie floors Adam's do.
 — Pyke, 1 day do. do.
 R. & Coles, 5 hrs. hang gate Postlake Wall X
 .. 4½ hrs. fix joists Postlake Cottage X
 .. E. Godfrey, 12 hrs. do. X
 .. G. Miller, 12 hrs. do. X

June 6 H Stokes at Postlake
 at apo
 Self

7 Tolman, 1 day Stoke wheels

Friday Fayter, 1 day painting ironwork
 " " for Stoke-in-tigh-head

Leach, 3½ hrs. Stoke wheels

X " 1 hr. lie floor Adams' Mr. Stocker

X " 5 hrs. lie landing floor do.

X Pyke, 5 hrs. do. do.

X " 1 hr. lie floor Adams' do.

R. S. " 3½ hrs. Rushmoor casements

" Coles, 1 day pie joists, lintels

" " turning pieces Postlake Cottage +

" E. Godfrey, 5½ hrs. Postlake Cottage +

G. Miller, 1 day 2½ hrs. do. +

H. Stokes, at Postlake, station & apo

Self at Clayhidon

8 Tolman, 1 day Stoke wheels

Saturday Fayter, 3½ hrs. do.

" 4½ hrs. oil wheels of waggons & fourwheel

Leach, 1 day Stoke wheels

R. S. Pyke, 1 day Rushmoor casements

" Coles, 1 day do.

G. Miller, 1 day 2 hrs. Postlake Cottage X

X H. Stokes, 1 hr. clear cistern Rev. J. Fulford

" repair hod, whip seapold ropes

" at Postlake

Self

3rd Topsham Church
 1 stay for 3rd bell

Mr. T. Stocker

3'-6" of 6x2 deal sill Adams window

3'-9" of 4x1 1/4 " "

2'-6" of 9x1 3/8 " "

9'-0" of 3/4" bead " "

nails " "

8. 1" screws " "

64'-0" of 7x3/4 floor for landing

1 lb. nails do

504'-0" of 7x3/4 floor 2 bedrooms

6 lbs. floor brads

Postlake Wall

Rolle Estate

4. 4x3/8 bolts

jaks

X

6. 2" screws

X

1. 2x1/4 coach screw

X

10'-0" of 9x1 deal palks

X

4'-6" of 3x2 1/2 " head

X

4'-6" of 4 1/2 x 3 " rail

X

8'-0" of 4x2 " rails

X

4'-9" of 4x1 1/2 " brace

X

1 lb. nails

X

4'-6" of 3x1 " stops

X

2 lbs. paint

X

1 lab. 1 day take down old rails

X

Postlake Cottage

Rolle Estate

17'-0" of 4 1/2 x 3 wall plate

6'-9" of 3 1/2 x 2 2 turning pieces

4'-0" of 13 1/2 x 4 lintel

14. 6'-0" of 6x2 joists

14 lbs. lead

5 lbs. nails

Rushmoor Casements Rolleston

14-6 of 11x1½ deal

3-6 of 9x1½ ..

- June 10 Monday Tolman, 2 hrs. packing for Stoke-in-teign head
 " 7 hrs. Stoke wheels
 Taylor, 7 hrs. Stoke work
 " 2 hrs. packing for Stoke
 Leach, 1½ hrs. Stoke wheels
 X " 1½ hrs. make stools Church
 " 6 hrs. put on pump house
 X " roof for Mr. T. Stocker
 R.S. Pyke, 1 day make casements Rushmoor
 " Coles, 4 hrs. do. do
 " 5 hrs. repair trestles Self
 " E. Godfrey, 11½ hrs. Postlake Cottage X
 " G. Miller, 1 day, 2½ hrs. do. X
 X H. Stokes, 2 hrs. Mr. Stocker's roof
 " at Postlake, at apt 15
 Self
 " Tolman, 1 day Stoke wheels
 Tuesday Taylor, 7½ hrs. Stoke work
 " 2 hrs. take off + repair chimney
 X " top at Mr. C. Daveys
 X Leach, 1 day roof + gutters Mr. T. Stocker
 R.S. Pyke, 1 day make casements Rushmoor
 X Coles, 1½ hrs. put in pane of glass Mr. T. Glanville
 " 8 hrs. repair + make trestles Self
 H. Sanson, 12 hrs. color house + color bedroom
 " + whiten ceilings at Mrs. Daveys
 E. Godfrey, 12 hrs. at Postlake Cottage X
 G. Miller, 1 day 2½ hrs. do. X
 X H. Stokes, 2 hrs. about chimney Mr. C. Daveys
 " at apt 15

June 12 Tolman, 11½ hrs. at Stoke-in-teign-head

Wednesday Fayter, 11½ hrs. do.

W. Stokes, at do. with Mr. Hughes

X Leach, 5 hrs. put on roof Mr. T. Stocker

X " 1½ hrs. repair window do.

" 3 hrs. paint windows & a large board contract Mr. T. Stocker

Pylke, 1 day, make pulleys for Stoke

Coles, 2 hrs. make trestle Self

R. & X " 7½ hrs. repairs at Bridgepit

" E. Godfrey, 12 hrs. at Postlake Cottage X

" H. Sanson, 12 hrs. do. +

" G. Miller, 1 day, 2½ hrs. do. X

Self

13 Tolman, 11½ hrs. at Stoke-in-teign-head

Thursday Fayter, 11½ hrs. do.

X Leach, 1 hr. roof Mr. T. Stocker

" 8½ hrs. painting contract do.

Pylke, 1 day, make pulleys for Stoke

R. & X Coles, 1 day repairs at Bridgepit

E. Godfrey, 12 hrs. at Postlake Cottage X

H. Sanson, 12 hrs. do. ✓

G. Miller, 1 day, 2½ hrs. do. X

H. Stokes, at Postlake

" at Cheddar plan

Self

14 Tolman, 11½ hrs. at Stoke-in-teign-head

Friday Fayter, 11½ hrs. do.

H. Stokes, at do.

X Leach, 9 hrs. make stools for Church

" ½ hr. repair pump at

X " W. Hichcock Churchwardens

Pylke, 1 day pulleys & wheel for Stoke

June 14 Coles, 1 day repairs at Bridgepit
 E. Godfrey, 12 hrs. at Postlake Cottage
 H. Sanson, 12 hrs. do.
 G. Miller, 1 day, 2 1/2 hrs. do.
 # Self at Postlake R.

15 Tolman, 1 day put away plank &

Saturday .. clear up shed

Fayter, 1 day do.

Pylke, 1 day do.

Leach, 2 hrs. make drawing boards Self

X .. 1 1/2 hrs. painting stools Church

.. 4 1/2 hrs. Stoke wheels

R. 2 X Coles, 1 day, repairs at Bridgepit

E. Godfrey, ~~8~~ 4 hrs. Postlake Cottage

H. Sanson, 4 hrs. do.

X .. 4 1/2 hrs. cope wall Postlake

Y E. Godfrey 4 1/2 hrs. do.

G. Miller, 6 1/2 hrs. Postlake Cottage

H. Stokes, Cheddar plan & estimate

.. at Postlake

Self

Woodbury Church stools

X 14' 0" of 2x3 deal

4' 0" of 2x4 "

16. 2" screws

1 lb. paint

Rushmoor Rolfe Estate

36 panes glass

6 lbs. putty

3 pairs. 2 1/2" butts & screws

Mr. T. Stocker at Wheatons roof

15-0 of 7x1 for gutter

5-0 of 9" featheredge

3-6 of 9x3/4 deal

2 lbs. nails

6-0 of springing

22-0 of 4x3 pulley head

£11-0 of 4 1/2 x 3 plate

90-0 of 3x2 rafters

92-0 of 2x1 batten

3-6 of 7x3/4 repair window over roof

Postlake Cottage Rolle

2+ loads sand

1 hhd. lime

Bridgepit contract Rolle

12, 1 1/2" screws

6-0 of 4 1/2 x 3 deal for jambs

7-3 of 4 1/2 x 3 oak pills

6-0 of 7x3/4 on door

1 guide, & 12 screws

10-9 of 7x3/4 arch: r tops

2-9 of 5x1/2

9 screws

1/2 lb. paint

June 17 Tolman, 1 day Stoke work

Monday Fayter, 3 hrs. do

x " 6 hrs. prepare gate stuff for Mr. McMillan

Leach, 2 hrs. make drawing boards

7 hrs. Stoke work

Pyke, 2 1/2 hrs. Stoke work

" 7 hrs. paint casements for Rushmoor

R.S. x Coles, 1 day repairs at Bridgepit

June 17 H Panson, 10 hrs. cope wall at Postlake +
 G. Miller, 1/2 day clear up Postlake Cottage +
 - 1/2 day boil up line do +
 - 1 1/2 hrs. Postlake wall +
 H Stokes, at Postlake, unload timber
 " Cheddar estimate r-
 Self

3

18 Tolman, 4 1/2 hrs. Stoke work

Tuesday - 5 hrs. repair tool box

+ Fayter, 1 day repair gates Mr. Mc. Millan

+ Coles, 1 day do. do.

Pylke, 1/2 hr. paint casements Rushmoor

" 2 hrs. Stoke wheels

+ " 7 hrs. painting skylights Miss Martins

X Leach, 7 hrs. do. do.

- 2 1/2 hrs. Stoke work

R.R. E Godfrey, 10 hrs. cope wall Postlake Dairy +

" H Panson, 10 hrs do. +

" G. Miller, 1/2 day + 1/2 hr. between wall cottage do 1/4 day wall +

" " 1/2 day load clay do. +

H Stokes, at Venmoor, at Messrs. Pratts +
 at Postlake

Self

19 Tolman, 2 hrs. packing board in orchard

Wednesday - 7 1/2 hrs. Stoke work

+ Fayter, 1 day repair gates Mr. Mc. Millan

+ Coles, 1 day do. do.

Pylke, 5 1/2 hrs. Stoke work

X " 1/2 hr. paint skylights Miss Martins

X Leach, 1/2 hr. do. do.

X " 1 hr. at Miss Dunscombes

" 1 hr. repair gates Self

" 3 1/2 hrs. Stoke work

June 19 E. Godfrey, 10 hrs. cope wall Postlake dairy X
 H. Sanson, 10 hrs. do. do. X
 G. Miller, 1/2 day do. do. X
 " 1/2 day 1/2 hr. load clay Postlake Cottage X
 H. Stokes, 3 hrs. at Bridgeput Postlake
 with Mr. Palmer
 Self

20 Tolman, 1 day Stoke frame

Thursday Pyke, 1 day do.
 Leach, 1 day do. stocks wheel
 + Fayter, 1 day repair gates Venmoor
 + Coles, 1 day do. do.

P. 2. E. Godfrey, 5 hrs. cope wall Postlake Dairy X

" H. Sanson, 5 hrs. do. do. X

" G. Miller, 5 hrs. do. do. X

" E. Godfrey, 5 hrs. garden wall Cottage X

" H. Sanson, 5 hrs. do. do. X

" G. Miller, 5 hrs. do. do. X

" " 2 hrs. take off thatch do. X

H. Stokes, at Postlake measure roof

" Roseash plan

Self at Postlake measure roof r.

21 Tolman, 1 day Stoke frame

Friday Pyke, 1 day do.

Leach, 1 day do.

X Fayter, 1 day repair gates Mr. McMillan

X Coles, 1 day do. do.

P. 2. H. Sanson, 10 hrs. wall spiers Postlake Cottage X

G. Miller, 1 day 1/2 hr. do. do. X

" 2 hrs. take off thatch do. X

H. Stokes, at Postlake, making paint

" Roseash plan + estimate

Self

June 22 Tolman, 1 day Stoke frame
 Pyke, 1 day do.
 Leach, 2 hrs do.
 " 7½ hrs. remove furniture for
 Miss Frost
 J. Stokes, 5 hrs. do. do.
 at Postlake & at apex
 Fayter, 1 day repair gates W. H. Mc. Millan
 Coles, 1 day do. do.
 P. → H. Pansom, 8½ hrs. pier Postlake Cottage +
 G. Miller, 8½ hrs. do. +
 Self

Mr. Mc. Millan

58.6 of 7x1 deal for bars
 17.0 of 4½x3 " 4 tails
 17.0 of 7x2½ " 4 top rails
 8.6 of 7x2½ " 4 heads
 19.0 of 7x1 deal 4 bars
 1. 4x½ bolt
 18. C.S. nails
 8 lbs. nails

Rushmoor Rolle Estate
 1 lb. paint

Miss Martin

1 pane glass 10½ x 6
 1 do. 10½ x 8½
 1 do. 13½ x 10
 1 lb. putty
 2 lbs. paint

Postlake Wall

X 3 bags of cement used / 17 coping brick left took to Cottage
 also 350 bricks + 2 barrels mortar took to Cottage

June 24	Tolman.	1 day	Stoke frame	
Monday	Pylke.	1 day	do.	
	Leach.	1 1/2 hrs.	do.	
	X ..	7 1/2 hrs.	fixing blinds, curtain poles & for Miss Frost	
	X Fayter.	5 hrs.	repairing pump at Mr. Hitchcock's for Woodbury Churchwardens	
	X ..	4 hrs.	put felloe in wheel Mr. W. Abbott	
R. &.	Coles.	1 day	make gates Postlake Cottage	X
"	H. Sanson.	10 hrs	piers Postlake Cottage	X
	C. Miller.	1 day 1/2 hr.	do. do.	X
	H. Stokes.		at accounts &c.	
	Self			
25	Tolman.	1 day	Stoke frame	
Tuesday	Pylke.	1 day	do.	
	Fayter.	3 1/2 hrs.	do.	
	X ..	6 hrs.	help smith tyre wheel for Mr. W. Abbott ^{change the iron wheel}	
R. &.	Leach.	2 hrs.	make gates Postlake Cottage	X
"	X ..	7 1/2 hrs	shift furniture & put up blinds &c Miss Duncombe	
"	X Coles.	6 hrs	do. do.	
"	"	2 1/2 hrs.	make gates Postlake Cottage	X
"	"	1 hr.	make window frame do	
"	H. Sanson.	6 1/2 hrs.	piers do.	X
	H. Stokes.		at accounts &c.	
	Self			
26	Tolman.	1 day	Stoke frame	
Wednesday	Pylke.	1 day	do.	
	Fayter.	8 1/2 hrs	do.	
	"	1 hr.	help smith	
	Leach.	1 day	Stoke wheels	
R. &.	Coles.	1 hr.	make window frame Postlake Cottage	X

June 26 Coles, 8½ hrs. repair front door Bridgepit

X H. Sanson, 11½ hrs. repairs at do.

X G. Miller, 1 day do. do.

H. Stokes, at Bridgepit, make paint
for Bridgepit

Self

27 Tolman, 1 day Stoke frame

Thursday Pyke, 1 day do.

Fayter, 6½ hrs. do.

" 3 hrs. haymaking

Leach, 1 day Stoke wheels

R.S. X Coles, 1 day repair front door Bridgepit

" X H. Sanson, 11½ hrs repairs at do.

" X G. Miller, 1 day 2 hrs. do. do.

H. Stokes, haymaking & at accounts

Self

28 Tolman, 1 day Stoke frame

Friday, Fayter, 1 day do.

Pyke, 1 hr. do.

" 8½ hrs. Stoke wheels

Leach, 9 hrs do.

X " ½ hr. put castor on chair Mr. C. Stamp

R.S. X Coles, 3½ hrs. repairs at Bridgepit

" X " 5½ hrs. repair front door do.

" " ½ hr. Postlake Cottage gates

" X H. Sanson, 11½ hrs. repairs at Bridgepit

" X G. Miller, 1 day 2 hrs. do.

X H. Stokes, 3 hrs. shift furniture do.

" at accounts

Self

29 Tolman, 3½ hrs. pack board & planks

" ½ hr. repair tool box

June 29 Tolman, 3 hrs. put on hoops & stoke wheels
~~Saturday~~
~~Monday~~ " 1 hr. pack for Chulmleigh
 Fayter, 1 day packing planks & boards
 " sawing boards & paint ironwork
 Leach, 6 hrs. Pydenham Damerel wheel
 " 2 hrs. Stoke wheels
 Pyke, 1 day do.

R. G. X Coles, 1 1/2 hrs. repair cupboard at Bridgepit extra
 " X " 1/2 hrs. repairs do.
 X H. Sanson, ^{8 hrs} 1 day do. do.
 X G. Miller, 1 day do. do.
 X H. Stokes, 2 hrs. make coloring do.
 " at apes r.

Self

Bridgepit Contract
 3-0 of 7x1 1/2 deal front door
 2-0 of 5x1 1/2 " "
 4-0 of 4 1/2 x 1 1/2 " "
 3-0 of 13x1 " "
 6. 2 1/2 & 2. 1 1/2 screws "
 1 pair 3 1/2 butts & 14 screws "
 1 box staple & 2 screws "
 priming "
 7-0 of 4 1/2 x 1 1/2 deal raps for floor
 12. 4 ft. laths
 lath nails
 4-0 of 3x2 deal
 1/2 lb. nails
 28 lb. Halls distemper
 1 bushel plaster, 2 pecks cement
 3 bags blue-lias brst. from Postlake
 1 load sand
 putty lime
 hair

Postlake Cottage gates

9-3 of $4\frac{1}{2} \times 3$ deal tails

9-3 of $3 \times 2\frac{1}{2}$ " heads

4-9 of $7 \times 1\frac{1}{2}$ " braces

17-0 of 4×2 " rails

24-6 of 9×1 " pales

$1\frac{1}{2}$ lbs nails

creosote

Woodbury Church wardens (W. Hitchcocks)

~~3/4 lbs. leather, clouts~~

~~1 lb. red lead~~

Mr. W. C. Abbott

~~1. 2' ash felloe~~

~~paint~~

C. Davey req.

~~29. 25 bricks~~

Chulmleigh

9 lbs. chime cord

9 lbs. paint

1 clapper leather

12 " spalls

1 doz. washers

12 C.S. nails

6. $4 \times \frac{1}{2}$ coach screws

6 bell ropes

2 pints Linseed oil

1 bottle castor oil

1 can sweet oil

July 1 Tolman 11 hrs at Chulmleigh

Monday Fayter, 11 hrs do

Pylke, 11 hrs do

Seach, 9 hrs Stoke wheels

" 2 hrs haymaking

Coles, 2 hrs do

R.S. X " 1 day repairs at Bridgepit

" X H. Sanson, 11 hrs do do

" X G. Miller, 1 day 2 hrs do do

H. Stokes, at Bridgepit Postlake

" at apex

Self

2 Tolman, 11½ hrs at Chulmleigh

Tuesday Fayter, 11½ hrs do

Pylke, 11½ hrs do

Seach, 5½ hrs Stoke wheels

" 5½ hrs haymaking

Coles, 5½ hrs do

R.S. X " 2 hrs repairs Bridgepit

" " 3½ hrs make frame Postlake Cottage X

" X H. Sanson, 11½ hrs repairs at Bridgepit

" X G. Miller, 1 day 2 hrs do

H. Stokes, at breter about Chulmleigh bearings

" haymaking, at Bridgepit

Self

3 Tolman, 11½ hrs at Chulmleigh

Wednesday Fayter, 11½ hrs do

Pylke, 11½ hrs do

Seach, 1 day Stoke wheels

R.S. Coles, 1 day make casements Postlake Cottage X

" X H. Sanson, 9 hrs put in furnace at

" " Bridgepit (extra)

" X " 2½ hrs repairs do

- July 3 G. Miller, 7 hrs. help plumber about
 well at Bridgepit (extra)
 " 4½ hrs. repair Bridgepit
 H. Stokes, Quarter sessions
 Self
- 4 Tolman, 11½ hrs. at Chulmleigh
- Thursday Fayter, 11½ hrs. do
 Pyke, 11½ hrs. do
- R.S. Leach, 1 hr. about sleepers for well
 at Bridgepit (extra)
 " 5 hrs. Stoke wheel
 " 5½ hrs. haymaking
 Coles, 8 hrs. do
 " 1 hr. Stoke work
 " 2½ hrs. help smith about
 Chulmleigh chimes
- R.S. + H. Panson, 11½ hrs. repair Bridgepit
 " + G. Miller, 4 hrs. do.
 " 7½ hrs. wash staircase walls
 at Bridgepit (extra)
 H. Stokes, haymaking, at apt
 " 3 hrs. at Bridgepit
 Self
- 5 Tolman, 11½ hrs. at Chulmleigh
- Friday Fayter, 11½ hrs. do
 Pyke, 11½ hrs. do
 Leach, 7 hrs. Stoke work
 " 4½ hrs. haymaking
 Coles, 2 hrs. do
 " 2½ hrs. Stoke work
- R.S. + " 5 hrs. help plumber Bridgepit (extra)
 " + " 2 hrs. make bedroom skirting do.
 Self