

1913

Nov. 20 Tolman, 1 day 2 hrs. Creditor wheels  
 Thursday Pyke, 1 day 2 hrs. do.  
 Fayter, 1 day 2 hrs. do. work  
 Leach, 1 day 2 hrs. Church seats  
 Coles, 1 day contract Mr. T. Woods  
 Wilde, 1 day do.  
 R. Davey, 1 day put in floor Bakehouse  
 R. Lee, 1 day do.  
 W. Radford, 6 hrs. do.  
 " 3½ hrs. cover up mangel cave  
 H. Stokes, mark out Church seats,  
 at Mr. T. Woods R.  
 Self

21 Tolman, 1 day 2 hrs. Creditor wheels  
 Friday Pyke, 1 day 2 hrs. do.  
 Fayter, 1 day 2 hrs. do.  
 Leach, 1 day 2 hrs. Church seats  
 Coles, 1 day contract Mr. T. Woods  
 Wilde, 1 day do. do.  
 R. Davey, 6 hrs do. do.  
 R. Lee, 6 hrs. do. do.  
 ✓ R. Davey, 3½ hrs. put slide in chimney do.  
 ✓ R. Lee, 3½ hrs. do.  
 W. Radford, 1 day cut up wood  
 H. Stokes, making paint  
 " 10 station  
 " 3 hrs. paint angle plates Creditor  
 Self

22 Tolman, 1 day Creditor wheels  
 Saturday Pyke, 1 day do.  
 Fayter, 1 day do. work  
 Leach, 6½ hrs. Church seats  
 X " 1½ hrs. put in glass Mr. Daniels

Nov. 22 Coles, 1 day contract Mr. T. Woods  
 Wilde, 1 day do.  
 R. Davey,  $\frac{1}{2}$  day do.  
 R. Lee,  $\frac{1}{2}$  day do.  
 + R. Davey,  $\frac{1}{2}$  day drains do  
 + R. Lee,  $\frac{1}{2}$  day do.  
 X W. Radford, 1 day take out do. Woods  
 H. Stokes, at breker for plate 15  
 Self

Bagnorr Farm

X  $11\frac{1}{2}$  lbs. nails

Mr. Watts,

X piece plate glass  
 1 lb. red lead

Mr. Daniels (School)

X 1 pane glass  $13\frac{1}{2} \times 14\frac{1}{2}$   
 $\frac{1}{2}$  lb. putty.

Mr. T. Woods (contract)

2 doz. gutter bolts

1 doz. 2" screws

16.  $2\frac{1}{2}$ " do

$3\frac{1}{2}$  lbs red lead

16. 6 pr.  $4\frac{1}{2}$ " shuting

2. 2 pr. do

2. 6 pr.  $2\frac{1}{2}$ " R W Pipe

2. 2 pr. do

2.  $4\frac{1}{2}$ " angles

2 outlets

2 toes

2 cistern heads

2.  $12 \times 2\frac{1}{2}$ " swan necks

Mr. T. Woods contract  
 6 stop ends, 4 1/2 lbs. paint  
 124.0 of 7x1 doors  
 7.0 of 3 1/2 x 1 "  
 44.0 of 7x1 1/4 "  
 7.0 of 7x3/4 "  
 16. 3x3/8 bolts "  
 16. 2" screws "  
 3. 1 1/2 x 1/4 bolts "  
 3.6 of 9x3/4 deal  
 2 lbs. nails

24 + 8. 1" screws

3 handles.

3. iron knobs

3 buttons & knobs

46. 3/4" screws

8 lbs. lead color with pot

5 lbs. nails bulllock boxes

X 1. 16x12 slide frame extra

Nov. 24 Tolman, 1 day 2 hrs. Crediton wheels

Monday Pyke, 1 day 2 hrs. do.

Fayter, 1 day 2 hrs. do. work

Leach, 1 day 2 hrs. Church seats

Coles, 1 day contract Mr. T. Woods

Wilde, 1 day do.

X R. Davey, 1 day put in drains do.

✓ R. Lee, 1 day do. do.

X W. Radford, 1 day take out do. do.

H. Stokes, make paint, paint wheels

Self

25 Tolman, 1 day 2 hrs. Crediton wheels

Tuesday Pyke, 1 day 2 hrs. do.

Fayter, 5 1/2 hrs. do. work

Nov. 25 Fayer, 6 hrs. put up new chimney pipe  
 .. to Greenhouse stove Miss Martins  
 Radford, 7 hrs. do. do.  
 + .. 2 hrs. take out drain Mr. T. Woods  
 Leach, 1 day 2 hrs. Church seats  
 Coles, 1 day contract Mr. T. Woods  
 Wilde, 1 day do. do.  
 + R. Davey, 1 day drains do.  
 + R. Lee, 1 day do. do.  
 H. Stokes, put screw & stop to bench  
 - paint wheels R.  
 Self

26 Tolman, 1 day 2 hrs. Crediton wheels & stocks

Wednesday Pyke, 3 hrs. do.  
 .. 1 hr. make straight edge & pack  
 .. for Coppinwell  
 .. 7 hrs Galumpton work  
 Fayer, 1 day 2 hrs. Crediton stocks  
 Leach, 1 day 2 hrs. Church seats  
 Coles, 1 day contract Mr. T. Woods  
 Wilde, 1 day do. do.  
 + R. Davey, 1 day drains do.  
 + R. Lee, 1 day do. do.  
 + W. Radford, 1 day do. do.  
 H. Stokes, painting for Crediton  
 .. at T. Woods with Mr. Palmer  
 .. to station with chain blocks  
 Self

27 Tolman, 5 1/2 hrs. Galumpton work

Thursday .. 2 hrs. Crediton work  
 .. 3 hrs. make wheel blocks  
 .. 1 hr. packing timber  
 Self

Nov. 27 Fayer, 11½ hrs. overhaul bells, frame r.  
 Thursday at Coppinwell  
 Pyke, 11½ hrs do. do.  
 Leach, 1 day 1 hr. Church seats  
 X " 1 hr. fix mantelpiece Dr. Furnivall  
 Coles, 1 day contract Mr. T. Woods  
 Wilde, 1 day do. do.  
 X R. Davey, 7 hrs. fix bedroom grate Dr. Furnivall  
 X R. Lee, 7 hrs. do. do.  
 + R. Davey, 2½ hrs. drains Mr. T. Woods  
 X R. Lee, 2½ hrs. do. do.  
 X W. Radford, 1 day dig out paving Postlake  
 H. Stokes, to station.  
 " cut of Church seats r.  
 See

28 Tolman, 2 hrs. Crediton work  
 Friday " 9½ hrs. Galmpton work  
 Fayer, 11 hrs. at Coppinwell  
 Pyke, 11 hrs. do.  
 Leach, 1 day 2 hrs. Church seats  
 Coles, 1 day contract Mr. T. Woods  
 Wilde, 1 day do. do.  
 + R. Davey, 1 day coping wall do.  
 + R. Lee, 1 day do. do.  
 X W. Radford, 1 day digging out clay +  
 picking paving stones Postlake  
 H. Stokes, examine bells at Farway  
 See

29 Tolman, 4½ hrs. Galmpton work  
 Saturday " 3½ hrs. load r. for Crediton  
 Fayer, 5 hrs. Crediton work  
 " 3 hrs. Galmpton work  
 Pyke, 6½ hrs. Crediton work

Nov. 29 Pyke, 1½ hrs. put lock on bedroom

.. door Rev. J. L. Fulford

Leach, 1½ hrs. Church seats

.. 4½ hrs. make separator

+ .. stand Mr. W. Abbott

+ Coles, 5 hrs. splicing 2 posts

.. for Mr. S. G. Miller

.. 1½ hrs. oiling waggon wheel

.. 1½ hrs. pack for Creditor

Wilde, 1 day contract Mr. T. Woods

+ R. Davey, 1 day filling in drains do.

+ R. Lee, 1 day do.

to Radford, 1 day erecting at Mr. T. Woods

H. Stokes, cut off Church seats

.. at Mr. Woods with Mr. Quick &

Self

Rev. J. L. Fulford,

X 1. 6" rim lock complete staple

Dr. Furnivall

2 barrows mortar

40 bricks

¼ pk. plaster

Miss Martin

X 2. 6" of 4" smoke pipe

1½ lbs. red lead

5. 1½ x ¼ bolts

tbl. paint

Coppinwell

X 1 straight edge. 1 can oil

1 piece zinc 13 x 2½

2 clapper leathers

1913

Mr. T. Woods drains extra  
 5  $\frac{1}{2}$  4" collar pipes  
 1 V channel  
 3 square junctions  
 3 6" gulleys 3 traps  
 1 p. trap 6" gully  
 1 channel bend  
 1 straight channel  
 82 bricks in 2 pits  
 cement for inside of pits  
 9-0 x 9 x 1-6 of concrete around pipes  
 brick dish around 4 traps  
 4 lbs. nails nails cement  
 2 barrow mortar  
 1/2 bag cement wall  
 of 12 x 6 slates wall

Dec. 1 Tolman. 11 hrs. at Crediton  
 Monday Fayter. 11 hrs. do.  
 Pyke. 11 hrs. do.  
 W. Radford 11 hrs do.  
 Teach. 1 day 4 hrs. 4 $\frac{1}{2}$  hrs. Church seats  
 + " 1/2 hr. take off lock from Roller  
 Van. R-D. Council  
 X " 6 hrs. make separator stand Mr. W. Abbott  
 W. Fayter. 9 $\frac{1}{2}$  hrs. make Church seats  
 Coles. 2 hrs. put handle in rammer Self  
 " 4 hrs. plane floor board for Bagmores  
 " 3 hrs. make door for Postlake  
 Wilde, 1 day make cart shed doors Mr. T. Woods  
 X R. Davey. 1 day repair yard paving Postlake  
 X R. Lee. 1 day do. do.  
 H. Stokes, at Crediton. 1 Lappford opening  
 Self at Lappford opening of bells

Dec. 2 Tolman, 11½ hrs. at Crediton  
 Tuesday Fayter, 11½ hrs. do.  
 Pyke, 11½ hrs. do.  
 W. Radford, 11½ hrs. do.  
 Leach, 1 day 2 hrs. Church seats  
 W. Fayter, 1 day 11½ hrs. do.  
 X Coles, 4½ hrs. make door for Postlake  
 .. 5 hrs. make cart shed doors Mr. T. Woods  
 Wilde, 1 day do. reversing do.  
 X R. Davey, 1 day repair paving in yard  
 .. stable Postlake  
 + R. Lee, 1 day do. do.  
 H. Stokes, at Postlake & cut-off timber  
 .. for Church seats  
 Self

3 Tolman, 11½ hrs. at Crediton  
 Wednesday Fayter, 11½ hrs. do.  
 Pyke, 11½ hrs. do.  
 W. Radford, 11½ hrs. do.  
 Leach, 3 hrs. put lock on door & repair  
 X .. floor of van R.D. Council  
 .. 8½ hrs. Church seats  
 W. Fayter, 11½ hrs. do.  
 X Coles, 2 hrs. make door for Postlake  
 .. 7½ hrs. hang cart shed doors Mr. T. Woods  
 Wilde, 7½ hrs. do. do.  
 X .. 2 hrs. make grating pane Postlake  
 X R. Davey, 1 day repair drain in yard  
 X .. paving Postlake  
 X R. Lee, 1 day do. do.  
 H. Stokes, at Crediton  
 Self



Dec 4 Tolman, ~~11~~ 11½ hrs. at Crediton  
 Thursday Fayter, 11½ hrs. do.  
 Pyke, 11½ hrs. do.  
 W. Radford, 11½ hrs. do.  
 Leach, 1 day 2 hrs. Church seats  
 W. Fayter, 11½ hrs. do.  
 Coles, 1 day 2 hrs. fit up stocks Crediton  
 X Wilde, 2½ hrs. make grating frame Postlake  
 .. 7 hrs. repairing at Bakehouse  
 X R. Davey, 1 day fit gutter frame, repair  
 brickwork in cowhouse & repair  
 slates on roof Postlake  
 X R. Lee, 1 day do. do.  
 H. Stokes, at Postlake, & cut-off  
 Church seats  
 Self

5 Tolman, 11½ hrs. at Crediton  
 Friday Fayter, 11½ hrs. do.  
 Pyke, 11½ hrs. do.  
 W. Radford, 11½ hrs. do.  
 Leach, 1 day 2 hrs. Church seats  
 W. Fayter, 1 day 2 hrs. do.  
 Coles, 6 hrs. fit up stocks for Crediton  
 .. 5½ hrs. Galampton work  
 X Wilde, 4 hrs. repair change casement  
 for Mr. Steel  
 .. 5½ hrs. repairs at Bakehouse  
 X R. Davey, 1 day repair roof & unstop  
 down pipes Postlake  
 X R. Lee, 1 day do. do.  
 H. Stokes, cut-off Church seats  
 .. paint Crediton wheels  
 Self

Dec. 6 Tolman, 6 hrs. at Crediton

Saturday Taylor, 6 hrs. do.

Pylke, 6 hrs. do.

W. Radford, 6 hrs. do.

Leach, 1 hr. unload Galumpton frame

" 7 hrs. Church seats

W. Taylor, 8 hrs. do.

Coles, 1 hr. unload Galumpton frame

" 3½ hrs. Crediton stocks

" 3½ hrs. Galumpton work

Wilde, 1 day repairs at Bakehouse

X R. Davey, 3 hrs. repair roops Postlake

X R. Lee, 3 hrs. do.

H. Stokes, unload motor

" paint Crediton wheels

Self

Mr. W. Abbott, Separator Stand

4·6 of 11×3 deal

9·0 of 4×3 "

2·3 of 11×1 "

2 bolts

} paid

\$ Thomas R. D. Council for Roller Van

1. 5" dead lock

2·6 of 7×1 floor

1 iron staple for padlock

Mr. Steel

16. 1" r 2. 1¼ screws /

2 iron squares /

1·0 of 1½×¾ bar /

3 panes glass 10½×8 ea. /

½ lb. putty /

## Postlake Farm

40'-0" of 7x1 deal cowhouse door  
 5'-0" of 3½x1 "  
 15'-0" of 7x1¼ ledges "  
 5'-0" of 7x¾ "  
 1½ lbs. nails "  
 5'-9" of 4x3 oak grating frame  
 2½ lbs. paint for door  
 3 pecks cement  
 25 bricks  
 1 barrow sand  
 5 lbs. strip lead  
 50 slate nails  
 25. 11x22 slates  
 6. 12x24 do.

Dec. 2 Mr. S. Miller  
 1 lb. nails

## Mr. T. Woods contract

105'-0" of 7x1 deal cartshed doors  
 7'-0" of 9x1 "  
 40'-0" of 7x1¼ ledges "  
 12'-0" of 7x¾ brace "  
 7'-0" of 3x1 stop "  
 4 lbs. nails "

## Bakehouse

21'-6" of 7x1 floor  
 12. 1" screws

Dec. 8 Tolman. 11 hrs. at Crediton

Monday Fayter. 11 hrs. do.

Pylke. 11 hrs. do.

W. Radford, 11 hrs. do.

Leach. 1 day 2 hrs. Church Seats

W. Fayter, 10½ hrs. do.

Coles, 1 day 2 hrs. Crediton stocks

Wilde, 1 day repairs Bakehouse

X R. Davey, 1 day repair plates & clean  
gutter Postlake

+ R. Lee, 1 day do. do.

H. Stokes, painting r. for Crediton  
Self

9 Tolman, 11½ hrs. at Crediton

Tuesday Fayter, 11½ hrs. do.

Pylke, 11½ hrs. do.

W. Radford, 11½ hrs. do.

Leach. 1 day 2 hrs. Church Seats

W. Fayter, 11½ hrs. do.

X Coles, 2 hrs. make barge capping  
for Mr. C. Stamp

" 5½ hrs. Galnpton work

" 3½ hrs. Crediton stocks

Wilde, 1 day repairs at Bakehouse

R. Davey, 1 day repairs at do.

and repair chimney T. Locks

R. Lee, 1 day do. do.

H. Stokes, at Exeter about Church Seats r.  
Self

10 Tolman, 11½ hrs. at Crediton

Wednesday Fayter, 11½ hrs. do.

Pylke, 11½ hrs. do.

W. Radford, 11½ hrs. do.

Dec. 10 Leach, 1 day 2 hrs. Church seats  
 W. Fayter, 11 hrs. do.  
 Coles, 8½ hrs. Crediton stocks  
 X .. 3 hrs. fix barge reaps. Mr. C. Stamp  
 X Wilde, 1½ hrs. do. do.  
 .. 6 hrs. repairs at Bakehouse  
 X .. 2 hrs. repair screen Rifle Club  
 R. Davey, 2 hrs. repairs at Bakehouse  
 R. Lee, 2 hrs. do.  
 R. Davey, 4 hrs. put in brick gutter  
 .. to cowshed Mr. T. Woods  
 R. Lee, 4 hrs. do.  
 R. Davey, 3½ hrs. fix scaffold to chimney do.  
 R. Lee, 3½ hrs. do. do.  
 H. Stokes, paint Crediton wheels r.  
 Self at Crediton

11 Tolman, 11½ hrs. at Crediton

Thursday Fayter, 11½ hrs. do.  
 Kyle, 11½ hrs. do.  
 W. Radford, 11½ hrs. do.  
 Leach, 1 day 2 hrs. Church Seats  
 W. Fayter, 11 hrs. do.  
 Coles, 1 day 2 hrs. Crediton stocks  
 Wilde, 1 day repair passage floor  
 X .. at Bagmoor Farm  
 R. Davey, 1 day raising chimney r.  
 X .. plaster r roughcast pane Mr. T. Woods  
 R. Lee, 1 day do. do.  
 H. Stokes, examine bells at Menheniot  
 Self

12 Tolman, 11½ hrs. at Crediton

Friday Fayter, 11½ hrs. do.  
 Kyle, 11½ hrs. do.

Dec. 12 Leach, 1 day 2 hrs. Church Seats  
 W. Fayter, 1 1/2 hrs. do.  
 X Coles, 4 hrs. repair floor Bagmoor  
 " 5 1/2 hrs. fit stall boards R. do  
 + Wilde, 5 1/2 hrs. do do  
 " 4 hrs. repair floor do  
 R. Davey, 1 day drains R. Bakehouse  
 R. Lee, 1 day do do  
 H. Stokes, oiling wheels & paint  
 " ironwork for Crediton  
 Self  
 W. Radford, 1 1/2 hrs. help smith  
 " rest day farm work

13 Tolman, 6 hrs. at Crediton

Saturday Fayter, 6 hrs. do.  
 Tyke, 6 hrs. do.  
 Leach, 1 day Church seats  
 W. Fayter, 1 day do.  
 X Coles, 1 day fit stall boards Bagmoor  
 + Wilde, 1 day do do  
 R. Davey, 1 day drains R. Bakehouse  
 R. Lee, 1 day do do  
 W. Radford, 1 day help smith &  
 load for Crediton  
 H. Stokes, packing R. for Crediton  
 Self

Mr. C. Stamp

X 22' 0" of 7x1 barge board  
 nails 1' paint 5'

Rifle Club.

X 9' 0" of 2x1, 4' 0" of 7x1  
 1/2 lb. nails, 3 oak blocks

## Crediton

80,  $\frac{7}{8}$ " washers.  
oak struts

## Bagmoor Farm

3 lbs. nails for floor  
4.15.0 of  $7 \times 1\frac{1}{2}$  floor boards  
4 $\frac{1}{2}$  lbs. nails for stable

## Bakehouse

26.0 of  $7 \times \frac{3}{4}$  deal  
3.6 of  $7 \times 1$  "  
1 new grate  
12, tiles  
9.0 of  $11 \times \frac{1}{2}$  deal

## Mr. T. Woods. (extra).

84 bricks  
3 barrows mortar } chimney  
1 bag cement }  
3 pecks cement for gutter  
2 loads sand for paving

Dec- 15 Tolman, 11 hrs. at Crediton  
Monday Fayter, 11 hrs do.  
Pyke, 11 hrs. do.  
Leach, 1 day 2 hrs. Church Seats  
W. Fayter, 11 hrs. do.  
X Wilde, 1 day repair stable Bagmoor  
X Coles, 1 day do. do.  
R. Davey, 1 day drains + W.C. floor Bakehouse  
R. Lee, 1 day do. do.  
W. Radford, 1 day 2 hrs. help smith  
H. Stokes, at Woods with Mr. Palmer. Farway plants  
Self at Bagmoor with do.

Dec. 16 Tolman, 11½ hrs at Crediton  
 Tuesday Tayler, 11½ hrs do,  
 Pyke, 11½ hrs do  
 Leach, 1 day 2 hrs. Church seats  
 W. Tayler, 1 day 2 hrs. do.  
 † Wilde, 1 day repair stable Bagmoor  
 † Coles, 1 day do. do.  
 R. Davey, R. Lee, 3 hrs ea. repair Bakehouse  
 R. Davey, 6½ hrs. repair stoves & sweep  
 ✓ chimneys Woodbury Church  
 † R. Lee, 6½ hrs do. do.  
 † H. Stokes, 1½ hrs do. do.  
 - at Exeter  
 W. Radford, 1 day 2 hrs. helping smith  
 Self

17 Tolman, 11½ hrs at Crediton  
 Wednesday Tayler, 11½ hrs do.  
 Pyke, 11½ hrs do.  
 Leach, 1 day 2 hrs. Church seats  
 W. Tayler, 1 day 1½ hrs do.  
 † Wilde, 1 day repair stable Bagmoor  
 † Coles, 1 day do. do.  
 R. Davey, 8 hrs. repairs at Bakehouse  
 R. Lee, 8 hrs do. do.  
 ✓ R. Davey, R. Lee, 1½ hrs about stoves  
 at Woodbury Church  
 ✓ H. Stokes, 1½ hrs do.  
 W. Radford, 1 day 2 hrs. help smith  
 Self

18 Tolman, 11½ hrs at Crediton  
 Thursday Tayler, 11½ hrs do.  
 Pyke, 11½ hrs do.  
 Self



- Dec. 18 W. Fayter, 11½ hrs. Church seats  
 Thursday Leach, 8 hrs. do.  
 X " 3½ hrs. put up platform, fetch chairs  
 X " 15. for Concert. Woodbury School x  
 X W. Radford, 3½ hrs. do. do.  
 " 6 hrs. help smith  
 " 2 hrs. about stoves Woodbury Church x  
 X Wilde, 1 day repair stable Bagmoor  
 X Coles, 1 day do. do.  
 X R. Davey, 1 hr. school for concert Woodbury School x  
 X " 6 hrs. put pipes to stoves Woodbury Church  
 " 2½ hrs. repairs at Bakehouse  
 X R. Lee, same as R. Davey  
 H. Stokes, Farway + Menherist estimates  
 X " 1 hr. stoves Woodbury Church  
 X " 1 hr. platform Woodbury School

19 Tolman, 11½ hrs. at Crediton

- Friday Fayter, 11½ hrs. do.  
 Ryke, 11½ hrs. do.  
 X Leach, 2½ hrs. put in glass Mr. Daniels  
 X " 2½ hrs. take down platform School  
 " 6½ hrs. Church seats  
 W. Fayter, 11½ hrs. do.  
 X Wilde, 1 day repair stable Bagmoor  
 X Coles, 1 day do. do.  
 X W. Radford, 2½ hrs. take down platform School  
 " 7 hrs. gardening  
 X R. Davey, 1 day paving drains Mr. T. Woods  
 X R. Lee, 1 day do. do.  
 X H. Stokes, 2 hrs. take away chairs 15.  
 " from Woodbury School  
 " at Crediton  
 Self

Dec. 20 Tolman, 6hrs. at Crediton

Saturday Taylor, 6hrs. do.

Fyke, 6hrs. do.

Leach, 1 day Church seats

W Taylor, 8hrs. do.

+ Wilde, 1 day, repair stable Bagmorr

+ Coles, 1 day do. do.

+ P. Davey, 1 day pairing drains Mr. T. Woods

+ R. Lee, 6hrs. do. do.

- W Radford, 2hrs. do. do.

" 1hr. cut up wood

" 5hrs help smith

+ Stokes, marking out Church seats 15

\$elf

### Woodbury Church

3. 12 x 24 plates

12. nails

4 strips lead

2-0 of copper wire

2. 6ft. of 5" stove pipe

1. square bead with pocket door

2 lbs. putty

2. 1 1/2 x 1/4 bolts

1/4 pk. plaster

### Mr. Daniels School House

2 panes glass 17 1/2 x 10 3/4 ea.

1 lb. putty

### Bagmorr Stable

22-0 of 4 x 3 oak

5 lbs. nails

Dec. 22 Tolman, 4 hrs. Galnpton wheels  
Monday " 5 hrs. help smith. Crediton thur staple

X Fayer, 5 hrs. make grating frame for  
Bagmoor Farm

" 4 hrs. Galnpton work

Pyke, 1 day Galnpton wheels

Leach, 1 day Church seats

W. Fayer, 9 hrs. do.

X Coles, 1 day repair covers Postlake Farm

X Wilde, 1 day repair stable Bagmoor

X R. Davey, 1 day repair floors of stable Bagmoor

X R. Lee, 1 day do. do.

X W. Radford, 1 day ~~help smith~~ <sup>do.</sup> do.

J. Stokes, at Postlake

" cut off Church seats

Self

23 Tolman, 5 1/2 hrs. help make Crediton Staple

Tuesday " 4 hrs. Galnpton work

Fayer, 2 hr. sharp saw Mr. A. Church paid

" 9 hrs. Galnpton work

Pyke, 1 day do. wheels

Leach, 1 day Church seats

W. Fayer, 9 1/2 hrs. do.

X Coles, 1 day repair covers Postlake Farm

X Wilde, 1 day do. do.

X R. Davey, 1 day repair floors of stable Bagmoor

X R. Lee, 1 day do. do.

W. Radford,

J. Stokes, about Church seats R.

Self

24 Tolman, 1 day Galnpton wheels

Wednesday Fayer, 6 hrs. do. work

" 2 1/2 hrs. oil wheels of fourwheel

Dec. 24 Tayler,  $\frac{1}{2}$  hr. Crediton work  
 Pyke, 1 day, Galampton wheels  
 Leach, 1 day Church seats  
 W. Tayler, 9 hrs. do.  
 X Coles, 1 day repair cowenls Postlake Farm  
 X Wilde, 1 day do. do.  
 X R. Davey, 1 day repair stable floors Bagmoor  
 X R. Lee, 1 day do. do.  
 W. Radford,  
 H. Stokes, at Sharps, Exmouth  
 " all sorts  
 Self

25 Xmas Day  
 26 No work  
 27 No. work

### Bagmoor Farm

1 bag cement  
 25 blue bricks  
 3 barrows mortar  
 5.6 of  $4 \times 3$  oak grating pane  
 1 load sand

### Postlake Farm

16 lbs. nails  
 4.  $3 \times \frac{3}{8}$  bolts  
 4. 2" & 1" screws  
 1.  $1\frac{1}{2} \times \frac{1}{4}$  bolt  
 6 pipe nails  
 1.  $2\frac{1}{2}$ " R. W. Toe  
 3.  $4 \times \frac{1}{2}$  bolts  
 6 pantiles

Mr. G. Pyne

1 furnace grating  
 1 pane glass  $9\frac{7}{8} \times 13\frac{1}{8}$   
 1 lb. putty  
 2 barrow mortar  
 25 bricks

Dec. 29 Tolman. 11 hrs. at Crediton  
 Monday Fayler. 11 hrs. do.  
 Pyke. 11 hrs. do.  
 Leach. 1 day Church seats  
 Mr. Fayler. 9 hrs. do.  
 X Coles. 1 day repair covers Postlake Farm  
~~Mr. Radford~~  
~~R. Davy~~, 1 day help smith  
 H. Stokes, to Station 2 times  
 .. at Pydar with Road Foreman &  
 Self

30 Tolman. 11 hrs. at Crediton  
 Tuesday Fayler. 11 hrs. do.  
 Pyke. 11 hrs. do.  
 Leach. 9 hrs. Church seats  
 W. Fayler. 9 hrs. do.  
 X Coles. 1 day repair covers Postlake Farm  
 X R. Davy. 7 1/2 hrs. put in stable step and  
 repainting brickwork Bagmoor  
 X R. Lee. 7 1/2 hrs. do. do.  
 Mr. Radford. 1 day help smith  
 H. Stokes, at Postlake. Bagmoor, 1 Station  
 Self

31 Tolman 11 1/2 hrs. at Crediton  
 Wednesday Fayler. 11 1/2 hrs. do.  
 Pyke. 11 1/2 hrs. do.  
 H. Stokes, at Crediton

Dec. 31 Leach, 1 day Church seats

W. Taylor, 9 hrs. do.

+ Coles, 1 day repair covers Postlake Farm

R. Davey, 7½ hrs. put in new furnace

+ .. bottom & repair furnace Mr. G. Pyne

+ R. Lee, 7½ hrs. do. do.

changed  
bucket to  
6½ } R. Davey, 2 hrs. repair tiles on roof Postlake

R. Lee, 2 hrs. do. do.

W. Radford, 1 day help smith

Self

Mr. G. Pyne

1½ pecks cement

2 buckets gravel

8 panes glass 12 x 9¾ ea.

3 lbs. putty

1914.

Jan. 1 Tolman, 11½ hrs. at Crediton  
 Thursday Fayter, 11½ hrs. do.  
 Pyle, 11½ hrs. do.  
 Leach, 6 hrs. make coffin late Mrs. Breleigh  
 Coles, 1 day do. do.  
 W. Fayter, 7 hrs. do. do.  
 " 2½ hrs. Church seats  
 R. Davey, 1 day repairs bakehouse Self  
 R. Lee, 1 day do.  
 W. Radford, 1 day helps smith & unload timber  
 ✓ H. Stokes, 7 hrs. make coffin late Mrs. Breleigh  
 Self

2 Tolman, 11½ hrs. at Crediton  
 Friday Fayter, 11½ hrs. do.  
 Pyle, 11½ hrs. do.  
 Leach, 7½ hrs. Church seats  
 W. Fayter, 9 hrs. do.  
 X Coles, ¼ day put in glass Mr. G. Pyne  
 " ¾ day repair boarding of covered.  
 X " hang door, fix Rev. Pipe & Postlake  
 R. Davey, 1 day repairs bakehouse Self  
 R. Lee, 1 day do.  
 H. Stokes, varnish coffin cover  
 " 3 hrs. about Church seats R.  
 Self

3 Tolman, 6 hrs. at Crediton  
 Saturday Fayter, 6 hrs. do.  
 Pyle, 6 hrs. do.  
 Leach, 5½ hrs. Church seats  
 W. Fayter, 8 hrs. do.  
 H. Stokes, 4 hrs. do.

Jan. 3 Coles, 2 hrs. put in hammer stem for smith  
 " 6 hrs. repairs to W.C. at Bakehouse

R. Davey, 1 day repairs at Bakehouse

R. Lee, 1 day do. do.

W. Radford, 1 day help smith

\$eely

2<sup>nd</sup> W. Radford, 2 hrs. create doors at Mr. T. Woods  
 " 7 1/2 hrs. help smith

Postlake Farm Rolle Estate

8 1/2 lbs. nails

2 lbs. paint for door

1. 3" x 3/8" bolts

1. 2 1/2" x 3/8" "

3-6" of 7 x 1 1/4" deal orange rail

3<sup>rd</sup> Dr. Turnwall

20, 3" pat nails 2<sup>o</sup>.

Jan. 5 Tolman, 11 hrs. at Crediton

Monday Fayter, 11 hrs. do.

Pylke, 11 hrs. do.

Leach, 1 day 2 hrs. Church seats

W. Fayter, 11 hrs. do.

x Coles, 4 hrs. repair desk Woodbury School

" 1 hr. make pins

" 1 hr. repair W.C. at Bakehouse

Wilde, 1 day repairs at do.

R. Davey, 1 day do. do.

R. Lee, 1 day do. do.

x H. Stokes, 1 hr. repair desk Woodbury School

" to Station with iron for Crediton

" at funeral late Mrs. Breleigh

\$eely



Jan. 6 Tolman, 11½ hrs. at Crediton  
 Tuesday Fayter, 11½ hrs. do.  
 Pyke, 11½ hrs. do.  
 Leach, 1 day 2 hrs. Church seats  
 W. Fayter, 11½ hrs. do.  
 • Coles, 1 day repair W.C. Bakehouse  
 Wilde, 1 day repairs at do.  
 R. Davey, 1 day do do.  
 R. Lee, 1 day do. do.  
 H. Stokes, cutting off Church seats &  
 self

7 Tolman, 9½ hrs. at Crediton  
 Wednesday Fayter, 9½ hrs. do.  
 Pyke, 9½ hrs. do.  
 Leach, 1 day 2 hrs. Church seats  
 W. Fayter, 11½ hrs. do.  
 X Coles, 2 hrs. prepare tread & head for  
 gate Baginvor Farm  
 .. 1 hr. make barrow Jim Davey  
 .. 4½ hrs. put in post & hang  
 gate Dr. Furnivall  
 .. 2 hrs. make pins  
 Wilde, 1 day repairs at Bakehouse  
 R. Davey, 1½ hrs. do.  
 R. Lee, 1½ hrs. do.  
 X R. Davey, 8 hrs. put in bars in range,  
 .. & repair plaster on house Miss Martins  
 X R. Lee, 8 hrs. do. do.  
 H. Stokes, cut off Church seats  
 .. at Crediton  
 self

Jan. 8 Tolman, 10½ hrs. at Crediton  
 Thursday Tayler, 10½ hrs. do.  
 Pyke, 10½ hrs. do.  
 Leach, 1 day 2 hrs. Church seats  
 W. Tayler, today 11½ hrs. do.  
 Coles, 1 day repair stairs make  
 X .. pump trough Bagmoor Farm  
 Wilde, 1 day repair at Bakehouse  
 R. Davey, 1 day do.  
 R. Lee, 1 day do.  
 H. Stokes, at Crediton rat  
 .. Colebrook examine bell  
 Self

Friday 9 Tolman, 2 hrs. unload waggon r.  
 .. 7½ hrs. Galampton wheels  
 Tayler, 2½ hrs. do. work  
 .. 2 hrs. make blocks for Crediton  
 .. 1 hr. sharpen & cut saw  
 .. 2 hrs. unload waggon r.  
 Pyke, 1½ hrs. Galampton wheels  
 .. 7½ hrs. Church seats  
 Leach, 1 day 2 hrs. do.  
 W. Tayler, 11 hrs. do.  
 Coles, 1 day repair gate, make pumps  
 X .. trough r. Bagmoor Farm  
 Wilde, 1 day repairs at Bakehouse  
 R. Davey, 1 day do.  
 R. Lee, 1 day do.  
 H. Stokes, about timber for sawyers  
 .. Silverton estimate  
 .. at ap. r.  
 Self

1913.

Jan. 10 Tolman, 3½ hrs. about timber for Steam Saw  
 Saturday " 4½ hrs. Galnpton wheels  
 Taylor, 1½ hrs. do. work  
 " 4½ hrs. about timber for Steam Saw  
 ✓ W. Radford, 2 hrs. beat carpets for Mr. Steele  
 Pyke, 1 day Church seats do.  
 Leach, 1 day do.  
 W. Taylor, 8 hrs. do.  
 X Coles, 1 day about pump troughs: Bagmoor  
 Wilde, 1 day repairs at Bakehouse  
 R. Davey, 1 day do. do.  
 R. Lee, 1 day do. do.  
 J. Stokes, about timber for Steam Saw  
 Self

Miss Martin

~~2 barrow hair mortar  
 5 fire bricks  
 1 set front bars for range  
 fire clay  
 ¼ peck plaster  
 8. 4 ft. laths  
 ¼ lb. lath nails~~

Bagmoor Farm

6 lbs. nails

3-9 of 3¼ x 3 tail for gate

2-6 of 11 x 1 pales

3-6 of 11 x 1 for stair tread

1 lb. priming

X<sup>7<sup>th</sup></sup> Dr. Furnivall

1 oak post 7-6 long girth 8¼

Woodbury School desk

X 4. 2 $\frac{1}{4}$  bolts

1 plate iron

6. 1 screws

Jan. 12 Faylor, 1 $\frac{1}{2}$  hrs. Galnpton work

Monday 7 $\frac{1}{2}$  hrs. about timber for Steam Saw

Leach, 1 day 2 hrs. Church Seats

Pyke, 1 day 2 hrs. do.

W. Faylor, 9 hrs. do.

X Coles, 1 day pit trough, repair stairs, r.

" take out Stable frames Bagmoor

X R. Davey, 1 day brick up back stairs

take out Stable frames Bagmoor

X R. Lee, 1 day do. do.

Wilde, 5 $\frac{1}{2}$  hrs. repair at Bakelmea

" 3 $\frac{1}{2}$  hrs. make furnace cover Seely

H. Stokes, about timber for Steam Saw

at Crediton with Clockmaker

Seely

13 Faylor, 5 hrs. Galnpton work

Tuesday " 4 $\frac{1}{2}$  hrs. make staps for 4<sup>th</sup> + 6<sup>th</sup>

" bells for Colebrooke

Leach, 1 day 1 $\frac{1}{2}$  hrs. Church Seats

Pyke, 1 day 2 hrs. do.

W. Faylor, 11 $\frac{1}{2}$  hrs. do.

Coles, 2 hrs. make pins

" 2 hrs. make barrow J. Davey

" 5 $\frac{1}{2}$  hrs. take out old iron lights +

make new frames for Bagmoor

X Wilde, 5 hrs. do. do.

" 4 $\frac{1}{2}$  hrs. Galnpton wheels

X R. Davey, 1/2 day take out frames Bagmoor

X R. Lee, 1/2 day do. do.

Jan. 13 R. Davey,  $\frac{1}{2}$  day fit cowl to chimney Mrs. Tayler's  
 R. Lee,  $\frac{1}{2}$  day do. do.  
 H. Stokes, at breter M.U.I.O.O.F. Meeting  
 Self

14 Wednesday Tayler,  $5\frac{1}{2}$  hrs. Galimpton works  
 " 3 hrs. put up gate H.S. jr  
 " 1 hr. for Self  
 Pyke, 1 day 2 hrs. Church seats  
 Leach, 1 day 2 hrs. do.  
 W. Tayler,  $11\frac{1}{2}$  hrs. do.  
 > Coles, 1 day, make window frames Bagmoor  
 > Wilde, 8 hrs. do. do.  
 "  $1\frac{1}{2}$  hrs. repairs Bakehouse  
 R. Davey, 1 day block floor do.  
 R. Lee, 1 day do. do.  
 H. Stokes, at apcs.  
 Self

15 Thursday X Tayler,  $3\frac{1}{2}$  hrs. Cheldon rope blocks  
 " 6 hrs. put 2 spokes in wheel Mr. T. Perry  
 Leach, 1 day  $1\frac{1}{2}$  hrs. Church seats  
 Pyke, 1 day 2 hrs. do.  
 W. Tayler,  $11\frac{1}{2}$  hrs. do.  
 X Coles, 1 day, make frames Bagmoor  
 X Wilde, 1 day do. do.  
 R. Davey, 1 day, block floor Bakehouse  
 R. Lee, 1 day do. do.  
 H. Stokes, at apcs.  
 Self

16 Friday X Tayler,  $10\frac{1}{2}$  hrs. put on stays, & chime  
 " cords at Colebrooke  
 Leach, 2 hrs. open screen, move desks  
 " Sunday School treat

Jan. 16 Leach, 9 hrs. Church seats  
 Pyke, 1 day 2 hrs. do.  
 W. Fayter, 11 1/2 hrs. do.  
 Coles, 7 1/2 hrs. plane floor Bakehouse  
 + " 2 hrs. make frames Bagmoor  
 Wilde, 1 day do do.  
 R. Davey, 1 day paving rs Bakehouse  
 R. Lee, 1 day do do.  
 H. Stokes, to station, at ap. +  
 X " 2 hrs. move desks rs Sunday School treat  
 self at Reeler

X 17 Saturday Fayter, 5 1/2 hrs. ring wheel Mr. T. Perry  
 " 2 1/2 hrs. about timber Steam Saw  
 Pyke, 1 hr. do do.  
 " 8 hrs. Church Seats  
 W. Fayter, 8 hrs. do.  
 Leach, 5 1/2 hrs. do.  
 X " 1 1/2 hrs. put back desks Sunday School  
 " 1 hr. about timber Steam Saw  
 Coles, 1 hr. do do.  
 " 4 hrs. plane floor Bakehouse  
 X " 3 hrs. take glass out of iron  
 lights Bagmoor Farm  
 X Wilde, 1 day make frame reasement  
 for Bagmoor Farm  
 R. Davey, 1 1/2 hrs. put fire bricks in  
 stove at Mrs. Pomeroy's  
 " 1/2 hrs. paving at Bakehouse  
 R. Lee, 1 day do.  
 X H. Stokes, 1 1/2 hrs. move desks rs Sunday School  
 " about timber, Creditor rope rs  
 self

X Woodbury School  
1 Key

Colebrook

2 ash stays

6 chime tubes

3 1/4 lbs. chime cord for 5<sup>th</sup> + 6<sup>th</sup> bells

72-0 of 4x3

+8

Bagmoor Farm, Rolle Estate

72-0 of 4x3 deal 4 frames

18-0 of 5 1/2 x 3 " "

3 lbs. priming + 3/4 lbs.

18-0 of 4x3 deal 1 frame

4-6 of 5 1/2 x 3 " "

4-0 of 9 x 1 3/4 " casements 3-11 x 1-9

Jan. 13 Hawkins Radford take care of  
chimney C. Dairy Eq 10

Jan. 19 Fayter, 11 hrs. assist-clockman at Crediton  
Monday Leach, 5 hrs. alter horn shield repair  
" box Rev. J. B. Housman  
" 6 hrs Church Seats

Pyke, 1 day 2 hrs. do.

W. Fayter, 11 hrs do.

X Coles, 1 day take out glass Bagmoor casements

X Wilde, 1 day make change casement Bagmoor

R. Davey, 1 day repairs at Bakehouse

R. Lee, 7 1/2 hrs. do. do.

X H. Stokes, 4 1/2 hrs. help put in cistern

" to Range at Miss Martins

" at apt. + to Station

\$elf

Jan. 20 Fayter, 11½ hrs. at Crediton  
 Tuesday Leach, 4 hrs. hanging cover of box &  
 + .. cutting out glass Rev. J. B. Husman  
 .. 7½ hrs. Church seats  
 Pyke, 1 day 2 hrs. do.  
 W. Fayter, 11½ hrs. do.  
 X Coles, 2 hrs. take out glass Bagmoor casements  
 X .. 7½ hrs. put springs on gates, & board  
 up side of gate C. Dairy req.  
 X Wilde, 1 day put on hinges, hang casements  
 clean & prime do. Bagmoor  
 R. Davey, 1 day repairs Bakehouse  
 R. Lee, 1 day do.  
 + H. Stokes, 1 hr. at C. Dairy req.  
 .. at apes  
 Self at Bexmouth see Mr. Palmer

21 Fayter, 11½ hrs. at Crediton  
 Wednesday Leach, 9½ hrs. put in glass, sash  
 X .. cords, fix horns R. Rev. J. B. Husman  
 .. 2 hrs. Church seats  
 Pyke, 1 day 2 hrs. do.  
 W. Fayter, 9½ hrs. do.  
 X Coles, 2 hrs. take out glass Bagmoor  
 X .. 7½ hrs. put in wiring at  
 Rydon Meadow R.D. Council  
 X Wilde, 8 hrs. clean & prime casements  
 X .. for Bagmoor Farm  
 .. 1½ hrs. put in spur post Bakehouse  
 R. Davey, 1 day repairs at do.  
 R. Lee, 1 day do. do.  
 H. Stokes at Farringdon Rectory with  
 Pony strap  
 at apes  
 Self



Jan 22 Fayler, 1½ hrs. repair pump at Cottages  
 Thursday " 4 hrs. ring wheel Mr. T. Perry  
 " 4 hrs. helps smith  
 Leach, 11½ hrs. Church Seats  
 Pyke, 11½ hrs. do  
 W. Fayler, 9½ hrs. do  
 X Coles, 9½ hrs. put in weiring at  
 Rydam Meadow for R.D. Council  
 X Wilde, 1 day painting casements &  
 frames for Bagmoor  
 R. Davey, 1 day repair at Bakehouse  
 R. Lee, 1 day do.  
 H. Stokes, at ops  
 Self

23 Fayler, 1 day Galnpton work  
 Friday Leach, 1 day 1½ hrs. Church seats  
 Pyke, 1 day 2 hrs. do.  
 W. Fayler, 11½ hrs. do.  
 X Coles, 8½ hrs. weiring at Rydam Meadow for  
 S. Thomas R.D. Council  
 " 1 hr. Galnpton wheels  
 X Wilde, 1 day glazing casements Bagmoor  
 R. Davey, 1 day repair at Bakehouse  
 R. Lee, 1 day do. do.  
 H. Stokes, at ops  
 Self

24 Fayler, ½ hrs. paint ironwork for Bagmoor  
 Saturday " 6½ hrs. Galnpton work  
 Coles, 1 day do.  
 Leach, 1 day Church seats  
 W. Fayler, 8 hrs. do.  
 Pyke, 1 day do.  
 X Wilde, 1 hr. glazing for Bagmoor

Jan. 24 Wilde. 7 hrs. piping skirting Bakehouse  
 P. Davy, 1 day repairs at do.  
 P. Lee, 1 day do. do.  
 W. Stokes, at apt  
 Self

C. Davy Esq.

2-0 of 3x3 $\frac{1}{2}$  oak post for gate

1 catch

1. 4x $\frac{3}{8}$  bolts

2 coil springs + 6 screws

4-6 of 3x3 $\frac{1}{2}$  oak post side gate

15-0 of 7x $\frac{3}{4}$  floor

8-9 of 2 $\frac{1}{2}$ x1 $\frac{1}{2}$  deal rails

nails 1 $\frac{1}{2}$

1 $\frac{1}{2}$  lbs. paint

Rev. J. B. Housman

6 small screws for box

3 2" brass screws for shield

1 brass handle for box

2 ash cords, 6 belants

2 panes glass 13 $\frac{1}{2}$ x15

2 do. 14x15

1 do. 10 $\frac{1}{2}$ x6

3-6 x 10 $\frac{3}{8}$  glass

2-6 x 10 $\frac{3}{4}$  "

3 lbs putty

Mr. T. Perry

2 spokes

7 fellows

1 lb. paint

## Rural District Council Rydon Meadow

4 oak posts 6-0 long 4x4 ea  
 5 do. 5-0 long 4x4 ea.  
 1 elm plank 9-6 long 7x3  
 1 do. 9-6 - 13x3  
 2 do. 9-6 - 15x3  
 1 do. 12-6 - 13x3  
 1 do. 12-6 - 17x3  
 1 do. 12-6 - 13½x3  
 24. 6" spikes

## Bagmoor Window frames

3. 2½" wrot. hinges  
 2 doz. 1" screws  
 1 pair 2" back flaps  
 1 doz. 1" screws  
 2½ lbs priming  
 2 lbs. lead color

Miss Martin

1 copper cistern

Jan. 26 Fayter, 2 hrs. Galnpton work

Monday " 7 hrs. put in posts & rails to Brook  
 by Pound Rural District Council

X W Radford, 7 hrs. do.

Leach, 1 day 2 hrs. Church seats

Pyke, 1 day 2 hrs. do.

W Fayter, 11 hrs. do.

Coles, Wilde, 1 day repairs at Bakehouse

X Coles, 1 day, fix window frames Bagmoor Farm

X R. Davey, 1 day do. do.

X R. Lee, 1 day do. do.

H. Stokes. at apes

\$ee

Jan. 27 Fayter, 8 hrs. Galmpton work  
 Tuesday Leach, 1 day 2 hrs. Church seats  
 Pyke, 1 day 2 hrs. do.  
 W. Fayter, 11½ hrs. do.  
 Wilde, 8 hrs. repairs at Bakehouse  
 " 1½ hrs. prepare piece for bottom  
 " of door for Bagmoor  
 X Coles, 1 day fix window frames Bagmoor  
 X R. Davey, 1 day do. do.  
 X R. Lee, 1 day do. do.  
 H. Stokes, at Rewe examine bells  
 Self at Bagmoor Ballake with Mr. Palmer

28 Fayter, 6½ hrs. Galmpton work  
 Wednesday " 3 hrs. prepare posts rails  
 " for Mrs. Fayters field  
 Leach, 1 day 2 hrs. Church seats  
 Pyke, 1 day 2 hrs. do.  
 W. Fayter, 11½ hrs. do.  
 Wilde, 1½ hrs. prepare door jamb  
 X " for Bagmoor Farm  
 " 1½ hrs. repairs Bakehouse  
 " 6½ hrs. Galmpton wheels  
 X Coles, 1 day, fix frames Bagmoor  
 X R. Davey, 1 day do.  
 X R. Lee, 1 day do.  
 H. Stokes, at Crediton  
 Self

29 Fayter, 1½ hrs. Galmpton work  
 Thursday " 8 hrs. put up rails in field  
 for Mrs. Fayter  
 Leach, 1 day 2 hrs. Church seats  
 Pyke, 1 day 2 hrs. do.  
 W. Fayter, 11½ hrs. do.

Jan 29 Wilde, 3½ hrs. Galampton work  
 .. 6 hrs. alter Kennel Rev. M. Hayman  
 Coles, 1 day repair cellar door, pound house  
 door 1 floor rs. Bagmoor  
 X R. Davey, 1 day whitewash stables do  
 X R. Lee, 1 day do. do.  
 H. Stokes, at apes rs.  
 E. Hawkins, 1 day fix rails in field Mrs Taylor  
 Self

30 Taylor, 2 hrs. Galampton work  
 Friday X .. 4 hrs. alter Kennel Rev. M. Hayman  
 Leach, 1 day 2 hrs. Church seats  
 Pyke, 1 day 2 hrs. do.  
 W. Taylor, 1½ hrs. do.  
 X Coles, 1 day repairs as 29<sup>th</sup> at Bagmoor  
 R. Davey, 1 day about drains Bakehouse  
 R. Lee, 1 day do. do.  
 H. Stokes, about drains do.  
 .. at Bridgepit Farm  
 .. to Station rs.  
 Self

31 Taylor, 1 day alter Kennel Rev. M. Hayman  
 Saturday Leach, 2 hrs. fix mantelpiece Bakehouse  
 .. 2 hrs. Church seats  
 Pyke, 4 hrs. do.  
 W. Taylor, 8 hrs. do.  
 X Coles, 1 day repairs as 29<sup>th</sup> at Bagmoor  
 R. Davey, ½ day about drains at Bakehouse  
 R. Lee, ½ day do. do.  
 H. Stokes, at apes rs.  
 Self

## Rural District Council (Pound Brook)

3 oak posts 5.6' long  $5\frac{1}{2} \times 5\frac{1}{2}$  ea.2 deal rails 16.0 long  $4 \times 2$  ea.

1 lb. nails

2 lb. paint

1 quart tar

27<sup>th</sup> Miss Martin

1 bucket stone lime

Mrs Taylor, at Harpsford Field

4 deal rails 7.0 long  $4 \times 2$  ea4 do. 9.0 long  $4 \times 2$  ea.

1 oak post

1 small do.

2 lbs nails

Horse &amp; Waggon delivers at field

## Bagmoor Farm

11.0 of  $3 \times 2$ 15.0 of  $4 \times 2$ 42.0 of  $2 \times 1$ 40.  $1\frac{1}{2}$ " screws windows

20. 1" do.

21 $\frac{1}{2}$  lb putty

glass

11 $\frac{1}{2}$  lb red lead5.  $2\frac{1}{2}$ " buttons screws4. 17.0 of  $7 \times 1$  imp. deal cellar floor1. 16.0 of  $7 \times 1$  do

5 lbs nails

4.10 of  $11 \times 1$  for door4.6 of  $9 \times \frac{1}{2}$  "7.9 of  $4\frac{1}{2} \times 3$  deal jamb7.9 of  $2\frac{1}{2} \times \frac{1}{2}$  " stop68  
11  
84

1914

## Bagmoor Farm (continued)

1 lb. priming  
 4. 1 $\frac{1}{2}$ " screws for davel plates  
 1. 8" Tower bolt screws  
 1. 1 $\frac{1}{2}$ " x  $\frac{1}{4}$ " bolt  
 2 pecks cement  
 1 bucket lime  
 $\frac{1}{4}$  pk. plaster

Mr. T. Woods. Tool house

850 bricks

1 load mortar

Rev. M. H. Hayman Kennel

9-0 of 3x2

11-3 of 7x1

5-0 of 2x1 $\frac{1}{2}$ 29-0 of 7x $\frac{3}{4}$  match34-0 of 7x $\frac{3}{4}$  floor board

2-3 of 7x1 "

1 $\frac{1}{2}$  lbs. nails

1 pair 9" Tee hinges screws

1 button screw

4-8 x 3-0 of Zinc

4-8 x 1-3 do.

75.  $\frac{3}{4}$ " clouts

Feb 2 X Fayter, 2 hrs. paint posts R.D. Council

Monday . 8 $\frac{1}{2}$  hrs. Galnpton work

Leach, 1 day 2 hrs. Church seats

Tyke, 1 day 2 hrs. do.

W. Fayter, 11 hrs. do.

X R. Davey, 4 hrs. about drain Bridgepit

X R. Lee, 4 hrs. do.

X W. Radford, 5 $\frac{1}{2}$  hrs. do.

Feb. 2<sup>d</sup> R. Davey, 5½ hrs. foot-up wall Bridgepit  
 + R. Lee. 5½ hrs. do.  
 H. Stokes. at apes.

- 5 hrs. Galumpton wheels  
 Self

3 Faylor, 2 hrs. Galumpton work

Tuesday<sup>d</sup> - 4 hrs. repair kennel Rev. M. Hayman

Leach, 1 day 1½ hrs. Church seats

Pyke, 1 day 2 hrs. do.

W. Faylor, 6 hrs. do.

X R. Davey, 1 day foot-up wall Bridgepit

X R. Lee. 1 day do.

H. Stokes, 1 day Galumpton wheels

Self

4 Faylor, 1 day Galumpton work

Wednesday<sup>d</sup> Leach, 3 hrs. put perforated zinc  
 in window Rev. J. L. Tuford

- 8½ hrs. Church seats

Pyke, 1 day 2 hrs. do.

W. Faylor, 11½ hrs. do.

+ R. Davey, <sup>6½ hrs</sup> 1 day foot up wall Bridgepit

+ R. Lee. <sup>3 hrs</sup> 1 day make good drain pit do.

+ H. Stokes, <sup>6½ hrs</sup> 1 day foot up wall do.

Self

5 Faylor, 1 day Galumpton work

Thursday<sup>d</sup> Leach, 1 day 2 hrs. Church seats

Pyke, 1 day 2 hrs. do.

W. Faylor, 11½ hrs. do.

X R. Davey, ½ day foot up wall Bridgepit

X R. Lee. ½ day do.

X R. Davey, ½ day build parlour do.

+ R. Lee. ½ day do.



Feb. 5 H Stokes, 1 day Galnpton work, clear  
up shed for frame  
\$elf

6 Fayter, 1 day Galnpton frame

Friday Pyke, 1 day 2 hrs. Church seats

Leach, 1 day 2 hrs. do.

W. Fayter, 1 1/2 hrs. do.

X R. Davey, 1 day build fowl house Bridgepit

X R. Lee, 1/2 day do. do.

X H Stokes, 5 1/2 hrs. make window frame for

fowl house for Bridgepit

" Galnpton frame

\$elf

7 Fayter, 1 day Galnpton frame

Saturday Pyke, 1 day Church seats

Leach, 1 day do.

W. Fayter, 8 hrs. do.

X R. Davey, 1/2 day build fowl house Bridgepit

X R. Lee, 1 day do.

H Stokes, make paint & Galnpton frame

\$elf

Mr. T. Woods, Bridgepit

2-6 of 4x2 deal fowl house frame

12-6 of 4x3 " "

1/2 lb. paint "

2 lbs. lime

1 load sand

575 bricks

25 <sup>single</sup> double rounds

1/2 bag cement

2 loads mortar

X Rev. D. L. Fulford

3-10 x 2-4 perforated zinc  
 2 cloubs. paint 2<sup>o</sup>

5<sup>1/2</sup> Mr. D. Threese

2 lbs. red lead (returned)

Feb. 9 Tayler, 1 day Galmpton frame

Monday Pyke, 1 day, 2 hrs. Church seats

Leach, 1 day, 2 hrs. do.

W. Tayler, 1 1/2 hrs. do.

X Coles, 1 day repair pound house floor

X " paint window frames Bagmoor

X R. Davey, 1 day fowl house Bridgepit.

X R. Lee, 1 day do.

W. Radford, 1 day, make mortar 15

H. Stokes, 1 day Galmpton frame

Self

10 Tayler, 1 day Galmpton frame

Tuesday Pyke, 1 day, 2 hrs. Church seats

Leach, 1 day, 2 hrs. do.

W. Tayler, 1 1/2 hrs. do.

X Coles, 1 day repair cowsheds Postlake

X R. Davey, 1 day, fowl house Bridgepit

X R. Lee, 1 day do.

H. Stokes, 1 day Galmpton frame

Self

11 Tayler, 1 day Galmpton frame

Wednesday Pyke, 1 day, 2 hrs. do.

Leach, 1 day, 2 hrs. do.

W. Tayler, 1 1/2 hrs. do.

X Coles, 1 day repair cowsheds Postlake

Self

- Feb. 11/ R. Davey, 1 day, fowl house Bridgepit  
 X R. Lee, 2 hrs. do.  
 H Stokes, 1 day, Galnpton frame
- 12 Taylor, 1 day, Galnpton frame  
 Thursday Pyke, 1 day 2 hrs. Church seats  
 W Taylor, 11 1/2 hrs. do.  
 Leach, 8 1/2 hrs. do.  
 X " 3 hrs. put on plates & pedins  
 " on fowl house Bridgepit  
 X Coles, 1 day repair covers Portlake  
 X W Radford, 6 1/2 hrs dig off yard Bridgepit  
 X R. Davey, ~~1 day~~<sup>8 hrs</sup> fowl house do.  
 H Stokes, 1 day, Galnpton frame  
 Self
- 13 Taylor, 1 day Galnpton frame  
 Friday Pyke, 1 day 2 hrs. Church seats  
 Leach, 1 day 2 hrs. do.  
 W Taylor, 11 1/2 hrs. do.  
 X Coles, 1 day repair covers Portlake  
 X R Davey, ~~1 day~~<sup>6 1/2 hrs</sup> fowl house yard Bridgepit  
 X W Radford, 6 hrs. dig off yard do.  
 H Stokes, 1 day Galnpton frame  
 Self
- 14 Taylor, 1 day Galnpton frame  
 Saturday Pyke, 1 day Church seats  
 Leach, 1 day do.  
 W Taylor, 8 hrs. do.  
 X Coles, 1 day repair covers Portlake  
 X R Davey, 1 day rough casting, finish  
 " off wall r. Bridgepit  
 X W. Radford, 1 day dig gravel for Bridgepit  
 H Stokes, at Portlake & Galnpton frame  
 Self

## Bagnmoortarn

- X 7-0 of 2x1 imp. deal
- X 1 1/2 lbs. paint for stable frames

## Postlake Tarn

- X 2 1/2 lbs. nails

## Bridgepit

- X 4-0 of 4x3 poulhouse roof
- X 24-0 of 6x3 "
- X 12-0 of 4x3 "
- 900 bricks
- 1 load mortar

- Feb. 16 Fayter, 1 day 2 hrs. Galnpton frame  
 Monday Pyke, 1 day 1 1/2 hrs. Church seats  
 Leach, 1 day 2 hrs. do.  
 W. Fayter, 11 hrs. do.  
 X Coles, 1 day put up orchard fence Postlake  
 X R. Davey, 1 day take out stone, take out  
 " roof of w.c. repair tiles Postlake  
 X W. Radford, 1 day open drain do. Dairy  
 H. Stokes, Galnpton frame  
 " at Postlake  
 X " 3 1/2 hrs. make door jambs for  
 " w.c. Postlake

## Self

- 17 Fayter, 1 day 2 hrs. Galnpton frame & locks  
 Tuesday Pyke, 1 day 2 hrs. Church seats  
 Leach, 1 day 2 hrs. do.  
 W. Fayter, 11 1/2 hrs. do.  
 X Coles, 1 day fix w.c. jambs roof Postlake  
 R. Davey, 1 day fix steps to stable &  
 " w.c. at Postlake

Feb. 17 W. Radford, 1 day dig gravel for Bridgepit  
H. Stokes, at Postlake

✓ .. 5 hrs. make door shutters for  
Bridgepit  
Self 1 hr. Galnpton shutters

18 Taylor, 1 day 2 hrs. Galnpton frame stocks

Wednesday Pyke, 1 day 2 hrs. Church seats

Leach, 1 day 2 hrs. do.

W. Taylor, 1 1/2 hrs. do.

✓ Coles, 1 day put roof on W.E. scarp stable  
jamb P. Postlake

> R. Davey, 1 day put in drains Postlake Dairy

✓ W. Radford, 1 day take out drain do.

✓ H. Stokes, 2 1/2 hrs. make packing box  
for C. Dairy req.

.. 7 hrs. make shutters Galnpton  
Self

19 Taylor, 1 day 2 hrs. Galnpton frame stocks

Thursday Pyke, 1 day 2 hrs. Church seats

W. Taylor, 1 1/2 hrs. do.

Leach, 8 1/2 hrs. do.

✓ .. 3 1/2 hrs. repair floor & put tap  
in ~~the~~ cistern Dr. Furnivall

✓ Coles, 1 day repair stable door +  
featheredge boarding Postlake

✓ R. Davey, 1 day put in drains & pits  
at Postlake Dairy

✓ W. Radford, 1 day dig gravel for, +  
spread gravel at Bridgepit

✓ H. Stokes, 2 hrs. make barge capping  
tops for W.E. Postlake

Self

Feb. 20 Taylor, 1 day 2 hrs. Galnpton frame rocks  
 Friday Pyke, 9½ hrs. make chime rack Tavistock  
 .. 2 hrs. Church seats  
 Leach, 1 day 2 hrs. do.  
 W Taylor, 11½ hrs. do.  
 X Coles, 1 day repair passage door, scarf  
 .. junks & put new sill Postlake  
 X R Davey, 1 day slating W.C. repair  
 brickwork Postlake  
 X W Radford, 8 hrs. crack stones &  
 .. spread gravel Bridgepit  
 H Stokes, 4½ hrs. Galnpton frame  
 .. at Beeter  
 Self

21 Taylor, 1 day 6 hrs. Galnpton stocks  
 Saturday .. 2 hrs. Tavistock chime pulleys  
 Pyke, 1 day do. chime rack  
 X Leach, 1 hr. easing drawer Rev J. L. Fulford  
 .. 7 hrs. Church seats  
 W Taylor, 8 hrs. do.  
 X Coles, 1 day hang W.C. door, fix end  
 .. rails & Postlake  
 X R Davey, 2 hrs. repair slates Miss Martins  
 X .. 4 hrs. repair slates C. Davy Esq.  
 X W Radford, ½ day do. do.  
 H Stokes, paint Galnpton wheels  
 Self

Dr. Furnivall

X 7-0 of 7+1 floor

12 nails

2 lead washers for taps

C. Davy req.

1-7 of 18 x 1/2 elm

6-6 of 13 1/2 x 1/2 elm

5-0 of 7 x 3/4 floor

wire nails, 14, 1 1/4 screws

6. 12 x 24 slate

8, strips lead

1 pk. cement

1 bucket sand

25 slate nails

1 piece zinc 20" x 6"

} box

Feb. 18 Rev. G. J. Ford. Ideford

1 bdl. chime cord 5 1/2 lbs.

postage 7<sup>d</sup>

Miss Martin

3. 12 x 24 slates

12 slate nails

3 strips lead

Mr. T. Woods. Bridgepit

31-3 of 7 x 1

Toolhouse door

8-3 of 7 x 1 ledges

do.

1/2 lb. nails

do.

12-3 of 7 x 1 match

shutters

3-0 of 9 x 1 ledges

do.

1/2 lb. nails.

do.

1/2 lb. paint

do.

## Postlake Farm

26-0	of 3 $\frac{1}{2}$ x 2 rafters	W.C
8-6	of 4 x 3 head plate	"
42-0	of 2 x 1 battens	"
14-6	of 4 x 3 jambs	"
3-0	of 4 x 2 transom	"
5-0	of apringing	"
1 lb.	slate nails	"
33.	11 x 22 slates	"
4-6	of 7 x 1 barge cap.	"
4-6	of 4 $\frac{1}{2}$ x 1 "	"
7-3	of 4 $\frac{1}{2}$ x 3/4 stops	"
4-0	of 5 $\frac{1}{2}$ x 4 for Passage jambs	
4-3	of 4 x 3 oak sill	do.
4-0	of 4 x 3 $\frac{1}{2}$ oak	stable jambs
4-0	of 11 x 1 deal	" door
29	blue bricks	" step
6-6	of 7 x 1 deal	crossed door
1 load	sand	
3	barrows mortar	
8.	2" screws	
4 $\frac{1}{2}$	lb. nails	
1	bag cement	
1 $\frac{1}{2}$	pecks	do.
6.	C.S. nails	
3	pantiles	
4	strips lead	
150	bricks	
3-9	of 2 x 1 deal	pale
25.	4" collar pipe	Dairy
1.	4" channel "	"
1.	4" junction	"
1.	4" channel	"
3.	4" bends	"
2.	4" channel bends	"
1.	6 x 4 angle gully & grid	



Feb. 23 Faylor, 11 hrs. take down bells Cheldon

Monday Pyke, 11 hrs. do. do.

Leach, 1 day 2 hrs. Church seats

W. Faylor, 11 hrs. do

Coles, 1 day repair cow crib, put up orchard

X " fence, repair W.C. featheredge boarding  
+ doors. Postlake

X R. Davey, 4 hrs. repair roofs C. Dairy lag.

X T. Coles, 4 hrs. do. do.

X R. Davey, 5 hrs. repair roofs Postlake

X T. Coles, 5 hrs. do. do.

X W. Radford, 1 day spread gravel r. Mr. Woods

H. Stokes, ½ hr. make filets for W.C. Postlake

" prepare chime pieces for Tainstock

" at Postlake meet Mr. Palmer

Self do. do.

24 Faylor, 11½ hrs. at Cheldon

Tuesday Pyke, 11½ hrs do.

Leach, 1 day 2 hrs. Church seats

W. Faylor, 1 day 2 hrs. do.

X Coles, 1 day repairs at Postlake

X R. Davey, 1 day fix grate + repair plaster

X " + skirting Postlake Dairy

X T. Coles, 1 day do. do.

X W. Radford, 1 day spread gravel r. Mr. Woods

H. Stokes, make chime pulleys

" at Bournemouth Market

Self

25 Faylor, 9½ hrs. at Cheldon

Wednesday Pyke, 9½ hrs do.

Leach, 1 day 2 hrs. Church seats

W. Faylor, 11½ hrs. do

Self

- Feb. 25 Coles, 1 day repairs at Postlake  
 X R. Davey, 1 day clean out well R. do.  
 X T. Coles, 1 day do. do.  
 W. Radford, 1 hr. spread gravel r. Mr. Woods  
 H. Stokes, <sup>3 1/2 hrs. help Smith</sup> make chime pulleys  
 " at Postlake  
 " unload Galnpton bells r.
- 26 Fayter, 1 hr. cut out oak bearers for  
 Thursday " Postlake well  
 " 8 1/2 hrs. stock Galnpton bells  
 Pyke, 1 day 2 hrs. Tavistock chime rack  
 Leach, 1 day 2 hrs. Church seats  
 W. Fayter, 1 1/2 hrs. do  
 X Coles, 6 1/2 hrs. repairs at Postlake  
 + R. Davey, 1 day helping plumbers do.  
 + T. Coles, 1 day do.  
 W. Radford, 1 day open up drain at Postlake  
 H. Stokes, 4 hrs. with Mr. Palmer at  
 " Bridgepit; Mr. Millers Postlake  
 \$ " cut name in frame  
 \$ Self
- 27 Fayter, 1 day stock Galnpton bells  
 Friday Pyke, 2 hrs. Tavistock chime rack  
 " 9 1/2 hrs. make clapper boxes r  
 " slider for Rewe  
 Leach, 1 day 2 hrs. Church seats  
 W. Fayter, 1 1/2 hrs. do.  
 X Coles, 4 1/2 hrs. help plumber Postlake  
 " 5 hrs. repairs do.  
 + R. Davey, 1 day help plumber r finish  
 " drains at Postlake  
 T T. Coles, 1 day do.  
 + W. Radford, 1 day open drain in field Postlake

Feb. 27 H. Stokes, cut name in frame  
 " put pulleys in cases  
 " at Postlake

Self

28 Fayter, 5 hrs. Galmyton bells

Saturday " 1 hr. collar trap wheels Self  
 " 1 hr. unload motor Cheldon  
 " 1 hr. prepare things for Rewe  
 Pyke, 1 hr. unload motor Cheldon  
 " 7 hrs. Church seats  
 Leach, 4 hrs. do.  
 " 1 hr. unload motor Cheldon  
 W. Fayter, 1 hr. do.  
 " 7 hrs. Church seats  
 X Coles, 1 day repairs at Postlake  
 R. Davey, 1 day repair cement skirting.  
 X " repair pump house floor.  
 " + fill-up drains Postlake  
 T. Coles, 1 day do. do.  
 + W. Radford, 1 day open drain in field do.  
 H. Stokes, make paint K.  
 " at Crediton bell opening

Self

Feb. 26 returned to Messrs. Jarman, 12. 11" x 22 plates

Postlake Farm

5-6 of 4 1/2" x 1" deal stops for stable door

1 1/2 lbs. nails

6-6 of 7 x 3/4 fillets w.c.

9-0 of 11 x 1 elm for cowboxes

9-0 of 13 x 1 elm "

8-0 of 16 x 1 elm "

6. 1" screws

## Postlake

- 8-0 of 4x3 oak well  
 5-0 of 7x3 oak pump  
 4. 4x5/8 bolts "  
 4. 4x1/2 coach screws .  
 4. 4" collar pipes  
 1/2 pk. plaster  
 1/2 bkt. putty lime  
 1/2 load mortar  
 3/4 bag cement  
 100 bricks  
 500 bricks drawn by Mr. Pyre  
 4 pantiles  
 3. 12x24 plates  
 12 plate nails  
 3 strips lead  
 3-0 of copper wire for grate  
 Pony + trap to Topsham for lead pipe  
 26. Pony + trap drive Mr. Palmer

Mar. 2 Faylor, 10 hrs. at Rewe  
 Monday W. Radford, 10 hrs. do.  
 H Stokes, at Rewe  
 Pyke, 1 day 2 hrs. Church seats  
 Leach, 1 day 2 hrs. do.  
 W Faylor, 11 hrs. do.  
 + Coles, 1 day repairs at Postlake  
 R Davey, 1 day repair top of well do.  
 X T. Coles, 1 day do. do.  
 Self

3 Faylor, 11 hrs. at Rewe  
 Tuesday W Radford, 11 hrs. do.  
 Pyke, 1 day 2 hrs. Church seats  
 Leach, 1 day 2 hrs. do.

Mar 3 - W. Fayter, 11½ hrs. Church seats

X Coles, 1 day, repairs at Postlake

R. Davey, 1 day, brick up stove opening Postlake

X T. Coles, 1 day do. do.

H. Stokes, at Postlake

+ " 1 hr. fix pulley in block for Postlake

" making paint

Self

4 Fayter, 11 hrs. at Rewe

Wednesday W. Radford, 11 hrs. do.

Leach, 1 day 2 hrs. Church seats

Pyke, 1 day 2 hrs. do.

W. Fayter, 11½ hrs. do.

X Coles, 1 day, repairs at Postlake

X R. Davey, 1 day, brick up stove opening Postlake

X T. Coles, 1 day, do. do.

H. Stokes, plane Galumpton frame

Self

5 Fayter, 11 hrs. at Rewe

Thursday W. Radford, 11 hrs. do.

Leach, 1 day 2 hrs. Church seats

Pyke, 1 day 2 hrs. do.

W. Fayter, 11½ hrs. do.

X Coles, 1 day, repairs at Postlake

X R. Davey, 1 day, piping stove do.

X T. Coles, 1 day do. do.

H. Stokes, at Postlake

" plane Galumpton frame

Self

6 Fayter, 10 hrs. at Rewe

Friday W. Radford, 10 hrs. do.

Self

- Mar. X Leach. 6 hrs put roof on fowl house  
 " at Mr. T. Woods  
 " 5 1/2 hrs Church seats  
 Pyke. 1 day 2 hrs do.  
 W Taylor. 11 hrs do.  
 X Coles. 1 day put roof on fowl house, &  
 " shunting at Mr. T. Woods  
 X R Davey. 2 hrs stopping around dining  
 " room grate at Dr. Furnivall  
 " 7 1/2 hrs put step floor in WC. &  
 + build corign at Postlake  
 X T. Coles. 1 day do. ram drain Postlake  
 H. Stokes. plane Calmpton frame  
 X " 2 hrs make slide for fowl  
 " house Mr. T. Woods  
 " 1 1/2 hrs. make cupboard  
 X " door for Postlake Dairy  
 7 Taylor. 8 hrs. at Rewe  
 Saturday W Radford. 8 hrs do  
 H Stokes. at Rewe  
 " 1 hr. make cupboard door  
 + for Postlake Dairy  
 X Leach. 2 1/2 hrs put in glass & repair  
 " table for Mrs. Ware  
 " 5 1/2 hrs. Church seats  
 Pyke, 1 day do.  
 W Taylor. 8 hrs do.  
 X Coles. 1 day fix shunting, hang door &  
 " to fowl house Mr. T. Woods  
 R Davey, 1 day repair roof of Postlake Dairy House  
 X " + repair paving at Postlake Farm  
 X T. Coles. 1 day do. do.  
 Self

## Bridgepit (Mr. T. Woods.)

2. 6'-0" of 4 1/2" gutter

1. 6'-0" of 2 1/2" Rwp.

1. 3x2 1/2 swan neck

1. outlet

1. toe

2. stop ends

4 sluke screws, 4 pipe nails

1 lb. red lead

6. 6'-0" of 22 gauge roofing iron

6. 5'-0" of 22 gauge "

44. 2 1/2" galv. screws washers

2. 3x3/8 bolts, 4. 1 1/2" screws

1 lb. nails

24'-0" of 3x2 rafters

7'-0" of 3x2

4'-3" of 5 1/2 x 1 deal

1'-3" of 7x1

1 handle, 2 screws

nails

slide

↑

frame

2 pairs 12" Heavy T. Hinge screws

2. 6" Tower bolts screws

## Mrs. Ware, Gilbrook

1 pane glass 9x8 putty

2. 3/4" screws

## Brot. back from Postlake

~~1 pipe~~

2 knuckle bends

1 channel bend

1 straight-bend channel

## Postlake

2-3 of  $9 \times \frac{3}{8}$  deal slips      Dairs  
 4 lbs nails      "  
 1 pulley block      "  
 yds. damper chain ring      "  
 $\frac{3}{4}$  load mortar      "  
 \$ 6.0 of  $3 \times 2$       "  
 26-3 of  $7 \times \frac{3}{4}$  match      "  
 8-6 of  $7 \times 1$  ledges      "  
 nails 12      "  
 paint 3<sup>o</sup>      "  
 5 fire bricks      "  
 400 bricks drawn by Mr Pye  
 8.  $\frac{3}{4}$ " screws for door handle  
 2. gutter bolts. — 1-4  $\frac{1}{2}$ " — 2  $\frac{1}{2}$ " down pipe  
 6. C.S. nails — 1-~~4~~ 2  $\frac{1}{2}$ " Rain water bend

## Dr. Furnwall

X 1 strip of sheet iron  
 $\frac{1}{4}$  peck plaster

Mar. 9 Fayter, 1 day 2 hrs. Cheldon work

Monday Pyke, 3  $\frac{1}{2}$  hrs. do.

" 7  $\frac{1}{2}$  hrs. Church seats

Teach, 7  $\frac{1}{2}$  hrs. do.

" 3  $\frac{1}{2}$  hrs. Cheldon work

Mr. Fayter, 11 hrs. Church seats

X Coles, 1 day hang doors & fix slide in  
 pool house Bridgepit

~~F. Do W. Radford~~, 7  $\frac{1}{2}$  hrs. paint ironwork,  
 help smith r.

X H. Stokes, 5  $\frac{1}{2}$  hrs. make jamb. and w.c.

brackets for Postlake Dairy

clear up shed for Cheldon frame

Self



Mar. 10 Fayter, 1 day 2 hrs. Cheldon frame  
 Tuesday Pyke, 1 day 2 hrs. " wheel  
 Leach, 1 day 2 hrs. " "  
 W. Fayter, 11½ hrs. Church seats  
 ✓ Coles, 2 hrs. parlour Bridgepit  
 X " 7½ hrs. fit W.C. seat & cupboard  
 " door at Postlake Dairy  
 ✓ R. Davey, 1 day put up stone wall around  
 X " gate post r. Bridgepit  
 X T. Coles, 1 day do. do.  
 ✓ W. Radford, 1 day take out drain do.  
 H. Stokes, at Bridgepit Postlake  
 \$ " Cheldon frame  
 \$ self

11 Fayter, 6 hrs. Cheldon frame  
 Wednesday H. Stokes, 1 day do.  
 Pyke, 1 day 2 hrs do. wheel  
 Leach, 1 day 2 hrs do.  
 W. Fayter, 5 hrs. Church seats  
 Coles, 1 day 2 hrs. Cheldon work  
 ✓ R. Davey, 1 day put in drain Bridgepit  
 X T. Coles, 1 day do. do.  
 ✓ W. Radford, 1 day take out drain do.  
 \$ self

12 Fayter, 1 day 2 hrs. Cheldon frame  
 Thursday H. Stokes, 1 day do.  
 Pyke, 1 day 2 hrs do. wheel  
 Leach, 1 day 2 hrs do. do.  
 W. Fayter, 11½ hrs. do. shrouding  
 Coles, 9 hrs. do. work  
 " 2½ hrs make pigs trough self  
 ✓ R. Davey, 1 day put in drain Bridgepit  
 X T. Coles, 1 day do. do.

Mar. 12) Mr. Radford. 1 day take out cesspit  
at Bridgepit

Self

13 Fayer, 1 day 2 hrs. Cheldon frame

Friday H. Stokes, 1 day do.

Pyke, 1 day 2 hrs. do wheels

Leach, 1 day 2 hrs. do do.

Mr. Fayer, 1 1/2 hrs. do shrouding

Coles, 7/2 hrs do frame

X " 4 hrs put up stile Bridgepit

X Mr. Radford, 6 hrs. do. spurs do.

X R. Davey, 1 day build inspection pit  
cesspit Bridgepit

X T. Coles, 1 day do do.

Mr. Radford, 3 1/2 hrs. make mortar

Self

14 Fayer, 1 day Cheldon frame

Saturday, Coles, 1 day do.

Pyke, 1 day do. wheels

Leach, 1 day do. do.

Mr. Fayer, 2 hrs. do. do.

.. 6 hrs. Church seats

X R. Davey, 1 day build cesspit Bridgepit

X T. Coles, 1 day do. do.

Mr. Radford, 2 hrs. make mortar

.. 4 hrs. pack Galumpton wheel

.. 2 hrs. Cheldon frame

H. Stokes, packing for Galumpton

Self

Mar. 11 Rev. B. Wheeler, Halwell

5 1/2 lbs. chime cord

Postage 7<sup>d</sup>

## Postlake Dairy

5-3 of 5x1 deal jamb mantelpiece

5-3 of 2 $\frac{1}{2}$ x $\frac{3}{4}$  stop "5-0 of 5 $\frac{1}{2}$ x2 w.c. brackets

2 2" screws "

1 pair 14" Tee hinges 12 screws door

1 Knob.

1 button screw

## Bridgepit

5 bags cement

24 4" collar pipes

2 bends

2 straight channels

1 channel bend

 $\frac{1}{2}$  load stone mortar $\frac{1}{2}$  load brick mortar

3 barrows mortar

750 bricks

187 bricks there

100 from bakehouse 1037

deal 13-0 of 4x2 )

elm 24-0 of 3x2 } 4 rails for tile

elm 9-6 of 3x2 }

2-9 of 10 x 1 $\frac{1}{2}$  elm1 $\frac{1}{2}$  lb. nails

Mar. 16 Taylor, 4 $\frac{1}{2}$  hrs. loading for Galnpton  
 Monday Pyke, 4 $\frac{1}{2}$  hrs. do. do  
 Taylor, 6 $\frac{1}{2}$  hrs. at Galnpton  
 Pyke, 6 $\frac{1}{2}$  hrs. do  
 Leach, 1 day 2 hrs. Church seats  
 W. Taylor, 11 hrs. do.  
 Coles, 2 $\frac{1}{2}$  hrs. loading for Galnpton  
 .. 8 $\frac{1}{2}$  hrs. Cheldon frame

Mar. 16 R. Davey, 1 day finishing plastering  
 " tank at Bridgepit  
 X T. Coles, 1 day do.  
 W. Radford, 2 day loading for Galnpton  
 " 2 day wheel out earth & from  
 X pit & drain at Bridgepit  
 H. Stokes, load motor  
 X " 1 hr. pack pump at Mr. Davys  
 " at Bridgepit  
 Self

17 Fayter, 11½ hrs. at Galnpton  
 Tuesday Pyke, 11½ hrs. do.  
 Leach, 1 day 2 hrs. Church seats  
 W. Fayter, 11½ hrs. do.  
 Coles, 1 hr. sharp crosscut saw  
 " 10½ hrs. Cheldon frame  
 + R. Davey, 1 day about drain Bridgepit  
 + T. Coles, 1 day do. do.  
 + W. Radford, 1 day wheel out earth &  
 fill in drain Bridgepit  
 H. Stokes, at Lympton about tree  
 " paint Cheldon wheels &  
 Self

18 Fayter, 11½ hrs. at Galnpton  
 Wednesday Pyke, 11½ hrs. do.  
 Leach, 1 day 2 hrs. Church seats  
 W. Fayter, 11½ hrs. do.  
 Coles, 1 hr. do.  
 " 10½ hrs. Cheldon work  
 + R. Davey, 1 day put in gutters & Bridgepit  
 X T. Coles, 1 day do.  
 X W. Radford, 1 day 1½ hrs. take down tree Lympton  
 + H. Stokes, 1 day do.

Mar. 18 J. Miller, 1 day 1 1/2 hrs. take down tree Lympstone 3/6  
 E. Miller, 1 day 1 1/2 hrs. do. 3/6  
 Self

19 Tayer, 1 1/2 hrs. at Galnpton

Thursday Pyke, 1 1/2 hrs. do.

X Leach, 7 hrs. repair window part latch  
 on door Dr. Furnivall

" 4 hrs. Church seats

W. Tayer, 9 hrs. do.

X Coles, 1 day 2 hrs. make door frame for cesspit  
 cover for Bridgepit

X R. Davey, 1 day repair paving gutter  
 for at Bridgepit

X T. Coles, 1 day do.

X W. Radford, 1 day levelling out back  
 yard at Postlake Dairy

H. Stokes, painting Cheldon wheels r.  
 at Postlake r.

Self

20 Tayer, 1 1/2 hrs. at Galnpton

Friday Pyke, 1 1/2 hrs. do.

Leach, 1 day 2 hrs. Church seats

W. Tayer, 11 hrs. do.

Coles, 1 day 2 hrs. Cheldon work

R. Davey, 2 1/2 hrs. fit fire bricks to stove

" at A. Wildes

X " 5 hrs. put in gutter in yard Bridgepit

X T. Coles, same as R. Davey

H. Stokes, at Exeter Market

Self

21 Tayer, 9 1/2 hrs. at Galnpton

Saturday Pyke, 9 1/2 hrs. do.

Mar. 21 Leach, 1hr. put in glass Miss Stoneman

Saturday - 7hrs. Church seats

W. Fayer, 8hrs. do

X Coles, 4hrs. fix frame to cesspit Bridgepit

- 4hrs. Cheldon stocks

X R. Davey, 1 day put gutter in yard Bridgepit

X T. Coles, 1 day do do

W. Radford,  $\frac{1}{2}$  day help fix cover, paint

X " " woodwork of fowlhouse & pickle

" " stones for gutter Bridgepit

-  $\frac{1}{2}$  day cut up wood

H. Stokes, at Galnpton

Self

Dr. Furnivall

1 latch & 2 screws for stable door

1.0 of  $2\frac{1}{2} \times 1\frac{1}{2}$  deal stable window

4.  $1\frac{1}{4}$ " screws "

1 pane glass  $10\frac{3}{4} \times 9\frac{1}{4}$  putty "

1.  $2\frac{1}{2}$ " butt. hinge & screws "

Miss Stoneman

1 pane glass  $10\frac{1}{4} \times 7$  putty

A. Wildes Cottage

3 fire bricks

1 bucket mortar

1 cast iron cheek

Bridgepit Barn

350 bricks

X 2 loads sand

3 barrows sand

1 slate slab  $2'0" \times 1'7"$  from Jarman's

## Bridgepit Farm

48-0 of 7x1 deal cover cesspit  
 6-0 of 3 $\frac{1}{2}$ x1 " " "  
 10-0 of 7x1 $\frac{1}{4}$ " " "  
 17-9 of 4 $\frac{1}{2}$ x3 oak frame "  
 5-9 of 4 $\frac{1}{2}$ x2 " " "  
 nails 1 lb. "  
 6. 1 $\frac{1}{2}$ " screws "  
 2. 3 +  $\frac{3}{8}$  bolts "

X <sup>15<sup>th</sup></sup> Rifle Club,

16<sup>th</sup> 3 oak blocks 1 hr. fixing

Mar. 23 Fayer, 11 hrs. at Galmpton

Monday Pyke, 11 hrs do.

Leach, 8 hrs. make Coffin take Mr. A. Stokes

X " 1 hr. repair rest for Rifle Club

" 1 hr. Church seats

W. Fayer, 10 hrs. do.

Coles, 1 day Cheldon stocks

X R. Davey, 1 day finish gutter Bridgepit

+ T. Coles, 1 day do. do.

X W. Radford, 2 hrs. paint parlour house do.

H. Stokes, at Bridgepit

" plane Cheldon frame, paint  
 wheel R.

Self

24 Fayer, 11 $\frac{1}{2}$  hrs. at Galmpton

Tuesday Pyke, 11 $\frac{1}{2}$  hrs. do.

Leach, 10 $\frac{1}{2}$  hrs. Church seats

W. Fayer, 10 $\frac{1}{2}$  hrs. do.

Coles, 9 hrs. Cheldon stocks

X " 2 hrs. prepare rails for Bridgepit

Self

Mar 24 R. Davey,  $\frac{1}{2}$  day sweep chimneys beat  
 " carpets at Miss Martins  
 X T. Coles,  $\frac{1}{2}$  day do.  
 X R. Davey,  $\frac{1}{2}$  day repair paning  $\frac{1}{2}$  Bridge pit  
 X T. Coles,  $\frac{1}{2}$  day, do. do.  
 H. Stokes, plane Cheldon frame r.  
 " at Botlake with Mr. Palmer

Self

25 Fayer,  $11\frac{1}{2}$  hrs. at Galnpton

Wednesday Pyke,  $11\frac{1}{2}$  hrs. do.

Leach,  $10\frac{1}{2}$  hrs. Church seats

W. Fayer,  $10\frac{1}{2}$  hrs. do.

Coles, 2 hrs. plane Cheldon frame

X "  $7\frac{1}{2}$  hrs. fix gate fence to back  
 yard at Mr. T. Woods

X Hawkins, 4 hrs. fix posts do.

X R. Davey, 1 day put in new steps

X " & repair paning in styte Bridge pit

X T. Coles, 1 day, do. do.

H. Stokes, plane frame r.

Self

26 Fayer,  $11\frac{1}{2}$  hrs. at Galnpton

Thursday Pyke,  $11\frac{1}{2}$  hrs. do.

Leach,  $\frac{1}{2}$  hr. screw down Coppilate Mr. A. Stokes

"  $2\frac{1}{2}$  hrs. Cheldon work

"  $7\frac{1}{2}$  hrs. Church seats

W. Fayer,  $7\frac{1}{2}$  hrs. do.

X "  $1\frac{1}{2}$  hrs. repair panelling Church (extra)

X Coles, 6 hrs. hang gate & fence back yard  
 at Mr. T. Woods

X R. Davey, 3 hrs. clear up at Bridge pit

X T. Coles, 3 hrs. do.

X R. Davey,  $6\frac{1}{2}$  hrs. repair chimney Mrs. Hollands

X T. Coles,  $6\frac{1}{2}$  hrs. do. do.



Mar. 26 W. Radford, 1 day pack wheels load  
 for Cheldon  
 H. Stokes, packing for Cheldon  
 .. at funeral late Mr. A. W. Stokes  
 Self

27 Fayer, 13 hrs. at Galampton

Friday Pyke, 13 hrs. do

Leach, 2 hrs. loading for Cheldon

X Hrs. Church panelling &  
 repair floor Extra

X W. Fayer, 9 hrs. repair floor, fit  
 panelling r. Church (extra)

Coles, 4 hrs. load Cheldon frame

X .. 3 hrs. make pig trough T. Searle

.. 2 hrs. packing timber

W. Radford, 1/2 day loading for Cheldon

R. Davey, 1 day repair chimney at

X .. Mr. James Millers r

.. put fillets on thatch

X T. Coles, 1 day do.

H. Stokes, at Galampton

Self

28 Fayer, 6 hrs. get out stocks & Michael Caerhays

Saturday Pyke, 6 hrs do do.

Leach, 1 hr. Church seats

.. 5 hrs. alter iron frame patterns

W. Fayer, 5 hrs. do do.

.. 1 hr. Church seats

X Coles, 1 day repair bonnet of roof Mr. J. Millers

X R. Davey, 1 day repair plates do.

X T. Coles, 1 day do do.

H. Stokes, all sorts

Self

Mr. T. Searles pigs trough

Bridgepit Farm

4 pecks cement

17'-0" of 4x2 deal rails backyard

2 spikes "

5-3 of 3x3½ oak post "

2 lbs. nails "

1½ lbs. paint for fowl house

sawing 2 posts 31'-6"

do - 2 rails

Mr. Milles Mrs. Hollands Chimneys

3 pecks cement

1 barrel mortar

60 bricks

Mr. S. G. Miller

9'-0" of 3x2 rafter ship roof

3'-0" of 2x1 batten "

2-3 of 11x1 fascia "

3 lbs. lead "

6. 12x24 plates

6. 11x22 "

6-0 of copper wire

50 slate nails

12 zinc sockets 13x6 each

Mar 22 Teach Coles, 10 hrs. ea. make Coffin

Sunday late Mr. A. Stokes

H. Stokes, Gen. helps about do.

Mar. 30 Taylor, 12 hrs. at Cheldon  
 Monday Pyke, 12 hrs. do  
 Leach, 4 hrs. St. Michael Caerhays stocks  
 " 5 hrs. Church seats  
 W Taylor, 5 hrs. do.  
 " 4 hrs. St. Michael Caerhays stocks  
 X Coles, 9 hrs. making barge boards Mr. St. Miller  
 > R Davey, 6 hrs. repair roof at Mr. St. Miller  
 X T. Coles, 6 hrs. do. do.  
 H. Stokes, to station  
 " about seats at Church  
 Self

31 Taylor, 12½ hrs. at Galmpton Cheldon  
 Tuesday Pyke, 12½ hrs. do.  
 Leach, 9½ hrs. piping Church seats  
 W Taylor, 9½ hrs. do.  
 X Coles, 9½ hrs. repair roof of shop Mr. St. Miller  
 R Davey, 9½ hrs. repair roof of plastering  
 X " of roof to Mr. St. Miller  
 X T. Coles, 9½ hrs. do. do.  
 H. Stokes, taking seats to Church &  
 about St. Michael Caerhays patterns  
 Self

April 1 Taylor, 12½ hrs. at Cheldon  
 Wednesday Pyke, 12½ hrs. do.  
 Leach, 9½ hrs. piping Church seats  
 W Taylor, 9½ hrs. do.  
 X Coles, 9½ hrs. repair boarding of stable  
 " roof Mr. St. Miller  
 > R. Davey, 9½ hrs. rehang tiles on  
 " calves house Mr. St. Miller  
 X T. Coles, 9½ hrs. do.  
 H. Stokes, all work  
 Self

Apr. 2 Fayer, 12½ hrs. at Cheldon

Thursday Pyke, 12½ hrs. do.

Leach, 9½ hrs. piping Church seats

W Fayer, 9½ hrs. do.

X Coles, 9½ hrs. repair calves house

" roofs at Mr. S. Millers

X P. Davey, 3½ hrs. hanging tiles at Mr. S. Millers

" 3 hrs. fix furnace at Bakehouse

X T. Coles, 3½ hrs. at Mr. S. Millers

" 2½ hrs. at Bakehouse

" 3½ hrs. cut up wood

X H. Stokes, 1 hr. at Mr. Ware's Cottage out

" grate, stove &c

" unpack Calmington boxes &c

Self

3 Fayer, 12½ hrs. at Cheldon

Friday Pyke, 12½ hrs. do

Leach, 11 9½ hrs. piping Church seats

W Fayer, 9½ hrs. do

X Coles, 8 9½ hrs. piping barge boards

" at Mr. S. Millers

X " 1½ hrs. re-leather carriage wheel

for Dr. Furnivall

X P. Davey, 9½ hrs. put on crease & tiles

" on calves house &c Mr. S. Millers

X T. Coles, 9½ hrs. do. do.

H. Stokes, to station

" 4½ hrs. staining Church seats

Self

4 Fayer, 11½ hrs. at Cheldon

Saturday Pyke, 11½ hrs. do.

H. Stokes, at Cheldon

Self

- April 4 Leach, 6 hrs. about Church seats  
 W. Taylor, 6 hrs. do.  
 X Coles, 6 hrs. jifing barge boards Mr. S. Miller  
 X R. Davey, 4½ hrs. repair piggery tiles do.  
 " 1½ hrs. jif vent pipe at Bakehouse  
 T. Coles, 1½ hrs do. do.  
 X " 4½ hrs. at Mr. S. Miller

Mr. H. Ware's Cottage

- X 1 load sea gravel 2/6

Dr. Furnivall

- X 2 leather collars for wheels

Mr. S. G. Miller Rolle Estate

- X 31-0 of 4x2 rafter less 4-0 brot. back  
 X 68-0 of 3x2 "  
 315-0 of 2x1 battens less 20-0 brot. back  
 11-9 of 8x2 plate  
 15 15 lbs. nails  
 130 slate nails  
 21. 24x12 slate.  
 4. 22x11 "  
 2 pecks cement  
 164 pantiles.  
 1 barrow mortar  
 2 barrows hair mortar  
 29-0 of copper wire  
 1 piece zinc 2-7x1-2  
 18. 4-0 laths  
 4 lb. lath nails  
 1 bucket sand  
 3-6 of 9x1¼ deal soppit board  
 1 shute screw  
 2. 1¼" screws

Apr. 2 Miss Martin

X 1 pane of glass putty  
 2 hrs. put in + clean windows

Mar. 30 Woodbury School

✓ H Stokes Leach 1 hr. ea. put-in new  
 bell-rope  
 1 new rope

April 6 Fayter, 12 hrs. at Cheldon

Monday Pyke, 12 hrs. do

Leach, 9 1/2 hrs. fix Church seats

Mr. Fayter, 9 hrs. do

X Coles, 9 hrs. fix barge boards at  
 Mr. & G. Miller's

X P. Davey, 9 1/2 hrs. coloring bedrooms,

.. whitewashing, fixing grates,

.. stove r.o. at Mr. H. Wares Cottage

† T. Coles, 9 1/2 hrs. do. do

▷ Mr. Radford, 9 1/2 hrs. do. do

H Stokes, all sorts.

Self

7 Fayter, 12 1/2 hrs. at Cheldon

Tuesday Pyke, 12 1/2 hrs. do

Leach, 9 1/2 hrs. fix Church seats

W Fayter, 9 1/2 hrs. do

X Coles, 9 1/2 hrs. ease windows, rehang doors,

.. repair floor, stairs r. Mr. Wares Cottage

X P. Davey, 9 1/2 hrs. repairs do

X T. Coles, 9 1/2 hrs. do. do

X Mr. Radford, 9 1/2 hrs. do. do

H Stokes, St. Michael, Caerhays work r.

Self at Kingsteignton

April 8 Fayer, 11½ hrs. at Cheldon

Wednesday Pyke, 11½ hrs. do.

Leach, 9½ hrs. Church seats

W. Fayer, 9½ hrs. do.

X Coles, 9½ hrs. repairs at Mr. Ware's Cottage

X R. Davey, 9½ hrs. do. do.

X T. Coles, 9½ hrs. do. do.

X W. Radford, 9½ hrs. do. do.

H. Stokes at Cheldon

Self at Postlake & Mr. Miller with Mr. Toomer

9 Fayer, 11 hrs. at Cheldon

Thursday Pyke, 11 hrs. do.

Leach, 9½ hrs. Church seats

W. Fayer, 9½ hrs. do.

X Coles, 9½ hrs. repairs at Mr. Ware's Cottage

X R. Davey, 9½ hrs. do.

X T. Coles, 9½ hrs. do.

X W. Radford, 7 hrs. do.

.. 2½ hrs. painting for S. Michael Caerhays

H. Stokes, all sorts

Self

10 Good Friday

11 Fayer, 6 hrs. S. Michael Caerhays work

Saturday Pyke, 2 hrs. do. do.

.. 4 hrs. repair plunting, & put blocks  
to fourwheel Self

Leach, 6 hrs. Church seats

W. Fayer, 6 hrs. do.

Coles, 6 hrs. S. Michael Caerhays work

X R. Davey, 6 hrs. repairs at Mr. Ware's Cottage

X T. Coles, 6 hrs. do.

W. Radford, 4 hrs. cut up treetop Thorn Meadow

Apr. 11 Mr. Radford, 2 hrs. gardening  
Self

Mr. H. Wares Cottage

- X 1. 36" Mantel Register Grate
- X 1. 18" Register Grate
- X 1 top lap + stop of stove
- X 1 side cheek
- X 1 window stay
- X 8'-0" of 7x1 floor board
- X 10'-6" of 5 1/2 x 3/4 skirting
- X 2-0 of 3x2
- X 2 lbs. nails
- X 1 barrow motor
- X 25 bricks
- X 1 bucket slime lime
- X 1 bucket putty lime
- X 1 1/2 pecks plaster
- X 3 fire bricks
- X 3. 4'-0" laths
- X 1/4 lb. lath nails
- X 1 bucket sand
- X 2 lbs. Halls white distemper
- lb. of Halls distemper
- X 2 bags cement

Mr. F. G. Miller, Rolle Estate

- 1 capping 7'-3" of 5 1/2 x 1 ✓
- 1 do. 7'-3" of 5 1/2 x 1 } ✓
- 1 barge 7'-3" of 9 x 1 } ✓
- 1 barge 4'-3" of 9 x 1 } ✓
- 1 cap. 7'-3" of 5 1/2 x 1 } ✓
- 4 lbs. priming



## Mr. S. G. Miller Rolle Estate (cont.)

1 barge 4-6 of 9x1 } ✓  
 1 cap 7-3 of 5½x1 } ✓  
 1 barge 7-6 of 7x1 } ✓  
 1 cap. 7-6 of 5½x1 } ✓  
 1 barge 12-0 of 7x1 } ✓  
 1 cap. 12-0 of 5½x1 } ✓  
 1 barge 10-0 of 7x1 } ✓  
 1 cap 9-6 of 5½x1 } ✓  
 1 cap 11-9 of 7x1 } ✓  
 1 cap 11-0 of 7x1 } ✓

## Apr. 13 Bank Holiday

14 Tayler, 9½ hrs. S. Michael Caerhays work

Tuesday Pyke, 9½ hrs. Sheepstor Chimney

Leach, 9½ hrs. Church seats

Mr. Tayler, 9½ hrs. do.

Coles, 9½ hrs. S. Michael Caerhays work

R. Davey, 9½ hrs. put in kitchen floor

" at Mr. Ware's Cottage

X T. Coles, 9½ hrs. do.

W. Radford, farm

Self

15 Tayler, 9½ hrs. S. Michael Caerhays work

Wednesday Pyke, 9½ hrs. Sheepstor Chimney

Leach, 5½ hrs. Church seats

W. Tayler, 9½ hrs. do.

X Coles, 9½ hrs. make garden gate for Mr. S. G. Miller's

X R. Davey, 5 hrs. repair stove C. Davey req.

X T. Coles, 2 hrs. do. do.

X " 7½ hrs. build stone wall do.

X R. Davey, 4½ hrs. do. do.

W. Radford, farm

Apr. 15 H. Stokes, 2 hrs. about stove C. Davy Eq  
 .. painting ironwork r:  
 Self

16 Fayer, 6 hrs. help smith put on  
 Thursday .. tyres Mr. J. Glanville wheel  
 X .. 2 1/2 hrs. repair trap Mr. J. Glanville  
 .. 1 hr. & Michael Caerhays work  
 Pyke, 9/2 hrs. Sheepstor chimneys  
 Leach, 9/2 hrs. Church seats  
 Mr. Fayer, 9/2 hrs. do  
 X Coles, 6 hrs. hang gate at Mr. & Millers  
 .. 3 1/2 hrs. put on fasteners & make  
 X furnace cover Mr. H. Wares Cottage  
 R. Davey, 7 hrs. stop in star roof at  
 X .. C. Davy Eq. for Dr. Stokes  
 + T. Coles, 7 hrs. do. do.  
 + .. 2 1/2 hrs. build stone wall C. Davy Eq.  
 + R. Davey, 2 1/2 hrs. do. do.  
 X Mr. Radford, 4 1/2 hrs. taking down hedge do.  
 H. Stokes, staining Church seats.  
 .. at Bagmoor Farm r:  
 Self

17 Fayer, 9/2 hrs. & Michael Caerhays work  
 Friday Pyke, 9/2 hrs. make chime pulleys  
 Leach, 9/2 hrs. Church seats  
 Mr. Fayer, 9/2 hrs. do.  
 Coles, 8 hrs. painting, blacking gates r:  
 X .. at Mr. H. Wares Cottage  
 X .. 1 1/2 hrs. paint garden gate at Mr. & Millers  
 X R. Davey, 9/2 hrs. coloring & whitewashing  
 at Mr. H. Wares Cottage  
 X T. Coles, 9/2 hrs. do. do.  
 Mr. Radford.

Apr. 17 H. Stokes, all work  
Self

18 Taylor 5 hrs. \$ Michael Caeshay work

Saturday Ryke, 5 hrs. make chime pulleys

Leach, 5 hrs. Church seats

W. Taylor, 6 hrs. do.

X Coles, 1 1/2 hrs. repairs at Mr. H. Ware's Cottage

X .. 2 hrs. bore holes & put handle on

X .. cover of tank at Mr. T. Woods

.. 1 1/2 hrs. \$ Michael Caeshay work

L R. Davey, 5 hrs. build stone wall C. Davy Esq.

X T. Coles, 6 hrs. do. do.

W. Radford

H. Stokes at appt. R.

Self

Men had 1 hr. each to go to Vestry Meeting

C. Davy Esq.

3 loads mortar

X draw 3 loads stone

Dr. Stokes

3 gal. tar

2 buckets gravel

1 peck cement

2. 12 x 24 slates

10 nails

4 strips lead

6 pan tiles

Mr. T. Woods, Rolle Estate

X 1 handle, 4 screws

X Mr. John Glanville

1. 4 x 1/2 bolts for trap  
leather stacks for shafts

Mr. S. Millers Rolle Estate

3-9 of 4x3 deal tail gate  
 3-9 of 3x2½ " head "  
 7-6 of 3½x2 " rails "  
 4-0 of 3x1½ " brace "  
 8-6 of 9x1 " pales "  
 1 lb. nails "  
 2. 3½x3/8 bolts "  
 6. 2" screws "  
 2 spikes for posts "

Mr. H. Wares Cottage

6-0 of 7x1 match }  
 1-9 of 7x1 } furnace cover  
 16. 1½" screws }  
 2. 2" do.

X 1 bag cement  
 X ½ lb. lumber  
 X 1 bucket stone lime  
 X 37 lbs. Halls distemper  
 X 1 lb. Brunswick black  
 X ½ pk. plaster

Apr. 20 Fayler, 2 hrs. Michael Ceehays work

Monday " 7 hrs. making hurdles

Leach, 10½ hrs. fix Church seats

Pjke, 10½ hrs do.

Mr Fayler, 10½ hrs do.

Coles, 1 hr. paint iron work

X " 8 hrs. repair gates Bagmoor Farm

X R Davey, 5½ hrs. put up wall C. Davy sq.

X T. Coles, 5½ hrs do.

R Davey, 6 hrs. rebuild furnace at Mr. James

T. Coles, 6 hrs do do

X W. Radford, 1 day clear out drain at Postlake

Apr. 20 H Stokes, fixing Church seats  
at Postlake

Self

21 Tolman, 9½ hrs. \$ Michael Caerhays work

Tuesday Fayter, 11½ hrs. fixing chimies at Sheepstor

Pyke, 11½ hrs. fixing Church seats

Leach, 11½ hrs. do.

W. Fayter, 9½ hrs. do

X Coles, 9½ hrs. repair gates for Bagmoor

X R Davey, 9½ hrs. repair paving Postlake Dairy Yard

X T. Coles, 9½ hrs. do. do

X W Radford, 1 day take out drain Postlake

H Stokes, to Station, at Mr. Davy's

fixing Church seats

Self

22 Tolman, 9½ hrs. \$ Michael Caerhays work

Wednesday Fayter, 11½ hrs. fixing chimies at Sheepstor

Pyke, 11½ hrs. fixing Church seats

Leach, 11½ hrs. do.

W. Fayter, 11 hrs. do.

X Coles, 9 hrs. repair gates for Bagmoor

X R Davey, 4 hrs. repair paving Postlake Dairy Yard

X T. Coles, 4 hrs. do. do.

X R. Davey, 5½ hrs. repair whitewash bonnet

of house Postlake

X T. Coles, 5½ hrs. do. do.

X W Radford, 1 day take out drain Postlake

H Stokes, fixing Church seats

at Postlake

Self

23 Tolman, 9½ hrs. \$ Michael Caerhays work

Thursday Fayter, 11½ hrs. fix chimies at Sheepstor

Apr. 23 Pyke, 11 hrs. fixing Church seats  
 W Taylor, 11 hrs. do. do.  
 Leach, 9 hrs. do. do.  
 " 2½ hrs. taking up carpets  
 at Mr. E. Davy's  
 X Coles, 9½ hrs. repair gates Bagmoors  
 X Davy, 9½ hrs. whitewash & repair  
 " bonnets of house Postlake  
 T. Coles, 9½ hrs. do. do.  
 X W Radford, 1 day take out drain do.  
 H Stokes, fixing Church seats  
 Self

24 Tolman, 1 hr. make scrape for Postlake

Friday " 8½ hrs. S. Michael Carhay's work

Taylor, 9½ hrs. fix chimneys at Sheepstor

Pyke, 11½ hrs. fixing Church seats

Leach, 11½ hrs. do.

W. Taylor, 11 hrs. do.

X Coles, 3 hrs. repair gates for Bagmoor

" 4½ hrs. alter kneelers for Church

" 2 hrs. repair Chapmans roller

" frame for Self

X R Davey, 9½ hrs. put in drain at Postlake

X T. Coles, 9½ hrs. do. do.

X W. Radford, 1 day do. do.

H Stokes, fixing Church seats

Self

25 Tolman, 5½ hrs. S. Michael Carhay's work

Saturday Taylor, 2 hrs. packing for Tairstock

Pyke, 6 hrs. fixing Church seats

Leach, 6 hrs. do.

W Taylor, 6 hrs. do.

H Stokes, fixing seats

Apr 25) Coles, 5 hrs. repair gates Bagmoor Farm  
 " 1 hr. repair steps Self  
 > P. Davey, 6 hrs. put in drain Postlake  
 > T. Coles, 6 hrs. do.  
 > W. Radford, 6 hrs. do  
 Self

Mr. James, Furnace  
 54 bricks  
 2 barrows mortar  
 1 1/2 pecks cement

Postlake	Roll Estate
2 bags cement	drain
175 bricks, 3 barrows mortar,	
16. 4" common pipes	"
2. 9" channel pipes	"
1 bucket putty lime	
1 " stone lime	
1/4 pk. plaster	
6. 4 ft. laths	
lath nails 1/2 lb.	

April 27 Tolman, 11 hrs. take down bells at  
 Monday Pyke, 11 hrs. St. Michael Caerhays  
 Fayter, 11 hrs. fix chimneys at Tavistock  
 Leach, 4 1/2 hrs. St. Michael Caerhays work  
 " 6 hrs. paint dining room Mr. C. Dary's  
 > R. Davey, 9 hrs. whiten ceilings do.  
 > T. Coles, 9 hrs. do. do.  
 > Coles, 6 hrs. repair gates for Bagmoor  
 " 3 hrs. St. Michael Caerhays work  
 W. Fayter, 9 hrs. painting at Postlake  
 W. Radford, 2 hrs. garden  
 " 7 hrs. put in potatoes field

Apr. 27 H Stokes, at Exeter re  
Self

28 Tolman, 11½ hrs. at St Michael Caerhays

Tuesday Pyke. 11½ hrs. do.

Fayter, 11½ hrs. at Tavistock

X Leach, 11 hrs. painting at Mr. Davys

Mr. Fayter, 9½ hrs. painting at Postlake

Radford, 9½ hrs. do. do.

+ R. Davy, 9½ hrs. build pits finish  
drain at Postlake

+ T. Coles, 9½ hrs. do. do.

Coles, 9½ hrs. St. Michael Caerhays work

H Stokes, at Postlake

X .. at Exmouth Market  
Self 1 hr. edge paper for Mr. Davys

29 Tolman, 11½ hrs. at St. Michael Caerhays

Wednesday Pyke, 11½ hrs. do.

Fayter, 11½ hrs. at Tavistock

X Leach, 11 hrs. painting at Mr. C. Davys

+ H Stokes, 10½ hrs. hanging paper do.

Mr. Fayter, 9½ hrs. painting at Postlake

W Radford, 9½ hrs. do. do.

+ R. Davy, 9½ hrs. finish drain do.

X T. Coles, 9½ hrs. do. do.

X Coles, 9½ hrs. repair shunting of  
shippon at do.

Self

30 Tolman, 13½ hrs. at St. Michael Caerhays

Thursday Pyke, 13½ hrs. do.

Fayter, 11½ hrs. at Tavistock

X Leach, 11 hrs. painting at Mr. C. Davys

Self



1914

April 30 Mr. Fayter,  $9\frac{1}{2}$  hrs. painting at Postlake  
 W. Radford,  $9\frac{1}{2}$  hrs. do.  
 R. Davey,  $9\frac{1}{2}$  hrs. stopping around windows  
 + " repairing bonnet at Postlake  
 X T. Coles,  $9\frac{1}{2}$  hrs. do. do.  
 X Coles,  $9\frac{1}{2}$  hrs. repair bonnet, fix shutting  
 fix paling at Postlake  
 H. Stokes, at Postlake,  
 " make paint  
 " + stop in Church seats

May 1 Tolman,  $9\frac{1}{2}$  hrs. §. Michael Caerhays work  
 Friday Pyke,  $9\frac{1}{2}$  hrs. clean off ends of Church seats  
 Fayter,  $9\frac{1}{2}$  hrs. at Tavistock  
 X Leach, 11 hrs. painting at Mr. Davy's  
 X R. Davey,  $9\frac{1}{2}$  hrs. whiten ceilings, coloring  
 " staircase kitchen Mr. Davy's  
 X T. Coles,  $9\frac{1}{2}$  hrs. do.  
 H. Stokes,  $6\frac{1}{2}$  hrs. repairing paper in  
 + " passage: painting Mr. Davey's  
 " making paint  
 Mr. Fayter,  $9\frac{1}{2}$  hrs. painting at Postlake  
 X W. Radford,  $9\frac{1}{2}$  hrs. fill in drain do.  
 X Coles,  $6\frac{1}{2}$  hrs. fix up paling rafter  
 down pipe at drain, Postlake  
 " 3 hrs. painting at do.  
 \$elf

2 Tolman, 6 hrs. §. Michael Caerhays work  
 Saturday Pyke, 3 hrs. do.  
 " 3 hrs. clean ends of Church seats  
 Fayter,  $4\frac{1}{2}$  hrs. repair sheaf of trap  
 ✓ " for Mr. Daniels  
 "  $1\frac{1}{2}$  hrs. get out 1 pelley  
 \$elf

- May 2 ~~X~~ Leach, 6 hrs. painting at Mr. C. Davys  
~~X~~ R. Davey, 6 hrs. coloring kitchen do.  
~~X~~ T. Coles, 6 hrs. do. do.  
 Mr. Taylor, 6 hrs. painting at Postlake  
 Coles, 6 hrs. do.  
 W. Radford 2 1/2 hrs. do.  
~~X~~ " 3 1/2 hrs. fill in drain do.  
 H. Stokes, at Postlake, at ap.  
 " at Mr. Davys "

### C. Davy Req.

- ~~X~~ 1/2 gal. undercoating  
~~X~~ 6 pieces wallpaper 4/- ea  
~~X~~ 2 packets paste powder  
~~X~~ 1 1/4 lbs. Empire white 2 1/2 lbs.  
~~X~~ 1/2 peck plaster  
~~X~~ 1/2 bucket putty line  
~~X~~ 7 1/2 lbs. white paint with por  
~~X~~ 2 men 2 hrs ea. beat carpets  
 Mr Daniel  
~~X~~ 5. 2 x 1/4 bolts, 4 3/4 screws  
 2 plates iron

### Postlake Farm

- |                          |   |            |
|--------------------------|---|------------|
| 4 1/2 lbs. white paint   | } |            |
| 17 lbs. stone color      |   |            |
| 10 1/2 lbs. putty        |   |            |
| 1 1/2 pints oil & turps  |   |            |
| 6 sheets glass paper     |   |            |
| 2-0 of 5" 1/2 rd. gutter |   |            |
| 6. 3" pipe nails         | } | trailer    |
| 6 shut screws            |   | shutting   |
| 6. 1 1/4" screws         |   | at back    |
| 2 lbs. red lead          |   | of cowshed |
| 1 handsaw file           |   |            |

## Postlake Farm

25.0 of 2x1 for pales dairy house

1. 2 1/2" rain water bend ..

2 slate slabs from Darman's for drain

Telegram to Mr. Palmer 6 1/2

1. 6.0 of 5" 1/2rd. gutter for waggon shed

## Bagmoor Farm Gates

5.3 of 4x3 rail

20.9 of 3x3 braces

28.6 of 7x1 bars

11. 3 1/2 x 3/8 bolts

8. 1 1/4" screws

1 lb. nails

2 lbs. red lead paint

May 4 Tolman, qhrs. St. Michael Caerhays work

Monday Pyke, qhrs. do.

Fayter, 5hrs. making hurdles self

X .. 4hrs. hanging gate at Bagmoor

X Coles, 6 1/2 hrs. do. do.

X .. 2 1/2 hrs. clean &amp; paint gates do.

W. Fayter, qhrs. painting at Postlake

W. Radford, qhrs. do.

Leach, 10 1/2 hrs. painting at Mr. E. Davy's

X R. Davy, 1 1/2 hrs. color kitchen do.

T. Coles, 1 1/2 hrs. do. do.

X R. Davy, 7 1/2 hrs. white ceilings Mr. J. S. Pyne

X T. Coles, 7 1/2 hrs. do. do.

H. Stokes, at Yettington, Postlake R.  
self

5 Tolman, 9 1/2 hrs. St. Michael Caerhays work

Tuesday Fayter, 7 1/2 hrs. do.

.. 2 hrs. making hurdles

May 5 Pyke,  $q\frac{1}{2}$  hrs. paint bedrooms Mr. J. S. Pyne

X R. Davy,  $q\frac{1}{2}$  hrs. whiten ceiling &  
whitewash dairy Mr. J. S. Pyne

X T. Coles,  $q\frac{1}{2}$  hrs. do. do.

X Coles,  $q\frac{1}{2}$  hrs. painting gates Bagmoor

X Leach, 11 hrs. painting room & stair  
case Mr. C. Davy

W. Fayter,  $q\frac{1}{2}$  hrs. painting at Postlake

W. Radford,  $q\frac{1}{2}$  hrs. do. do.

H. Stokes, making paint & allsorts  
Self

6 Tolman,  $q\frac{1}{2}$  hrs. at St. Michael Caerhays work

Wednesday Fayter  $7\frac{1}{2}$  hrs. do. do.

X .. 2 hrs. repair pump at cottage  
for Mr. H. Ware

X Pyke,  $q\frac{1}{2}$  hrs. painting for Mr. J. S. Pyne

X Leach, 11 hrs. painting for Mr. C. Davy

Coles,  $q\frac{1}{2}$  hrs. Clayhidon work

W. Fayter,  $q\frac{1}{2}$  hrs. painting at Postlake

W. Radford,  $q\frac{1}{2}$  hrs. do.

X R. Davy,  $q\frac{1}{2}$  hrs. stop around windows  
doors & at Postlake

X T. Coles,  $q\frac{1}{2}$  hrs. do. do.

H. Stokes, allsorts

Self

7 Tolman,  $q\frac{1}{2}$  hrs. St. Michael Caerhays work

Thursday Fayter,  $q\frac{1}{2}$  hrs. do.

X Pyke,  $q\frac{1}{2}$  hrs. painting for Mr. J. S. Pyne

X Leach, 11 hrs. do. for Mr. C. Davy

Coles,  $q$  hrs. Clayhidon work

.  $7\frac{1}{2}$  hrs. help smith

W. Fayter,  $q\frac{1}{2}$  hrs. painting at Postlake

Self

May 7 R. Davey, 9½ hrs. stop around windows,  
whiten bonnet r. Postlake

X T. Coles, 9½ hrs. do.

H. Stokes, at Yellingdon, at Postlake  
making paint

8 Tolman, 9½ hrs. St. Michael Caerhays work

Friday Fayter, 9½ hrs. do.

Ryke, 9½ hrs. do.

X Leach, 11 hrs. painting at Mr. C. Davys

Coles, 9½ hrs. Clayhidon work

W. Fayter, 9½ hrs. painting at Postlake

W. Radford, 9½ hrs. do.

X R. Davey, 9½ hrs. repair paving in yard

+ plaster in W.E. at Postlake

X T. Coles, 9½ hrs. do. do.

H. Stokes, painting ironwork r. for Caerhays  
Self

9 Tolman, 6½ hrs. St. Michael Caerhays work

Saturday Ryke, 6½ hrs. do.

Fayter, 6 hrs. do.

X Leach, 6 hrs. painting at Mr. C. Davys

Coles, 6 hrs. Clayhidon work

W. Fayter, 6 hrs. painting at Postlake

W. Radford, 6 hrs. do.

R. Davey, 6 hrs. put up scaffold at

Globe Hill Cottages

T. Coles, 6 hrs. do.

H. Stokes, at Postlake r.

Self

5<sup>th</sup> Mr. S. G. Miller

X 9'0" of 11 x 3/8 white deal  
brads 1<sup>o</sup>

X Bagmoor Farm Gates  
 8 lbs. red lead paint  
 10, 1½" screws

brockback from Mr. S. G. Millers  
 39 pan tiles

Mr. J. S. Pyne. Yettington  
 4½ lbs. stone color paint  
 4½ lbs. white "  
 8 lbs. Empire white  
 plaster 3<sup>0</sup>  
 ¼ pt. oil & turps  
 2 sheets glass paper

Postlake Farm  
 29 lbs. stone color  
 2 lbs. white paint

C. Dairy Dept.  
 + 12 lbs. Halls Distemper  
 + 2 quarts Ripolin-Enamel  
 + 3 ~~lbs~~ lbs white paint with ~~for~~  
 + 2 ~~lbs~~ lbs stone color ~~to~~

+ 7 Mr. G. Pyne  
 2 old bellowses 4/- paid

May 11 Tolman, 1½ hrs. S. Michael Caerhays work  
 Monday " 7½ hrs. Clayhidon work  
 Fayler, 9 hrs. do.  
 Ryke, 7½ hrs. S. Michaels work  
 .. 1½ hrs. take of shutting Globe Hill Cottage  
 Coles, 9 hrs. painting at Postlake  
 W. Radford, 9 hrs. do. do.

May 11 Leach, 10 hrs. painting & enamelling  
at Mr. C. Davy's

R. Davy, q hrs. Globe Hill Cottage

T. Coles, q hrs. do.

H. Stokes, 8 1/2 hrs. paper bedrooms at  
Mr. D. S. Pynes

Self

12 Tolman, q 1/2 hrs. Clayhidon work

Tuesday Dayter, q 1/2 hrs. do.

Pyke, 2 1/2 hrs. S. Michaels work

7 hrs. repair floor put in  
sash cord at Mr. C. Stamps

Coles, q 1/2 hrs. painting at Postlake

W. Radford, q 1/2 hrs. boiling up lime

Leach, q 1/2 hrs. enamelling at Mr. C. Davy's

R. Davy, q 1/2 hrs. Globe Hill Cottage

T. Coles, q 1/2 hrs. do.

H. Stokes, 8 1/2 hrs. paper bedrooms at  
Mr. D. S. Pynes

Self

13 Tolman, 4 hrs. Clayhidon work

Wednesday - 5 1/2 hrs. S. Michaels frame

Dayter, 6 1/2 hrs. do.

3 hrs. Clayhidon work

Pyke, q 1/2 hrs. S. Michaels work

Coles, q 1/2 hrs. painting at Postlake

W. Radford, q 1/2 hrs. do.

Leach, q 1/2 hrs. put on roof Globe Hill Cottage

R. Davy, 3 1/2 hrs. do do.

6 hrs. clean off & whiten  
ceiling Mr. C. Stamp

T. Coles, same as R. Davy

H. Stokes at Carlton King mark frame







Globe Hill Cottages

11-0 of 4x3

16½ lb. nails

of springing  
10 lb. nails

May 18 Tolman, 11 hrs. overhaul bells at South Molton

Monday Fayter, 11 hrs. do. do.

Pyke, 1 hr. put up rail at A. Wildes

" 8 hrs. roofing at Globe Hill Cottage

Leach, q hrs. do. do.

R. Davey, q hrs. do. do.

T. Coles, q hrs. do. do.

Coles, q hrs. painting at Postlake

W Radford, q hrs. do.

H. Stokes, to station, at apes.

Self

19 Tolman, 11½ hrs. at South Molton

Tuesday Fayter, 11½ hrs. do.

Pyke, q½ hrs. S. Michael Caerhay, work

Leach, 7½ hrs. repairing at Bakehouse

" 2 hrs. roofing at Globe Hill Cottage

R. Davey, q½ hrs. do. do.

T. Coles, q½ hrs. do. do.

Coles, q½ hrs. painting at Postlake

W Radford, q½ hrs. do.

H. Stokes, 4 hrs. clean & letter headline

" Rev. J. L. L. Fulford

" make paint rat Postlake

Self

20 Tolman, q hrs. at South Molton

Wednesday Fayter, q hrs. do.

H. Stokes, screwing up bells at Burrington

May 20 Pyke, 6 hrs. S. Michael Caerhays wheels  
 " 3½ hrs. Clayhidon do.  
 Leach, 7½ hrs. repairing at Bakehouse  
 " 2 hrs. stopping at Globe Hill Cottage  
 R. Davey, 9½ hrs. do. do.  
 T. Coles, 9½ hrs. do. do.  
 Coles, 9½ hrs. at Postlake painting  
 W. Radford, 9½ hrs. do.  
 Self

21 Tolman, 9½ hrs. S. Michael's frame

Thursday Tayler, 9½ hrs. do.  
 Lark, 9½ hrs. do.  
 Pyke, 11 hrs. make coffin late A. Wilde  
 Leach, 11 hrs. do. do.  
 R. Davey, 9½ hrs. lathing at Globe Hill Cottage  
 T. Coles, 9½ hrs. do. do.  
 Coles, 9½ hrs. painting at Postlake  
 W. Radford, 9½ hrs. do. do.  
 H. Stokes, Teddron S. Mary plans  
 " help about coffin & frame  
 Self examine bells at North Tawton  
 X H. Stokes, 2 hrs. letter cross Rev. J. L. Tuford

22

22 Tolman, 9½ hrs. S. Michael's frame stocks

Friday Tayler, 9½ hrs. do. frame  
 Pyke, 6 hrs. do. paint wheels  
 " 1½ hrs. at Globe Hill Cottage  
 " 2 hrs. removing Church seat  
 Leach, 7 hrs. coffin late A. Wilde  
 " 2½ hrs. repairs at Bakehouse  
 R. Davey, 9½ hrs. plastering at Globe Hill Cottage  
 T. Coles, 9½ hrs. do. do.  
 W. Radford, 9½ hrs. painting at Postlake  
 Coles, 9½ hrs. do.

May 22 H Stokes, at Tedburn S. Mary, plans  
 " + estimates  
 " make paint for Postlake  
 " 1 1/2 hrs. removing Church seat  
 \$elf

23 Tolman, 6 hrs. \$ Michael's stocks •

Saturday Taylor, 6 hrs. do. frame  
 Lark, 6 hrs. do. do  
 Ryke, 2 hrs. do. paint wheels  
 " 4 hrs. painting at Globe Hill Cottage  
 Leach, 6 hrs. repairs at Bakehouse  
 R. Davey, 6 hrs. repairs at Globe Hill Cottage  
 T. Coles, 6 hrs. do. do  
 W. Radford, 6 hrs. painting at Postlake  
 Coles, 6 hrs. do. do  
 H Stokes, making paint for frame R.  
 " at Postlake  
 \$elf

### Postlake Farm

58 lbs. lead color  
 31 lbs. do  
 1 1/2 pints Oil + Turps  
 6 sheets glass paper

### Globe Hill Cottage (late Tucker.)

3 1/4" of 4 x 2  
 17" of 2 x 1  
 15" of 5 1/2 x 1/2 fillets  
 2 lbs. nails  
 3 lbs. paint  
 4" of 1 1/4 x 5/8"

## Bakelhouse

2 cash fasteners screws

1 turn buckle

3-0 of  $\frac{3}{4}$  bead

12 clouts

8. 1" screws

22 borrowed from Mr. J. Furse  
 1. 8ft. + 1-7ft. of coffin mldg. returned

May 25 Tolman, q hrs. & Michaels work

Monday Fayter, q hrs. do.

Pyke, q hrs. fix shuting Globe Hill Cottage

Coles, q hrs. do. do.

Leach, q hrs. repairs at Bakelhouse

R. Davey, q hrs. whitening recoloring do.

T. Coles, q hrs. do. do.

W. Radford, q hrs. painting at Postlake

H. Stokes, all sorts at A. Wildes Funeral

Self

26 Tolman, 11½ hrs. at South Molton

Tuesday Fayter, 11½ hrs. do.

Pyke, 3½ hrs. repair at Globe Hill Cottage

.. 0 hrs & Michael Caerhays work

Leach, 11½ hrs. hanging door at Bakelhouse

R. Davey, 9½ hrs. coloring at do.

T. Coles, 9½ hrs. do. do.

Coles, 9½ hrs. painting at Postlake

W. Radford, 9½ hrs. tarring at do.

H. Stokes, at Musbury examine bells

Self

May 27 Tolman, 11½ hrs. at South Molton

Wednesday Tayler, 11½ hrs. do.

Pyke, 1½ hrs. Caeshays work

" 10 hrs. Clayhidon work

Leach, 2 hrs. repairs at Bakehouse

" 9½ hrs. put on lock, rehang

door, repair boarding, make

sawing horse r. Mr. E. Ware

R. Davey, 9½ hrs. coloring r. at Bakehouse

T. Coles, 9½ hrs. do. do.

Coles, 9½ hrs. painting at Postlake

W. Radford, 9½ hrs. tarring do.

H. Stokes, paint frame, alter patterns

for Clayhidon r. to Station

Self

28 Tolman, 11½ hrs. & Michael Caeshays work

Thursday Tayler, 11½ hrs. do. do.

Pyke, 11½ hrs. Clayhidon work

Leach, 6½ hrs. do.

" 5 hrs. put hinges on table r.

repair towel rail C. Davy, lag.

R. Davey, 9½ hrs. repairs at Bakehouse

T. Coles, 9½ hrs. do.

Coles, 9½ hrs. painting at Postlake

W. Radford, 9½ hrs. tarring at do.

H. Stokes, alter patterns for Clayhidon

" 3 hrs. painting at Bakehouse

Self

29 Tolman, 11½ hrs. & Michalls work

Friday Tayler, 2½ hrs. do.

" 9 hrs. Clayhidon work

Pyke, 11½ hrs. do.

Leach, 11½ hrs. do.

May 29 R. Davey, 9½ hrs. about pump drain &  
repair at Bakehouse

T. Coles, 9½ hrs. do.

Coles, 9½ hrs. painting at Postlake

W. Radford, 9½ hrs. tarring at do

H. Stokes, at Postlake

.. at Baxter

Self

May 30 Tolman, 6 hrs. St. Michaels work

Saturday Fayter, 6 hrs. Claydon work

Pylke, 6 hrs. do.

Teach, 2 hrs. do.

.. 4 hrs. fix eisten brackets at  
Bakehouse

R. Davey, 6 hrs. do. do

T. Coles, 6 hrs. do. do

Coles, 6 hrs. painting at Postlake

W. Radford, 6 hrs. tarring do.

H. Stokes, 5 hrs. painting re. at Bakehouse

Self

C. Davy, 2 sq.

3 pairs brass back flaps

4 doz. 2/4 brass screws

Mr. Edgar Ware

7 lbs nails 1/-

1. 6" rim lock screws

6-6 of 3½" x 1" deal for boarding

4 3" screws. paint 1/-

Postlake Farm

2 lbs. putty

3 sheets glass paper

## Globe Hill Cottages

12 phute screws

9.  $1\frac{1}{2}$ " r 6.  $1\frac{1}{4}$ " screws

4. 1" screws

4 pipe nails

1. 6'-0" of 5" O.C. gutter

2. 6'-0" of 4"  $\frac{1}{2}$ rd.

1. 4'-0" of 4" dr.

1. 4" outlet

1. 12x2 swan

1 plinth bend

2 stop ends

redlead

## Bakehouse

12 lbs white paint

8 lbs brown do.

## June 1 Bank Holiday

2 Tolman. 9 $\frac{1}{2}$  hrs. & Michael Caerhays work

Tuesday Taylor, 2 hrs. helping smith

" 7 $\frac{1}{2}$  hrs. Clay ludon workPyke, 11 $\frac{1}{2}$  hrs. do.Teach. 11 $\frac{1}{2}$  hrs. do.Coles, 11 $\frac{1}{2}$  hrs. repairs at Globe Hill Cottages

R. Davey, 6 hrs. do.

T. Coles, 6 hrs. do.

R. Davey & T. Coles, 3 $\frac{1}{2}$  hrs. ea. at BakehouseW. Radford, 9 $\frac{1}{2}$  hrs. tarring at Postlake

H. Stokes, painting at Bakehouse &amp;

Self



- June 3 Tolman, 9½ hrs Clayhidon work  
 Wednesday Fayter, 4 hrs. do.  
 .. 5½ hrs. Dipsford stocks  
 Pyke, 11½ hrs. Clayhidon work  
 Leach, 11½ hrs. do.  
 Coles, 11½ hrs. repairs at Globe Hill Cottage  
 R. Davey, 9½ hrs. do.  
 T. Coles, 9½ hrs. do.  
 W. Radford, 9½ hrs. painting at Postlake  
 H. Stokes, painting Clayhidon wheels &  
 Self
- 4 Tolman, 9½ hrs. Clayhidon work  
 Thursday Fayter, 3½ hrs. packing board in Orchard  
 .. 2½ hrs. Dipsford stocks  
 .. 3½ hrs. repair rails in Thorn Meadow  
 Pyke, 11½ hrs. Clayhidon wheels  
 Leach, 11½ hrs. do.  
 Coles, 11½ hrs. repairs at Globe Hill Cottage  
 R. Davey, 9½ hrs. do. do.  
 T. Coles, 9½ hrs. do. do.  
 W. Radford, 9½ hrs. painting at Postlake  
 H. Stokes, packing board in Orchard  
 .. packing for S. Michael Caeshays  
 Self
- 5 Tolman, 6 hrs. Clayhidon work  
 Friday .. 3½ hrs. S. Michaels work  
 Fayter, 3½ hrs. do.  
 .. 5 hrs. repair rails in Thorn Meadow  
 .. 1 hr. Clayhidon work  
 Pyke, 1½ hrs. do.  
 X .. 2 hrs. put rail in <sup>place</sup> Mr. C. Stamp  
 .. 8 hrs. S. Michael Caeshays work  
 Leach, 1 hr. do.

June 5 Leach, 10½ hrs. Clayhidon wheel  
 Coles, 9½ hrs. painting at Postlake  
 W Radford, 9½ hrs. do.  
 R. Davey, 9½ hrs. repairs at Globe Hill  
 T. Coles, 9½ hrs. do.  
 H. Stokes, painting ironwork  
 " at Exeter  
 Self

6 Tolman, 3 hrs. \$-Michael Caerhays work  
 Saturday " 1 hr. unload timber  
 " 2 hrs Clayhidon work  
 Taylor, 2 hrs. do.  
 " 1 hr. unload timber  
 " 3 hrs. \$-Michael's work  
 Pyke, 3½ hrs. do.  
 " 1 hr. unload timber  
 " 1½ hrs. put in glass & make  
 X " coop for Mr. Abecassi  
 Leach, 6 hrs. make cupboard for  
 " Territorials  
 Coles, 6 hrs. painting at Postlake  
 W Radford, 6 hrs. do.  
 R Davey, 6 hrs. repairs at Globe Hill Cottage  
 T. Coles, 6 hrs. do. do.  
 H. Stokes, painting ironwork  
 at Postlake R.

Self

Postlake Farm

51 lbs. paint

5 sheets glass paper

1½ pints Oil & Turps

2 lbs. putty

X Mr. C. Stamp  
5-9 of 4 $\frac{1}{2}$  x 1 deal

X Mr. Abecassi  
1 pane 21oz. glass 18 x 12  
putty  
5-0 of 2 x 1 batten  
6. 1 $\frac{1}{2}$  screws

6

1

2

2

9

18

June 4 Hawkins, 3 hrs. turn back earth  
for cesspit Mr. C. Davy  
5<sup>th</sup> do. clean out cesspit do.  
6<sup>th</sup> do. Horse cart - draw away 5  
loads earth from cesspit

Globe Hill Cottage

4. 7 lbs. sash weights

4. sash cords

15-0 of 7 x 1 floor

5-0 of 7 x 1 do.

8-6 of  $\frac{3}{4}$  beading

4-0 of 4 x 1 deal

4 pulleys 12 screws

5 balusters 2-3 long  $\frac{7}{8}$  x  $\frac{5}{8}$  in

6-9 of 1 $\frac{1}{4}$  x 1 deal

June 8 Tolman, hrs. at Clayhidon

Monday Taylor, hrs. do.

Pylke, hrs. do.

Leach, 11 hrs. make cupboard for

Territorials

Coles, 11 hrs. make new gates & posts

for Mr. Abecassi

X H Stokes, 4 hrs. do. do.

" 2 hrs. make paint

June 8 H Stokes, 3½ hrs. Clayhidon wheels  
 R. Davey, q hrs. repairs Globe Hill Cottages  
 T. Coles, q hrs. do. do.  
 W. Radford, q hrs. painting at Postlake  
 Self

9 Tolman, hrs. at Clayhidon  
 Tuesday Fayter, hrs. do.  
 Pyke, hrs. do.  
 Leach, 11½ hrs. cupboard for Territorials  
 X Coles, 11½ hrs. hang gates for Mr. Abecassi  
 H Stokes, 5½ hrs. make coop for do.  
 .. 5 hrs. Clayhidon wheels  
 R. Davey, 9½ hrs. repairs at Globe Hill Cottage  
 T. Coles, 9½ hrs. do. do.  
 W. Radford, 9½ hrs. painting at Postlake  
 Self

10 Tolman, hrs. at Clayhidon  
 Wednesday Fayter, hrs. do.  
 Pyke, hrs. do.  
 Leach, 11½ hrs. Clayhidon work  
 Coles, 10½ hrs. do.  
 .. 1 hr. help smith about Bagmoor  
 Ironwork  
 H Stokes, 3 hrs. Clayhidon work  
 X .. 3 hrs. make run Mr. Abecassi  
 X .. 1 hr. make brooder do.  
 .. at Postlake & Bagmoor with Mr. Palmer  
 R. Davey, 9½ hrs. repairs at Globe Hill Cottage  
 T. Coles, 9½ hrs. do. do.  
 W. Radford, 9½ hrs. painting at Postlake  
 Self

June 11 Tolman, hrs. at Clayhidon  
 Thursday Fayter, hrs. do.  
 Pyke, hrs. do.  
 Leach, 10½ hrs. Clayhidon work  
 Coles, 1 hr. loading for ~~Mr~~ Michael  
 Coles, 1 hr. do. do.  
 .. 10½ hrs. Clayhidon work  
 H Stokes, 5 hrs. make brooder Mr. Abecassi  
 .. loading r. for S. Michael Caerhays  
 R. Davey, 9½ hrs. repairs at Globe Hill Cottage  
 T. Coles, 9½ hrs. do. do.  
 W. Radford, 9½ hrs. loading for S. Michael Caerhays  
 Self at Clayhidon

12 Friday Fayter, 9½ hrs. Clayhidon frame  
 Pyke, 9½ hrs. do.  
 Leach, 11½ hrs. Clayhidon work  
 Coles, 6 hrs. do.  
 .. 5½ hrs. help plumber at Bakehouse  
 H Stokes, 2 hrs. make paint  
 .. 7½ hrs. make brooder Mr. Abecassi  
 .. 1 hr. make run do.  
 R. Davey, 3½ hrs. repairs at Globe Hill Cottage  
 T. Coles, 3½ hrs. do. do.  
 .. 6 hrs. help plumber at Bakehouse  
 R. Davey, 6 hrs. do. do.  
 W. Radford, 9½ hrs. painting at Postlake  
 Self

13 Saturday Fayter, 6 hrs. Clayhidon frame  
 Pyke, 6 hrs. do.  
 Leach, 6 hrs. do. shute  
 Coles, 6 hrs. about pump r. at Bakehouse  
 R. Davey, 6 hrs. repairs at Bakehouse  
 T. Coles, 6 hrs. do.

June 13 Mr. Radford, 6 hrs. painting at Post Lake  
 H. Stokes, make paint at Post Lake  
 Self, 1 hr. paint headstone lake A.W. Stokes

## Mr. Abecassi

10-0 of 4x3 tails  
 10-0 of 3x2 heads  
 5-6 of 7x1 1/4 brace  
 21-0 of 3x2 rails  
 140-0 of 2x1 battens  
 1 1/2 lbs. nails

1-8" Tower bolt. screws

1-6 of 8x4 stop block

9. 3 1/2 x 3/8 bolts

hooks & twists + 12. 1 1/2" screws

3 pints creosote

22-6" of 7x3/4 match

9-0 of 9x1/2 deal

12-6 of 1 1/4 x 1 1/4 "

2-0 of 3x3/4 "

2 buttons screws

5. 5/16 rods

1/2 lb. wire nails

64-6" of 7x3/4 match

21-0 of 2x2 deal

18-6 of 2x1 "

6-6 of 4x3/4 "

3-6 of 2x3/4 "

1-3 of 7x3/4 "

1 fastener screws

1 pair 2-back flaps

1-6 of damper chain

1 1/2 lbs. wire nails

1 stay staple

1 1/2 pints creosote

} gates

} corp.

} brooder

Mr. Abecassi

66.0 of 2x1 balun

8.0 of 2x2 deal

1 lb. nails

6 yds. 2-0x1 wire netting

2 yds. 3-0x1 1/2 "

staples

1 pint creosote

pawl  
run

Territorial Cupboard

108.0 of 7x3/4 match

43.0 of 7x1 "

6.0 of 11x3/4 ledges

8.0 of 5 1/2 x 3/4 "

3.9 of 7x3/4

6.0 of 4x1

1 lb. nails

2 pair 12" Tee hinges screws

1 lock + 2 keys

2 small cupboard bolts

Postlake Farm

6 lbs. lead color paint

8 lbs. buff "

1 1/2 pints oil stumps

Bakehouse

1-6 of 11x1 deal

3 lbs. red lead

6, 1" screws

2 phute screws

12.6 of 7x1 1/4 deal under eistem

June 15 Fayter, 12 hrs. at \$ Michael Caerhays  
 Monday Pyke, 12 hrs. do.  
 Leach, 12 hrs. do.  
 Coles, 11 hrs. Clayhidon frame  
 H Stokes, 10½ hrs. do.  
 W. Radford, 1 day about sheep dipper  
 for Mr. G. Pyne.  
 R. Davey, 9 hrs. repairs at Bakehouse  
 T. Coles, 9 hrs. do.  
 Self

16 Fayter, 12½ hrs. at \$ Michael Caerhays  
 Tuesday Pyke, 12½ hrs. do.  
 Leach, 12½ hrs. do.  
 Coles, 11½ hrs. Clayhidon frame  
 H Stokes, 11 hrs. do.  
 W. Radford, 1 day painting at Postlake  
 R. Davey, 9½ hrs. repairs at Bakehouse  
 T. Coles, 9½ hrs. do. do.  
 Self

17 Fayter, 12½ hrs. at \$ Michael Caerhays  
 Wednesday Pyke, 12½ hrs. do.  
 Leach, 12½ hrs. do.  
 Coles, 11½ hrs. Clayhidon frame  
 H Stokes, 11 hrs. do.  
 W. Radford, 1 day do. paint wheels  
 R. Davey, 9½ hrs. repairs at Bakehouse  
 T. Coles, 9½ hrs. do.  
 Self

18 Fayter, 12½ hrs. at \$ Michael Caerhays  
 Thursday Pyke, 12½ hrs. do.  
 Leach, 12½ hrs. do.  
 Self



June 18 Coles, 11½ hrs. Clayhidon frame  
 H. Stokes, 11 hrs. do.  
 W. Radford, 1 day do.  
 R. Davey, 9½ hrs. repairs at Bakehouse  
 T. Coles, 9½ hrs. do.

19 Friday Fayler, 12½ hrs. at \$ Michael Caerhay.  
 Pyke, 12½ hrs. do.  
 Leach, 12 hrs. do.  
 Coles, 11½ hrs. Clayhidon frame  
 H. Stokes, 10½ hrs. do.

X .. # 1/2 hr. put handles on brooder  
 for Mr. Abecassi

W. Radford, 1 day, about frame & paint wheels  
 R. Davey, 9½ hrs. repairs at Bakehouse  
 T. Coles, 9½ hrs. do.  
 Self

20 Saturday Fayler, 12 hrs. at \$ Michael Caerhay,  
 Pyke, 12 hrs. do.  
 Leach, 12 hrs. do.  
 Coles, 6 hrs. Clayhidon frame & stocks  
 H. Stokes, 6 hrs. do.  
 W. Radford, 3½ hrs. paint wheels  
 .. 2½ hrs. painting at Bakehouse  
 R. Davey, 6 hrs. coloring at Globe Hill Cottage  
 T. Coles 6 hrs. do.  
 Self

X 18<sup>th</sup> Miss Martin 100, 4 p. laths

X 16<sup>th</sup> Dr. Fumivall, 1 nut & bolt 3<sup>d</sup>.

X Mr. Abecassi  
 2 handles, 4. 1 1/4 bolts

June 19 Gaston King  
193 lbs. of old bearings

22 Fayter, 14 hrs. at St. Michael Caerhays  
Monday Pyke, 12 hrs. do.  
Leach, 12 hrs. do.  
Coles, 11 hrs. Clayhidon work  
H Stokes, 10½ hrs. do.  
W Radford, 9½ hrs. painting at Postlake  
R Davey, 9 hrs. repairs at Globe Hill Cottage  
T. Coles, 9 hrs. do. do.  
Self

23 Fayter, 12½ hrs. at St. Michael Caerhays  
Tuesday Pyke, 12½ hrs. do.  
Leach, 12½ hrs. do.  
Coles, 11½ hrs. Clayhidon work  
H Stokes, 5 hrs. do.  
" at Penmouth Market  
W. Radford, 9½ hrs. Painting at Postlake  
R Davey, 9½ hrs. repairs at Globe Hill Cottage  
T. Coles, 9½ hrs. do. do.  
Self

24 Fayter, 12½ hrs. at St. Michael Caerhays  
Wednesday Pyke, 12½ hrs. do.  
Leach, 12½ hrs. do.  
Coles, 9½ hrs. Clayhidon work  
H Stokes, 10½ hrs. do.  
W. Radford, 11 hrs. do.  
R Davey, 9½ hrs. repairs at Globe Hill Cottage  
T. Coles, 9½ hrs. do. do.  
Self