

## Bakehouse (Mr. Sprague's)

- 1 1/2 pecks cement
- 1 bucket sand
- 16. double roll tiles
- 2. 11" x 22" slates
- 2 strips lead. 6 nails
- 1 bucket mortar
- 1. 9" collar pipe
- 1 spinning cowl

## Locks &amp; Pylkes sheds

- 15.6 of 2x1 batten
- 15.6 of 7x1 floor } 2 large raps
- 15.6 of 7x3/4 " }
- 1 lb. nails
- 36 slate nails
- 1. 12" x 24" slate
- 4. 9" x 18" "
- 7 lbs. paint for yard doors & charges
- 1 lb. putty

## Broadway House

- 56 bricks
- 1 barrel mortar
- 1 lineal 5" 3 of 4x3 deal

## Mr. H. Glanville (Rolle Estate)

- 2. 11" x 22" slates
- 2 strips lead
- 6 slate nails
- 15 bricks
- 2 buckets mortar
- 1 load sand

- Feb. 8 Tolman, 7 hrs. paint ladders steps  
 Monday " 1½ hrs. cleaning mangel  
 Coles, 5½ hrs. repair smiths door jambs  
 X " 3 hrs. hang frame for Wildes Cottage  
 X R. Davey, 7½ hrs. wall up doorway at do.  
 X W. Radford, 5½ hrs. do. do.  
 Self at ops
- 9 Tolman, 8 hrs. clean paint mangel  
 Tuesday " ½ hr. paint ladders steps  
 X Coles, 5 hrs. alter paint lights Wildes Cottage  
 X " ½ hr. fix grating at Mr. H. Glanville  
 " 3 hrs. repair smiths doors  
 X R. Davey, 7 hrs. repair shed wall Wildes Cottage  
 + W. Radford, 8½ hrs. do. do.  
 Self at ops
- 10 Tolman, 6½ hrs. make washing stool  
 Wednesday " 2 hrs. paint ladders steps  
 Coles, 1½ hrs. put in carriage brakes  
 X " 1 hr. fix frame at Wildes Cottage  
 " 6 hrs. measure painting at Bagmoor  
 + R. Davey, 1½ hrs. shed at Wildes Cottage  
 X " 7 hrs. repairing roof and repairing  
 pump at Mr. C. Stamp  
 X W. Radford, 1½ hrs. do. do.  
 " 5 hrs. making mortar for stock  
 X " 1½ hrs. shed at Wildes Cottage  
 Self at Bagmoor measure painting
- 11 Tolman, 2 hrs. make washing stool  
 Thursday " 4½ hrs. painting mangel  
 " 2 hrs. boring horse shoes  
 Coles, 1½ hrs. cut up wood  
 X " 7 hrs. make casements for Mr. C. Stamp

Feb. 11 R. Davey no work  
 W. Radford do  
 Self at Mr. C. Stamp, see alterations  
 " to house, and at apt

12 Tolman, 8½ hrs. boring horsehoes

Friday X Coles, 4 hrs. make casements Mr. C. Stamp  
 X " 4½ hrs. fit window at Wildes Cottage  
 X R. Davey, 6½ hrs. about shed wall Wildes Cottage  
 " 2 hrs. repair garden wall H.S.  
 X W. Radford, 8½ hrs. about shed wall Wildes Cottage  
 H. Stokes, at Farringdon see Rev. J. B.  
 " Houseman about screen.  
 " at Exeter with Mr. Stamp  
 " about stove + grate

13 Tolman, 5½ hrs. boring horsehoes

Saturday X Coles, 5½ hrs. make casements for Mr. C. Stamp  
 R. Davey no work  
 W. Radford do  
 H. Stokes, about apt H.

### Wildes Cottage

2 window frames hung complete +  
 glazed with H.R. Glass  
 X 1 lintel 3-6 of 5½ x 3 deal  
 X 1 sill 3-6 of 7 x 3 deal  
 X 4-0 of 6 x 3/4 deal  
 X 2 hooks + eyes, ½ lb. nails  
 + 400 bricks  
 + 1 peck cement  
 + 5 barrows mortar  
 + 12. rd. corner bricks

H Stokes garden wall

1 barrow mortar

1 peck cement

washing shool

5.00 of 11x13 1-55

8.00 of 4x2 lgs 1-0

2.00 of 2x1 1

8x lms. -- 4-3

6-9<sup>1/2</sup>

Mr. C. Stamp

5. 12x24 plates

8 strips lead

30 plate nails

1/2 peck cement

Feb. 15 Tolman, 8 1/2 hrs. boring shoes

Monday Coles, 8 1/2 hrs. make casements Mr. C. Stamp

X RDavey, 9 hrs. brick up chimney do.

X W Radford, 9 hrs. do. do.

H Stokes, at apcs. r at Mr. Stamps

r at breter see Meers. Campion

16 Tolman, 1 1/2 hrs. fit up damper pulley Mr. C. Stamp

Tuesday .. 7 hrs. make mantelpiece do.

+ Coles, 4 hrs. make casements Mr. C. Stamp

+ .. 4 1/2 hrs. rebate frames do.

X RDavey, 9 hrs. piping stove do.

+ W Radford, 3 1/2 hrs. do. do.

H Stokes, at apcs r, take home cattle from field

17 Tolman, 8 hrs. make mantelpiece r door

Wednesday .. for Mr. C. Stamp

X .. 1/2 hrs. repair chest of drawers Mr. B. Stamp

X Coles, 8 1/2 hrs. shoot hanging lights & repair

.. stair door Mr. C. Stamp

X RDavey, 9 hrs. finish stove & repair  
plastering in bedroom Mr. C. Stamp

H Stokes, at apcs r.

Feb. 18 ~~X~~ Tolman, 8½ hrs. repair chest of drawers Mr. B. Stamp  
 Thursday Coles, 8½ hrs. fix mantelpiece, fasten jambs  
 + repair hang casements Mr. C. Stamp  
~~X~~ R. Davey, 9 hrs. whiten ceiling whitewash  
 " bedroom Mr. C. Stamp  
~~X~~ W. Radford, 9 hrs. do. do.  
~~X~~ H. Stokes, 1½ hrs. glaze casements do  
 " about estimate for Potters Cottage 15

Friday 19 ~~X~~ Tolman, 8½ hrs. repair chest of drawers Mr. B. Stamp  
 Coles, 8½ hrs. rebate frame, shoot in glaze  
 " casements of fasten door jambs Mr. C. Stamp  
~~X~~ R. Davey, 9 hrs. put up brick wall of plaster  
 " it Mr. C. Stamp  
~~X~~ W. Radford, 9 hrs. do. do.  
~~X~~ H. Stokes, 1 hr. glaze lights do.  
 " at accounts

Saturday 20 ~~X~~ Tolman, 3½ hrs. paint linings windows  
 " at Mrs. Wildes  
~~X~~ " 1 hr. roller Mr. J. Glanville  
 " 1 hr.  
~~X~~ Coles, 5½ hrs. repair of skirting in bedroom  
 " at Mr. C. Stamp  
~~X~~ R. Davey, 5½ hrs. whiten ceiling repair  
 " fire place Mr. C. Stamp  
~~X~~ W. Radford, 5½ hrs. do. do.  
 H. Stokes, at accounts

Mr. Best Stamp

4-2 of 8½ elm

7-4 of 9½ deal

2 keys for locks

8. 5/8 screws

Mr. C. Stamp

- X sweep 2 chimneys
- X 3. 12" x 24" plates
- X 3 pecks cement
- X 13 barrels mortar
- X 5 fire bricks
- X 1 peck plaster
- X 1 barrow sea gravel
- X  $\frac{1}{2}$  bucket nob lime
- X 7 lbs. Halls white distemper
- X 2' 0" of wire
- X 100 bricks
- X 24' 0" of 7x1 match for door
- + 7' 0" of 7x1 ledges "
- + nails 1<sup>o</sup> "
- X paint 3<sup>o</sup> "
- X 3' 9" of 9x1 deal mantelpiece
- X 5' 3" of 7x1 " top "
- X 11' 0" of 7x1 " jambs "
- X 2 blocks "
- X nails 1<sup>o</sup> "
- X paint 3<sup>o</sup> "
- X 13' 0" of 7x1 $\frac{1}{2}$  deal 4 casements
- X 5' 6" of 9x1 " "
- X 24 panes glass "
- X 2 pairs 2 $\frac{1}{2}$ " butts screws "
- X 2 hooks & eyes "
- X 4 lbs. putty "
- X 1 lb. priming "
- X 1. 12" Tee hinge & screws stair door
- X 1 bow latch & screws "
- X 2 lbs. nails
- X 2' 0" of 2x1 $\frac{1}{2}$  skirting blocks bedroom
- X 1' 0" of 7x $\frac{3}{4}$  skirting "
- X 4. 1 $\frac{1}{2}$ " screws "

- Feb. 22 Monday Tolman, 8½ hrs. put new frame to roller  
 " Mr. Jim Glanville  
 Coles, 4½ hrs. hang salroom door Mr. C. Stamp  
 " 4 hrs. fir up bedroom floor do.  
 R. Davey, 9 hrs. clean off ceiling do.  
 H. Stokes. at apt. r. to station r.
- 23 Tuesday Tolman, 8 hrs. new roller frame Mr. Jim Glanville  
 " ½ hr. keep smith cut off shoes  
 Coles, 8½ hrs. fir up bedroom floor Mr. C. Stamp  
 R. Davey, 9 hrs. repair walls plaster do.  
 H. Stokes, at apt. to station r.
- 24 Wednesday Tolman, 8½ hrs. new roller frame Mr. Jim Glanville  
 Coles, 8½ hrs. lying bedroom floor Mr. C. Stamp  
 R. Davey, 9 hrs. repair slating out off  
 " branches of trees Mr. C. Pynes  
 H. Stokes, all work
- 25 Thursday Tolman, 8½ hrs. new roller frame Mr. Jim Glanville  
 Coles, 8½ hrs. lying bedroom floor hang  
 bedroom door Mr. C. Stamp  
 R. Davey, saw wood for H. S. 51  
 H. Stokes, up to Hill about cattle r.
- 26 Friday Tolman, 5 hrs. new roller frame (paint  
 " roller frame Mr. Jim Glanville  
 " ½ hr. repair carriage Mrs. Stokes  
 " 2 hrs. put handles on chest of  
 " drawers Mr. Bert Stamp  
 " 1 hr. repair waggon Mr. Fred Stamp  
 Coles, 4½ hrs. repair hang door cupboard  
 " door Mr. C. Stamp  
 " 4 hrs. paint bedroom Mr. C. Stamp  
 H. Stokes, about Probate apt. with Mr. Foster

Feb. 26 R. Davey. 7½ hrs. whiten ceiling, repair  
floor stop in skirting Mr. C. Stamp

27 Tolman. 5½ hrs. repair front carriage  
Saturday " of waggon Mr. F. Stamp  
Coles. 5½ hrs. paint bedroom and  
" kitchen window Mr. C. Stamp  
R. Davey. 5½ hrs. repair stove at  
" Mr. H. Fayter's Cottage  
H. Stokes. at apex

24 Rural District Council

12' 0" of 14" slabs

6' 0" of 8" slabs

8' 0" of 13" slabs

3. 6 pr. oak slabs

Self Hawkins 1 hr. cut off, relup slabs

Horse Cart deliver at Rydon

Mr. F. Stamp

X 44' 0" of 3x2 rafter paid

Mr. G. Pynes. Rolle slabs

X 5. 12x24 plates

4 pieces lead

12 slate nails

Mr. H. Fayter's Cottage

4 fire bricks

6 bricks

2 buckets mortar

1 fire cheek

3 stove screws

4 pk. plaster



Mr. James Glanville for Roller frame

4-0 of 6x4 oak

7-3 of 5x3½ oak

13-6 of 3x3½ oak

9-6 of 3x3 oak

10-6 of 10x3½ ash

6. 7x½ bolts

4. 6½x½ bolts

2. 6x½ bolts

4. 5x½ bolts

3½ lbs. paint

Mr. C. Stamp.

X 1 barrow hair mortar

X 3 buckets putty lime

X 1½ packs plaster

X 1 bucket sand

X 7 lbs. Hall's white

X 5-0 of 2x3 under stairs

X 19-9 of 2x3 furring up

X 11-0 of 2x1 do.

X 6-0 of 7x¾ stops downstairs

X 17. 15 lbs of 7x¾ white floor

X 6-6 of 3¾ x 1 stop bedroom door

X 15-0 of deal vap.

X 2 bow latches & screws

X 1 pair 14" tee hinges & screws

X 13. 1" screws

X 5 lbs. nails Sweep 2 chimneys paid 1/6

X 3 lbs white paint

Mr. J. G. Miller

1. 12x24 plate

1 strip lead

2 nails

Globe Hill Cottages, Crook's Mutton roof  
 + 28 zinc soakers, 13x6 ea 10 1/2 lbs.  
 + 7 1/2 lbs. sheet zinc +  
 + 2 lead soakers 13x6 ea. 5 lbs.  
 + 1/2 lb. pat. nails  
 + 10 plate nails

Had from H. Faister 7 1/2 lbs. sheet zinc

March 1 Monday Tolman, 9 hrs. repair waggon & put  
 on cover Mr. Fred Stamp  
 Coles, 9 hrs. paint bedroom and  
 X size walls Mr. C. Stamp  
 Fayter, 7 1/2 hrs. bore horseshoes  
 X R Davey, 2 hrs. repair slates on roof  
 " at Mr. S. Millers  
 - 7 hrs. put in soakers to  
 X Mutton Crook's roof Globe Hill Cottages  
 H Stokes at account callers 10 1/2 hrs

2 Tuesday Tolman, 9 hrs. repair waggon Mr. F. Stamp  
 Coles, 4 hrs. paint windows Mr. C. Stamp  
 X " 5 hrs. repair thung shop door do.  
 Fayter, 9 hrs. bore shoes  
 H Stokes, to brester about Probate

3 Wednesday Tolman, 8 hrs. repair waggon Mr. F. Stamp  
 - " 1 hr. make new wheel do.  
 Coles, 6 1/2 hrs. repair thung old door  
 X " for Mr. C. Stamp  
 X " 1 hr. put on window stays do.  
 " 1 1/2 hrs. Farringdon Screen  
 Fayter, 9 hrs. bore shoes  
 X R Davey, 6 hrs. take off top of stove at  
 W. Crook's finish roof at Globe Hill

- Mar. 3 R. Davey, 3 hrs. repair slate roof H. P. jr  
 H. Stokes, at High Ground see repair  
 " washed with Mr. T. Ware  
 " get out timber for screen
- 4 F. Tolman, 9 hrs. make wheel Mr. F. Stamp  
 Thursday Coles, 9 hrs. making Farringdon  
 Church Screen  
 Fayter, 9 hrs. bore shoes  
 X H. Stokes, 1 hr. repair box Rev. M. Hayman  
 " Farming
- 5 Tolman, 2 hrs. help smith make arch  
 Friday " for Mr. W. Glanville  
 X " 7 hrs. make wheel Mr. Fred Stamp  
 Coles, 9 hrs. make Farringdon Church  
 Screen  
 H. Stokes, 7 1/2 hrs. screwing up bells  
 at Lapford Church as agreement
- 6 Tolman, 5 1/2 hrs. make wheel Mr. F. Stamp  
 Saturday Coles, 5 1/2 hrs. Farringdon Church Screen  
 X H. Stokes, 1 hr. about arch Mr. W. Glanville  
 X " 1 1/2 hrs. piping arch do.  
 " 1/2 hr. measure for grate bricks  
 at Mr. C. Dary's  
 X " 1/2 hr. put lock on box Rev. M. Hayman

Rev. M. Hayman

15, 3/4 screws

X 1 box lock

tacks

RDavey

4 lbs. Halls Distemper

1 2

1/4 peck plaster

.. 4 1/2

1/2 lb. Humber

.. 1

1 piece sheet iron 7 1/2 x 10

1 1/2

Paid

---

1 9

Globe Hill Cottages

7 lbs. zinc sockets

12. 2 1/2" nails

1/4 peck cement

1 piece lead 8 x 4 ~~1/2 lb.~~

H Stokes Broadway House

3. 12 x 24 slates

6 strips lead

12 slate nails

Mr. C. Stamp

X 4 1/2 lbs. paint

X 4' 0" of 4 1/2 x 3 oak sill

X 1 drive in each

X 1 guide &amp; 5. 1" screws

+ 1 Suffolk handle complete

+ 6. 2" screws

X 2. 2 1/2 x 3/4 bolts

X 3 Plumber solder leaks

Mr. Fred Stamp

X 2. 4 1/2 x 3/8 bolts, 10. 5 x 3/8 bolts

X 17 1/2 oz. leather collar

X 3' 3" of 9 x 3/4 deal

X 1 lb. 2" cuts, 12. 1" clouts

X 1-0 of 2 x 2 ash

X 1/2 lb. copper clouts

Mr. Fred Stamp wheel

14 spokes

1 nave block

5"0" of 10x2½ ash felloes

- March  
Monday
- Tolman, ½ hr. make wheel Mr. F. Stamp  
 " 3 hrs. help smith put on tyre  
 & shoot in piece of iron do.  
 Coles, 5½ hrs. Farringdon Church Screen  
 " 3½ hrs. take down wardrobe  
 for Rev. M. Hayman  
 H. Stokes, 4½ hrs. do. & alter wardrobe do.  
 " 2 hrs. fit arch & put up rose  
 for Mr. W. Glanville
- Tuesday
- Tolman, 6 hrs. box paint wheel Mr. F. Stamp  
 " 3 hrs. alter waggon covering do  
 Coles, 8 hrs. Farringdon Screen  
 " 1 hr. alter wardrobe Rev. M. Hayman  
 H. Stokes, 3 hrs. do. do.
- Wednesday
- Tolman, 2½ hrs. alter waggon cover Mr. F. Stamp  
 " 6½ hrs. alter gates Mr. H. Glanville  
 Coles, 8 hrs. Farringdon Screen  
 " 1 hr. take up wardrobe Rev. M. Hayman  
 H. Stokes, 1 hr. do. do.  
 " 6½ hrs. edge hang paper Mr. C. Stamp
- Thursday
- Tolman, 9 hrs. hanging gates Mr. H. Glanville  
 Coles, 9 hrs. Farringdon Screen  
 H. Stokes, at Rectory about Probate
- Friday
- Tolman, 1½ hrs. stop in paint wheel Mr. F. Stamp  
 " 3 hrs. repair front door at T. Locks  
 " ½ hr. repair paper rack Mrs. Stokes

Mar. ~~12~~ Tolman, 4 hrs. make barge boards Mr. E. Ware  
 Coles, 9 hrs. Farringdon Screen  
 H. Stokes, 5 1/2 hrs. hang paper Mr. C. Stamp  
 " 1 hr. paint room do.

Saturday ~~13~~ Tolman, 4 hrs. make and paint  
 " barge boards Mr. E. Ware  
 " 1/2 hr. put on wheel Mr. F. Stamp  
 " 1/2 hr. put knots on looking  
 " glass Mr. B. Stamp  
 " 1/2 hr. gardening  
 Coles, 5 1/2 hrs. Farringdon Screen  
 H. Stokes, to Station for horseshoes  
 " 1/2 hr. fix arch Mr. W. Glanville

Mr. W. Glanville

galv'd. wire 3°

2 staples, 2 C.S. nails

paint 2°

1 archway, 4 oak blocks

Mr. F. Stamp

6 oz. leather collars

paint

Mr. Edgar Ware (Contract)

32-6" of 7x1

16-3" of 9x3/4

1/2 lb. nails

paint

} barge boards

Mr. C. Stamp

9 pieces of wallpaper

1 1/2 pkts. paste powder

1 lb. paint

Rev. M. H. Hayman

2" q of 3 x 3/4 deal

24. 1 1/4 screws

6. 1 1/4 screws

Tacks 1?

Mr. Bert Stamp

2 knobs for mirror

Mar. 9 R Davey. 1 1/2 hrs. clean boiler Mr. C. Davy

" 4 hrs. fit top to stove at  
W. Crooks Cottage

W. Crooks Cottage

1 top of stove

1 set bottom bars

1 fire check

5 fire bricks

3 shut screws

1 bucket mortar

3 bricks

1/4 peck plaster

Mar. 15 Tolman. 1 1/2 hrs. paint large boards Mr. E. Ware

Monday " 1 1/2 hrs. help smith

X " 6 hrs. put sweep on waggon Mr. F. Stamp

Coles, 9 hrs. Farringdon Screen

H. Stokes, shift furniture rease do. See for A. Stamp

1 1/2 hrs. take down pump at Crooks Cottage

1 hr. take down cistern Rev. Dr. Fulford

X 16 Tolman, 9 hrs. paint waggon Mr. F. Stamp

Tuesday X Coles, 9 hrs. repair back bedroom Mr. C. Stamp

H. Stokes, make paint, at Ismouth Market

Mar. 6<sup>x</sup> Tolman, 9 hrs. paint waggon Mr. F. Stamp  
 Wednesday Coles, 9 hrs. repair cupboards, strip  
 X paper & Mr. C. Stamp  
 H. Stokes, 3 hrs. Farringdon Screen  
 X " 2 1/2 hrs. paint kitchen Mr. C. Stamp

X 18 Tolman, 9 hrs. paint waggon Mr. F. Stamp  
 Thursday Coles, 6 1/2 hrs. paint back bedroom  
 Mr. C. Stamp  
 X H. Stokes, 1 1/2 hrs. whiten ceiling Mr. C. Stamp  
 " 2 hrs. at Lamouth fetch plumbers  
 " pump cistern  
 " 1 hr. examine gutter at Mr. C. Davys  
 X " 1 1/2 hrs. fix cistern at Rev. Dr. Fulford  
 X Plumber boy gutters at Mr. Davys  
 X do do at Mr. C. Stamp  
 X do fix pump at Toke's Cottages  
 17 R. Davy, 10 1/2 hrs. new white mortar  
 X repair step & repair back bedroom  
 at Mr. C. Stamp

19 Tolman, 9 hrs. put in new waggon  
 Friday " shaft for Messrs. Stamp  
 Coles, 9 hrs. painting kitchen for  
 X Mr. C. Stamp  
 X H. Stokes, 3 1/2 hrs. whiten ceiling &  
 siding walls Mr. C. Stamp  
 " at Peter  
 X " 1/2 hr. see cistern Rev. Dr. Fulford

X 20 Tolman, 5 1/2 hrs. paint waggon Mr. F. Stamp  
 Saturday Coles, 5 1/2 hrs. paint bedroom Mr. C. Stamp  
 X H. Stokes, 2 hrs. put in pane glass Rev. Hayman (Contd.)  
 X " 1/2 hr. hack out glass do.



Mr. F. Stamps, Waggon

3½ lbs. red paint

X 1½ lbs. white lead color

2½ lbs. white paint

Messrs. Stamp

X 7-9 of 3x2½ ash shaps

20 Mr. Alf Stamp

X 1 washing stool paid

Rev. M. H. Hayman

X 1 large pane of glass 21oz.

X 1 lb. putty

Mr. C. Stamp

X 3-0 of 9x¾ deal skirting 15

X 2 cupboard turns

X 2. ¾ screws, 9. 2 screws

X 1 lb. nails

X 5-0 of 4x2 deal under cistern

X 1½ lbs. putty

X 1-0 of 3x½ deal

X 6. 3/8 laths

X lath nails 1<sup>o</sup>

X 1 peck plaster

X 2 buckets putty lime

X 3 lbs. Hall's white

X ¼ peck cement

X ¼ lb. size

X 1 bucket whitewash

Dr. Hulford

X 1 flush cistern

- Mar. 22 Tolman, 5 $\frac{1}{2}$  hrs. paint inside of waggon +  
 Monday wheel loads. Mr. F. Stamp  
 + .. 3 $\frac{1}{2}$  hrs. take off shaft of trap Mr. H. Knott  
 X Coles, 9 hrs. repair glass and make  
 .. light for lopp. Mr. C. Stamp.  
 X H. Stokes, 6 hrs. color kitchen do.  
 .. 1 $\frac{1}{2}$  hrs. edge paper make paste  
 for back bedroom Mr. C. Stamp.
- 23 Tolman, 1 hr. paint wheel loads Mr. F. Stamp  
 Tuesday .. 2 $\frac{1}{2}$  hrs. repair wheelbarrow  
 Rev. Dr. Fulford  
 .. 5 $\frac{1}{2}$  hrs. put new point to waggon  
 + shaft Mr. H. Knott  
 H. Stokes  
 X Coles, 7 hrs. paper back bedroom Mr. C. Stamp  
 .. 1 $\frac{1}{2}$  hrs. strip bedroom. take up  
 canvas Mr. C. Stamp  
 X Coles, 2 hrs. put in pane of glass in  
 .. kitchen window Rev. M. Hayman  
 + .. 7 hrs. make light for lopp Mr. C. Stamp.
- 24 Tolman, 2 hrs. help smith lie corder  
 Wednesday .. 1 hr. paint waggon Mr. F. Stamp  
 + .. 7 $\frac{1}{2}$  hrs. make trap shaft Mr. H. Knott  
 + Coles, 9 hrs. repair bedroom floor Mr. C. Stamp.  
 X H. Stokes, 7 hrs. colour paint kitchen  
 at Mr. C. Stamp.
- 25 Tolman, 1 $\frac{1}{2}$  hrs. put on trap shaft Mr. H. Knott  
 Thursday .. 1 hr. put on waggon shaft do.  
 .. 4 hrs. put new point to stone  
 + waggon shafts Mr. H. Knott  
 X .. 1 $\frac{1}{2}$  hrs. put on wheels Mr. F. Stamp waggon  
 + .. 1 hr. make piggery door for  
 Mr. H. Knott

Mar. 25 Coles. 9 hrs. repair floor strip of bedroom  
paper at Mr. C. Stamp

X R Davery. 10 1/2 hrs. stop in whitewash ceiling  
and walls Mr. C. Stamp

H Stokes. at Exeter buy furniture for May

26

~~For~~ 26 Tolman. 4 hrs. make changing piggins

Friday .. door for Mr. H. Knott

X .. 1 hr. hang covered door Mr. H. Knott

.. 1 hr. make washing stool

+ .. 1 hr. sharp handsaw Mr. C. Stamp

X .. 2 hrs. put handles on box, remove

.. table relock for Mr. B. Stamp

X Coles. 9 hrs. repair doors cupboards at

.. Mr. C. Stamp

X H Stokes. 6 1/2 hrs. paint kitchen bedroom

windows Mr. C. Stamp

27 Tolman. 1 hr. help smith make turning bars

Saturday .. 4 1/2 hrs. make washing stool

X Coles. 5 1/2 hrs. repair dining room Mr. C. Stamp

R Davery. 11 hrs. wall up fireplace and

.. fix grate hearth Mr. C. Stamp

> .. sweep 2 chimneys 1/6

H Stokes. take down slip over furniture r.

Rev. Dr. Fulford borrow

X 1 sq of 15 x 1 elm

8. 1 1/2 + 2.1" screws

1 strap plate. 12 nails

Rev. M. H. Hayman

X 1 pane of glass 17 1/8 x 14 1/4

putty

Mr. F. Stamps waggon

3 lbs. red paint

2 lbs. white do

2 lbs. blue do

$\frac{1}{2}$  lb. black do

$3\frac{1}{2}$  lbs.  
 $6\frac{1}{2}$  lbs. red  
 $4\frac{1}{2}$  lbs. blue

Mr. H. Knott

X 2 lancewood trap shafts

X 2.  $2 \times 5\frac{1}{16}$  bolts

X size + varnish paint

X 3-0 of  $3 \times 3$  ash shaft. for waggon

X  $\frac{1}{2}$  lb. paint

X 24.  $\frac{3}{4}$ " clouts

X 2. 6 of  $3 \times 3$  ash shaft. stone waggon

X 1.  $3 \times 3\frac{1}{8}$  bolt

X 12.  $\frac{3}{4}$ " clouts

7-3 of  $7 \times 1$  deal ledge

26-3 of  $7 \times 1$  floor

$\frac{1}{2}$  lb. nails

12.  $1\frac{1}{2}$ " screws

1 lb. paint

} piggy  
 door

Mr. C. Stamp.

X 5 barrels mortar

X 16' 0" of copper wire

X 6. 5" nails

X  $1\frac{1}{2}$  pecks cement

X 1 bucket sand

X grate

X tiles

X kerb

X  $\frac{3}{4}$  pecks plaster

X 11 lbs. Halls white distemper

X 10 lbs. Halls green do.

over

## Mr. C. Stamp

- X 2 panes glass 16 x 8<sup>3</sup>/<sub>4</sub> ea
- X 9. 1<sup>1</sup>/<sub>2</sub>" 3. 2<sup>1</sup>/<sub>2</sub>" screws
- + 3-0 of 7x1<sup>1</sup>/<sub>2</sub> deal light
- X 1-9 of 7x1 " "
- X 47-0 of 7x1 floor bedroom
- X 2 lbs. nails
- X 2-0 of 1<sup>1</sup>/<sub>2</sub> x 3/4 deal
- X 6 clouts
- X 1 sash fastener 12 screws
- X 1 turnbuckle
- X 1. 6" rim lock complete
- X 32-0 of 7x3/4 floor for doorway
- X 8-3 of 7x1 " "
- X 12-0 of 2x1 batten "
- X 1/2 lb. nails
- X 1 1/2 pkts. paste powder
- X 9 pieces wallpaper
- X 1/2 lb. white paint
- X 12 lbs. stone color with pot

March 29 Tolman, 3 1/2 hrs. clean off glue table See

Monday " 4 1/2 hrs make pastry board

" 1/2 hr. odd repairs

Coles, 8 hrs. repairing & closing up

X " dining room doors Mr. C. Stamp

X " 1 1/2 hrs. make mantelpiece do.

X H. Stokes, 7 1/2 hrs. paint bedroom & strip paper  
in dining room Mr. C. Stamp

X R. Davey, 2 1/2 hrs. clean & whiten ceiling do.

X 30 Tolman, 9 1/2 hrs. repair shed Mr. E. Ware (contract

Tuesday) Coles, 10 1/2 hrs make up mantelpiece Mr. C. Stamp

X R. Davey, 1 1/2 hrs. stop in walls do.

H. Stokes, 1 hr. at Mr. E. Ware's shed

Mar. 30) H Stokes, 1 hr. about rails Mr. H. Ware  
 X " 6 1/2 hrs. painting dining room Mr. C. Stamp  
 V J. Lark. 2 hrs. help take down post Mr. E. Ware shed (Contract).

X 31 Tolman, 9 1/2 hrs. repair shed Mr. E. Ware (Contract)

Wednesday Coles, 3 1/2 hrs. repair boarding in dining

X " room Mr. C. Stamp

X " 6 hrs. paint dining room Mr. C. Stamp

+ H Stokes, 3 hrs do.

" about valuation of stock with Mr. Pratt

X R Davey, 1 hr. whitewash dining room &

passage ceilings Mr. C. Stamp

Apr. 1 Tolman, 9 1/2 hrs. fixing fencing for  
 Thursday Mr. Harold Ware

X Coles, 6 1/2 hrs. make fix mantelpiece  
 at Mr. C. Stamp

X " 3 hrs. repair & put on new steel

" case latches Mr. C. Stamp

X H Stokes, 5 1/2 hrs. paint dining room Mr. C. Stamp

2 Good Friday

X Tolman, 6 hrs. fix fencing Mr. H. Ware

Saturday Coles, 6 hrs. paint dining room

X " at Mr. C. Stamp

X R Davey, 10 hrs. repair archway  
 at farm for Mr. Edgar Ware

X W Radford, 10 hrs. do. do.

X H Stokes, 1 hr. do. do.

" measure painting at Mr. C. Davy's  
 for Dr. Stokes

Mar. 31 Mr. Sprague

X 1 bag of cement returned. April 15<sup>th</sup>

Mr. G. Ware (Timber, Contract)

18'-0" of 3x2 rafter	18
54'-0" of 2x1 battens	19
36 panbles, ridge tile	64
4 lbs nails	8
1 staple	2
4'-0" of 7x1 1/2 elm	8
11'-0" of 3x2 extra	15
36. 2 1/2" nails	2
7 tiles (Bridgewater)	24
barrow mortar	9

Mr. G. Ware. Archway

x 1/2 load mortar  
 2 barrows mortar, barrow returned  
 2 barrows sand  
 < props to cut

Mr. Harold Ware

11 oak posts each 6'-0" of 5x4  
 16. 17 lbs of 3x2 rails  
 4. 19 lbs. of 3x2 rail  
 1. 12 lbs. of 3x2 rails  
 lbs. nails

Mr. C. Stamp

4'-6" of 9x1 deal kantepiece  
 6'-9" of 7x3/4 "  
 3'-3" of 9x3/4 "  
 5'-6" of 7 1/2 x 1 1/4 "  
 1'-9" of 4x3 "  
 1 lb. nails  
 3 turnbuckles  
 2 steel case locks screws  
 2. 2 1/2" screws

Mr. C. Stamp

- X 3'-0" of 3 1/2" x 3/4" deal
  - X 2-6 of 7x1 match board
  - X 3. 1 1/4" screws
  - X 5 lbs. brown paint used
  - X 5 1/2 lbs do. with pot
  - X 4 lbs. white paint used
  - X 1 lb. putty
  - X 5 1/2 lbs. green paint with pot
  - X 6. 4 pr. laths
  - X lath nails 2<sup>o</sup>
  - X 1/2 peck plaster
- Halls white

Mr. Alf Stamp, Washing stool

timber 2-6 1/2

timber 5 lbs 2-9 5/3 1/2

Apr. 5 / Monday R. Daver, 7 1/2 hrs. repair tiles ridge  
at Farm for Mr. E. Ware (contract.)

X 6 Tolman, 2 hrs. fix fencing Mr. H. Ware  
Tuesday + 7 1/2 hrs. fix partition Mr. B. Stamp  
+ Coles, 9 1/2 hrs. do. do.  
H Stokes, 9 hrs. hang paper fix border  
in dining room Mr. C. Stamp

X 7 Tolman, 9 1/2 hrs. fix fencing at Mr. H. Ware  
Wednesday + Coles, 9 1/2 hrs. fix partition Mr. B. Stamp  
X H Stokes, 4 hrs. fixing canvas do.  
" meet Miss Martin at Broadway House  
" Venmore Sale



Apr. 8 Tolman. 3 hrs. help smith type 2 wheels Mr. M. Heam  
 Thursday " 1 1/2 hrs do. 1 wheel Mr. H. Fayler  
 X " 1 hr. take off spurs wheels Mr. M. Heam  
 X " 3 1/2 hrs. repair trap shaft & spring  
 for Mr. H. Fayler  
 " 1/2 hr. pastry board Miss M. Stokes  
 X Coles. 9 1/2 hrs. fix partition Mr. B. Stamp  
 X H. Stokes. 2 1/2 hrs. lie canvas Mr. B. Stamp  
 X " 7 hrs. hang bedroom paper Mr. C. Stamp

9 Tolman. 9 1/2 hrs. fix fence for Mr. H. Ware  
 Friday Coles. 3 hrs. paint partition Mr. C. Stamp  
 X " 4 1/2 hrs. put in glass. fix turnbuckles  
 " repair stairs Mr. C. Stamp  
 X " 2 hrs. fix blind rollers Mr. B. Stamp  
 X H. Stokes. 7 1/2 hrs. paper bedroom. paint doors  
 " cupboards partitions Mr. C. Stamp

10 Tolman. 6 hrs. put in post & fix rails at  
 Saturday Ford Water for R. District Council  
 X Coles. 6 hrs. put in perforated zinc,  
 X repair stairs, repair dairy door  
 put on handles Mr. C. Stamp  
 H. Stokes. load straw at Hill  
 " move furniture Mr. B. Stamp

### Rural District Council

8. 4 x 1/2" coach screws

17.0 of 4 x 3 deal rails

1 oak post 6 ft. long 5 x 4

tar paint

Mr. H. Fayler

I. 3 x 9/16, 4. 2 x 1/4 bolts

II. 1" screws

## Mr. Harold Ware

- 9 lbs. nails
- 2 lbs. of iron stakes
- 4 gate staples
- 4 gallons tar
- 1 coil of fine wire
- 1 packet of small staples

## Mr. B. Stamp partition

- 15 ft. of match board returned
- 8.0 of 7x1 door ledges
- 15.6 of 2x $\frac{1}{2}$  stops
- 1 pair 3" butts screws
- 65.0 of 3x2 deal studs
- 6. 4" & 4. 3" screws
- 1 steel case latch
- 2 lbs. nails
- 3 lbs. paint
- 7.6 of 3x $\frac{3}{4}$  deal

## Mr. C. Stamp

- ✓ 8. 1 $\frac{1}{4}$ " screws
- ✗ 1 hook & eye
- ✗ 2 panes glass 12x8 ea
- ✗ 1 lb. putty
- ✓ 2 turnbuckles
- ✓ pieces green wallpaper
- ✗ yds. of frieze
- ✗ pieces bedroom wallpaper
- ✗ 1 pkt. paste powder

## Mr. B. Stamp

- ✗ 2 spring blind rollers complete

- April 12 ~~X~~ Tolman, 2½ hrs. make block for separator  
 Monday " stand Mr. B. Stamp  
 " 1 hr. remove tables  
~~X~~ " 5 hrs. fit & paint large boards on  
 " limbay Mr. G. Ware (contract)  
~~X~~ " 1 hr. repair gate Mr. G. Ware  
~~X~~ Coles, ¾ hr. part off passage put zinc on  
 " window sill Mr. C. Stamp  
~~X~~ H. Stokes, 3½ hrs. fit separator block Mr. B. Stamp  
~~X~~ " 5 hrs. color passage & staircase Mr. C. Stamp
- 13 ~~X~~ Tolman, ¾ hr. repair gates & rails fit posts  
 Tuesday & rails at entrance to field Mr. G. Ware  
~~X~~ Coles, ¾ hr. put in sill & hang window  
 " at back Mr. C. Stamp  
~~X~~ H. Stokes, 1 hr. fit separator Mr. B. Stamp  
~~X~~ " 5½ hrs. paint staircase Mr. C. Stamp
- 14 ~~X~~ Tolman, 1½ hrs. put plate on waggon Mr. F. Stamp  
 Wednesday " ½ hr. help smith  
~~X~~ " 6½ hrs. make notice board Miss Edith Martin  
~~X~~ Coles, ¾ hr. paint staircase & passage Mr. C. Stamp  
~~X~~ H. Stokes, 7 hrs. paint staircase, pantry & kitchen  
 " doors Mr. C. Stamp
- 15 ~~X~~ Tolman, 6½ hrs. clean off & paint entrance  
 Thursday gates Rev. J. L. Fulford  
~~X~~ " 3 hrs. sign board Miss G. Martin  
~~X~~ Coles, ¾ hr. paint passage & end window  
 " for Mr. C. Stamp  
~~X~~ H. Stokes, 7 hrs. fit curtain poles, make blind  
 " lath, curtain rods & Mr. B. Stamp

Apr. 16 Tolman, 4½ hrs. sign board Miss E. Martin

Friday .. 5 hrs. make lamb hurdle for  
Mr. E. Ware

X Coles, 8½ hrs. alter dairy door Mr. B. Stamp

X .. 1 hr. cut kerb do.

H Stokes, help smith lie twobell r.

X .. put name in trap Mr. H. Pile

.. up to hill fields r.

.. 6

17 Tolman, 5 hrs. make lamb hurdle

Saturday .. for Mr. E. Ware

X .. 1 hr. paint board Miss E. Martin

X Coles, 6 hrs. fit stops, put on locks

on kitchen door r. Mr. B. Stamp

H Stokes, making paint

at Bagnoor with pig r.

Mr. E. Ware.

4-0 of 3x1 oak for tails gates

3 lbs nails

Mr. E. Ware lamb hurdle

9-0 of 3x2 elm heads

16-6 of 3x2 deal

17-0 of 2x2 ash rollers

Miss Edith Martin

14<sup>1/2</sup> 6 larch poles & deliver

18-0 of 9x3/4

4-6 of 7x3/4

2-6 of 7x1

8-0 of 2½x2

nails

2 lbs. paint

} sign board

26

Mr. F. Stamp's waggon

4.  $4 \times 3/8$  bolts  
1 plate iron

Mr. B. Stamp

2 curtain rods 2'

1 blind latch 2'

1 pair 2" bolts & screws dairy door

1 steel case latch & screws ..

1 cupboard turn ..

17" 6 of  $2 1/4 \times 1/2$  stops ..

2. 1" screws ..

1-3 of 3x2 deal ..

Mr. C. Stamp

21 lbs. green paint for passage

1 1/2 lbs. putty

48" 0 of  $7 \times 3/4$  match partition

11" 0 of 3x2 rails "

nails "

2" 6 of 3x2 1/2 deal window sill -

3" 0 of 9x1 sole board

6 panes glass  $11 1/4 \times 10 1/2$  ea.

1 lb. putty

1 pair 2" bolts & screws

1 window stay

1 hook and eye

16. 1 1/4" screws

12. 1" planks

2 iron squares

Apr. 19 Tolman, 7 hrs. stopping in painting  
Monday gates Rev. Dr. Tulford

X " 2½ hrs. cleaning lych gate  
for Rev. Dr. Tulford

X Coles, ¾ hrs. piping canvas in  
bedroom stair Mr. B. Stamp

+ H. Stokes, 7 hrs. do. do

20 Tolman, ¾ hrs. clean & oil lych  
Tuesday gate Rev. Dr. Tulford

+ Coles, 1 hr. make churn handle &  
plug Mr. B. Stamp

X " 8½ hrs. Farringdon screen  
+ H. Stokes, 1 hr. paint door Mr. B. Stamp  
" clearing up own furniture

21 Tolman, ¾ hrs. oiling lych gate &  
Wednesday paint ironwork Rev. Dr. Tulford

X Coles, ¾ hrs. Farringdon screen

X H. Stokes, 4 hrs. linewash scolor room

" at J. Adams for Mr. H. Ware

" at fields

see Mr. Dary about waterworks

22 Tolman, ¾ hrs. painting cottage  
Thursday late Fayler

X Coles, ¾ hrs. Farringdon screen

X H. Stokes, 2½ hrs. fix notice board for Miss Martin

" alerts up to Hill Hill

23 Tolman, ¾ hrs. painting cottage  
Friday late Fayler

X Coles, ¾ hrs. Farringdon screen

Self at Exeter pay bills & estate

+ " 1 hr. repair pump Mr. C. Stamp  
½ lb. white lead

1915

Apr. 24 Tolman, bln. paint cottage late Taylor

Saturday Colles. 6 hrs. Farringdon screen

X 11 Strokes. 2 1/2 hrs. levelling for water pipes  
at Mr. C. Davys

X Lark. 2 1/2 hrs. do.

X R Davey, 8 1/2 hrs. whitewashing, scullery,  
repair plaster at Taylor's Cottage

Globe Hill Cottages (late Taylor's)

8 lbs. paint

1 lb. putty

lime 3<sup>o</sup>, 4 lbs. Halls distemper

1 bucket putty lime

1/2 peck plaster

cement + sand 3<sup>o</sup>

Miss Edith Martin

X 8. 1 1/4 screws

2 clips for notice board

Mr. H. Ware at Adam's Cottage

X 7 lbs. Halls Distemper

nob of lime

Rev. Dr. Hulford

X 7 lbs. paint front gates

2 lbs. putty "

X 1/2 lb. paint

3 quarts linseed oil } Lychgate

Mr. B. Stamp

X 3. 1 1/2" screws

## Globe Hill Cottage (W. Crooks.)

1. Galvanized furnace pan

April 26 Tolman, 2½ hrs. repair cart shaft Mr. B. Stamp

Monday X " 1½ hrs. make spreader do

" 3½ hrs. painting cottage (late Taylor)

X " 2 hrs. ring wheel Mr. F. Stamp

Coles, 9½ hrs. Farringdon Screen

X H. Stokes, 5 hrs. paper cottage late Taylor

X R. Davey, 9 hrs. coloring Knoll Cottage

X W. Radford, 9 hrs do do

X 27 Tolman, 9½ hrs. ring waggon wheel Mr. F. Stamp

Tuesday Coles, 9½ hrs. Farringdon Screen

X H. Stokes, 2 hrs. paper cottage late Taylor

X R. Davey, 9½ hrs. coloring Knoll Cottage

X W. Radford, 9½ hrs do

X 28 Tolman, 3½ hrs. ring wheel Mr. F. Stamp

Wednesday " 6 hrs. painting Knoll Cottage

Coles, 8 hrs. Farringdon Screen

" 1½ hrs. remove stable fittings

X " 1½ for Rev. Dr. Hulford

X H. Stokes, 5 hrs. paper cottage late Taylor

X R. Davey, 5 hrs. coloring Knoll Cottage

X " 2 hrs. clearing drain Mr. C. Davy

X " 2½ hrs. piggery wall Mr. T. Woods R. &

X W. Radford, 5 hrs. coloring cottage Knoll Cottage

✓ " 2 hrs. clearing drain Mr. C. Davy

X " 2½ hrs. piggery wall Mr. T. Woods R. &

X 29 Tolman, 9½ hrs. painting at Knoll Cottage

Thursday Coles, 9½ hrs. Farringdon Screen

H. Stokes, at Exmouth see Mr. Toomer

about Mr. Woods piggery



Apr. 29 J<sup>H</sup> Stokes, up to hill, all sorts  
 R Davey, 9½ hrs. cleaning ceilings Broadway House  
 X W Radford, 7 hrs. clearing summerhouse  
 for C. Davy Esq  
 .. 2½ hrs. boiling up lime stock

30 Tolman, 9½ hrs. painting Knoll Cottage  
 Friday Coles, 2 hrs. Farringdon Screen  
 X .. 7½ hrs. alter open drawing  
 room window for Miss Martin  
 F J<sup>H</sup> Stokes, 3 hrs. do. do.  
 .. to Exeter

R Davey, 9½ hrs. whiten ceilings Broadway House  
 W Radford, 9½ hrs. make mortar + lime -  
 wash cowshed Self

May X Tolman, 6 hrs painting Knoll Cottage  
 Saturday Coles, 6 hrs. altering window at  
 Miss Martins

X J<sup>H</sup> Stokes, 1 hr. do.

R Davey, 6 hrs. whiten ceilings Broadway House  
 W Radford, 6 hrs. do.

X Mr. F Stamp waggon wheel  
 4-0 of 12 x 2½ ash felloes

late Taylors Cottage  
 X 5 pieces wallpaper 7.<sup>o</sup>  
 1 pkt. paste

Miss Martins  
 1 pair 2½ butts screws  
 X 5-3 of 1½ x 1¾ deal  
 nails. paint

C. Davy Esq.

4. 4" common pipes

Mr. T. Woods. Rolle

$\frac{1}{2}$  load mortar

Dr. Stokes. Knoll Cottage Contract

3 pints Linseed Oil

23 lbs. yellow ochre

1 box lime

5 lbs. dark umber

4 gals. tar

$\frac{1}{4}$  pk cement

20 lbs. white paint

Broadway House (Self)

$\frac{1}{2}$  pk plaster

18 lbs. Halls white

147 lbs. green

7 lbs. buff

4 lbs. blue

May 3<sup>x</sup> Tolman,  $9\frac{1}{2}$  hrs. painting Knoll Cottage

Monday, Coles,  $9\frac{1}{2}$  hrs. fix Farringdon Screen

H. Stokes, 9 hrs. do.

4<sup>x</sup> Tolman,  $9\frac{1}{2}$  hrs. put new traps & rails

to trap for Mr. Tom Glanville

Coles,  $9\frac{1}{2}$  hrs. fix Farringdon Screen

H. Stokes 3 hrs. do.

" 1 hr. fix window pulley and

repair paving glass Rev. J. Housman

May 5 Tolman, 7½ hrs. painting at Knoll Cottage  
 Wednesday .. 2 hrs. repair trap Mr. T. Glanville  
 Coles, 9½ hrs. fit Farringdon screen  
 H Stokes, 3½ hrs do.

X .. 4 hrs. open floor in cupboards  
 .. take off lock & seal to pump  
 .. for Rev. Dr. Hulford

6 Tolman, 9½ hrs. painting at Knoll Cottage  
 Thursday Coles, 6½ hrs. put in sash cord, and  
 X .. 3 panes of glass Rev. J. B. Housman  
 .. 4 hrs. staining church roof  
 X .. for Farringdon Churchwardens  
 X H Stokes, 4 hrs do do  
 X .. 4½ hrs. put in glass sash  
 cord for Rev. J. B. Housman

7 Tolman, 9½ hrs. painting at Knoll Cottage  
 Friday, Coles, 2 hrs. packing timber  
 .. 7½ hrs. make cistern stand  
 X for C. Davy, Esq.  
 H Stokes, packing timber, paint  
 small bedroom, <sup>terrace</sup> window  
 at Broadway House

8 Tolman, 6 hrs. painting at Knoll Cottage  
 Saturday Coles, 2 hrs. make stand C. Davy, Esq.  
 X .. 3½ hrs. put on new lock on attic  
 door, & guide to yard door Rev. Dr. Hulford  
 .. ½ hr. repair root-hatch door Self  
 X H Stokes, 1 hr. Mr. Davy's piping  
 .. paint small bedroom terrace

Rev. J. B. Houseman

1 pane 21oz. glass

Rectory

8.0 of sash cord, clouts

3 lbs putty, spaint

1 brass pulley

1 cord & tassell }°

1 pane 21oz. glass

Coachman

Farringdon Churchwardens

X Oak stain 6<sup>p</sup>

Rev. Dr. Hulford

1. 6" rim lock complete

1 square staple

4.0 of 241 battens, nails 1<sup>p</sup>

C. Dairy, legs

X 19.0 of 473 oak stand

Farringdon Church Screen Contract

Austrian Oak

12. 2 1/2" screws

6. 4" do

3. 3" bolts & screws

1 set of black handles

1 mortice lock

2 dowels

4 panes Cathedral Glass, carriage  
brads

12. 1 1/4" screws

Fetch timber from beech

Deliver screen to Church

Time making

piping

4 5 7

3

6

1 6

6 6

4

6 0

3

3

£ 0

3 0

3 6 11

1 2 0

10 0 1

May 10<sup>x</sup> Tolman, 9½ hrs painting Knoll Cottage  
 Monday Coles, 9½ hrs. fix up platform Mr. C. Davy  
 x H Stokes, 7½ hrs. fix water pipe R- do  
 x W Radford, 7½ hrs. do. do.  
 x - 2 hrs. get material for kitchen do.  
 x R Davy, 9½ hrs. color kitchen, bath  
 room, larder R. do.

11<sup>x</sup> Tolman, 9½ hrs. painting Knoll Cottage  
 Tuesday Coles, 9½ hrs. fix up platform Mr. C. Davy  
 x W Radford, 9½ hrs. fix water pipe R- do.  
 x H Stokes, 7½ hrs do. do.  
 x R Davy, 9½ hrs. color kitchen R. do.

12<sup>x</sup> Tolman, 9½ hrs painting Knoll Cottage  
 Wednesday Coles, 9½ hrs. platform pipes Mr. C. Davy  
 W Radford, 12 hrs. whitewash back house  
 x " + kitchen R. Mr. C. Stamp  
 x R Davy, 11½ hrs. put in range R. do.  
 x H Stokes, 3½ hrs. fix water pipes R. Mr. C. Davy  
 x " 3 hrs. fix zinc to larder, put pulley  
 x " in block, + take up floor Mr. C. Stamp  
 paper on small bedroom

13<sup>x</sup> Tolman, 11½ hrs. overhaul + screw up bells  
 Thursday at Ifenyock  
 Coles, 3 hrs. help smith tyre wheels  
 x " 6½ hrs. make mantelpiece Mr. C. Stamp  
 x R Davy, 11½ hrs. repair kitchen do.  
 x W Radford, 11½ hrs. do. do.  
 x H Stokes, put name in waggon Mr. T. Glanville  
 " make paint for self  
 x " 2 hrs. make towel rollers for  
 Woodbury School

May 14 Tolman, 11½ hrs. screw up & overhaul  
 Friday " bells at Hemyork  
 + Coles, 9½ hrs. make & fit mantlepiece  
 " + repair cupboards P. Mr. C. Stamp  
 + R Davey, 8 hrs. repair kitchen do.  
 + W Radford, 9½ hrs. do. do.  
 X H Stokes, 2½ hrs. make towel rollers  
 " for Woodbury School  
 + " 1½ hrs. make architraves for  
 Mr. C. Stamp  
 " at Thom Meadow & up to Hill

X 15 Tolman, 1 hr. put on waggon wheel  
 Saturday " for Mr. F. Stamp  
 " 1 hr. remove furniture Mrs H. S. sen  
 X " 4 hrs. repair trap Mr. T. Glauwell  
 X Coles, 6 hrs. kitchen repairs Mr. P. Stamp  
 X R Davey, 5½ hrs. color kitchen Mr. C. Stamp  
 + W Radford, 6 hrs. do. do.  
 H Stokes at Laureast examine  
 cracked treble bell

Hemyork

X Rail fares	37
X lodge	10
bot from station	" 4

Woodbury School

X 3-6	of 2+2 deal	towel rollers
X 4-6	of 7+1 deal	"
X 1-9	of 3½+1 elm	"
8.	2" screws	"

Mr. R. Davey

tar

paid

50

Mr. C. Davy

- X 8-6 of 4 $\frac{1}{2}$  x 3 oak post platform
- 18-0 of 3 x 2 deal "
- of 4 x 2 deal "
- 25-0 of 7 x 1 floor "
- 6-2 of 3 $\frac{1}{2}$  x 1 floor "
- 2 $\frac{1}{2}$  lbs. nails "
- 1. 4 $\frac{1}{2}$  x 3/8 bolt. "
- 15-6 of 3 x 2 ladder } "
- 13-6 of 2 x 1 oak bars } "
- 14-0 of 3 x 2 posts trail "
- piping, cistern &c as invoice
- X 17-6 of 3 x 2 stakes for do.
- X 1 pipe hook
- X 12 pipe clips & 24. 1/4" screws
- X 18 lbs. Halls white ho. 6
- X 9 lbs. Halls buff. 170
- X 1/4 pk. plaster
- X 1/2 bucket putty lime

Mr. C. Stamp

- 1 1/2 yds damper chain & ring
- 1 pulley block
- 4 barrels mortar
- 1 " hair mortar
- 2 buckets putty lime
- 2 " nob lime
- 14 lbs. Halls white ho 6
- 14 lbs. Halls green ho. 60
- 1 peck plaster, 1 peck cement
- 2. 24 x 12, 3, 20 x 10 slates
- 12. 5" nails,
- 1 bucket gravel
- 1 lb. Under, 13. 0 of 2 x 1 battens
- 6-6 of 9 x 1/2 deal architraves.

- Mar 17 Coles, 9½ hrs. hang stair cupboard  
 Monday door Mr. C. Stamp  
 X H Stokes, 5½ hrs. painting do.
- X 18 Tolman, 2 hrs. repair trap Mr. T. Glanville  
 Tuesday Coles, 9½ hrs. repair doors, fix shelf  
 make ladder Mr. C. Stamp  
 X H Stokes, 6 hrs. painting do.
- 19 Coles, 9½ hrs. make fix ladder &  
 Wednesday " repair floor rail Mr. C. Stamp  
 X H Stokes 3½ hrs. painting do.  
 X " 2 hrs. paint trap Mr. T. Glanville
- 20 Coles, 1 hr. hang barn door Mr. C. Stamp  
 Thursday " 1½ hrs. repair chest-drawers Mrs Brewer  
 X " 2 hrs. fix iron to Church Gates for  
 Rev. R. H. Neely  
 X " 5 hrs. box wheel put trap together  
 for Mr. T. Glanville  
 X H Stokes, 2 hrs do.  
 " 7½ hrs. make pool house self
- X 21 Coles, 1½ hrs. fix towel rails Woodbury School  
 Friday " 4½ hrs. repair floor Mr. C. Davy  
 " 3½ hrs. ease windows Broadway House  
 X H Stokes, 5 hrs. fix opener to window  
 X " at Miss Martins  
 X " 1 hr. put in lock spring Mr. C. Davy  
 " fetch tent & from Miss Martins
- 22 Coles, 6 hrs. painting at Broadway House  
 Saturday H Stokes, at Chyst S. Mary about  
 Mr. Brathell,  
 make paint r.



Mr. C. Davy

X 1 lock spring  
18-0 of 7x1 floor  
nails

Mr. T. Glanville Trap

16-0 of 2x3/4 ash rails

10. 1 1/2 x 1/4 bolts

10. 2 x 1/4 "

4. 3 x 1/4 "

paint 2<sup>o</sup>oil for wheels 2<sup>o</sup>

Miss Martin

1 Leggett's parlour opener

1 " cord

9. 1" screws

paint 3<sup>o</sup>

Rev. R. H. Neely

Church Gates

1. iron rod

10. 1" screws

Mr. C. Stamp

11-9 of 7x3/4 match cupboard door

1 pair 8" Tee Hinges 12 screws

10. 1 1/2" screws

3-6 of 7x1 deal shelf

1-9 of 2x1 "

2 turnbuckles

3 lbs. nails

1-0 of 4x2 deal back door

3-0 of 3x1 1/4 oak sill "

9-6 of 7x1 1/4 deal ladder

15-0 of 4x1 "

7 lbs. chocolate paint

Mr. C. Stamp

1 pane glass 11x11

3-6 of 7x3/4 deal in passage

2-3 of 4x1 oak dairy pill

8-0 of 7x1 floor }

2-0 of 2x2 joint }

12 ash fastener screws

8 lbs. chocolate paint

4-3 of 9x1 rail mantelpiece

10-0 of 7x1 shels "

1-6 of 7x3/4 plinth "

5-6 of 7x1 top "

1-6 of 4x3 blocks "

paint 1/2 lb. "

May 24 Whit Monday

25 Tol Coles. 9 1/2 hrs. painting Broadway House

Tuesday H Stokes. 5 1/2 hrs. clean headstone for  
Major Pearson26 Tol Coles. 4 hrs. painting platform for  
Wednesday Mr. C. Davy

" 5 1/2 hrs painting Knoll Cottage

H Stokes. 3 hrs. lettering headstone  
for Major Pearson

" 4 hrs. painting at Knoll Cottage

27 Coles. 9 1/2 hrs. painting Knoll Cottage

Thursday I Stokes. 4 hrs. put new legs in  
table Woodbury School

" repair fowl house self

28 Coles. 9 1/2 hrs. painting Knoll Cottage

Friday H Stokes. 1 1/2 hrs. repair table Woodbury School

May 28 ~~H Stokes~~, 6 hrs. coloring r. Broadway House

29 Coles, 6 hrs. painting Knoll Cottage

Saturday ~~H Stokes~~ 1 1/2 hrs. coloring Broadway House

.. horse hoe mangel

~~R Davy~~, 2 1/2 hrs. stop in screen Farrington Church

~~H Stokes~~, 2 1/2 hrs. do.

Farrington Screen

~~1 brick~~

cement mortar 6<sup>0</sup>

Woodbury School (table

7-6 of 2 1/2 x 2 1/2 deal legs (3)

4. 1 1/2" screws

1-0 of 2 1/2 x 2 1/2 deal blocks

stain

2 enamelled soap dishes

Mr. C. Davy

~~4 lbs. white paint~~

Knoll Cottage (Contract)

3 lbs. green paint

2 lbs. lead color

6 lbs. white

2 lbs. stone color

1 pint Linseed Oil

May 31 Coles, 2 1/2 hrs. screw up pump & fix drawer

Monday ~~Knobs r. Mr. C. Davy~~

2 1/2 hrs. painting Knoll Cottage (contract)

.. 1 1/2 hrs. fix up soap dishes at

~~Woodbury School~~

.. 1 1/2 hrs. painting Broadway House

May 31 Self, at Triangle Field with Mr. H. G. Lawill  
 .. color landing Broadway House

June 1 Coles,  $9\frac{1}{2}$  hrs. painting Broadway House

Tuesday Self 1 hr. repair barrow J. Miller  
 .. to Station with box for Laneast  
 .. horse hoe mangel

6)

2 Tolman,  $9\frac{1}{2}$  hrs. fix up posts & rails  
 Wednesday in triangle field Rolle estate  
 Coles,  $9\frac{1}{2}$  hrs. painting at Broadway House  
 Self,  $5\frac{1}{2}$  hrs. repair front door lock  
 X .. put castors on chair & couch  
 .. at Miss Martins  
 .. color staircase Broadway House

3 Tolman, 10 hrs. take down cracked  
 Thursday .. bell at Laneast  
 Coles,  $9\frac{1}{2}$  hrs. painting at Broadway House  
 H Stokes, 1 hr. do. do.  
 .. Postlake sale

4 Tolman,  $11\frac{1}{2}$  hrs. take down cracked  
 Friday .. bell at Laneast  
 Coles,  $9\frac{1}{2}$  hrs. painting at Broadway House  
 R Davey, 10 hrs coloring & whiten  
 ceilings at do.  
 H Stokes, make paint, wash off ceilings  
 at Broadway House

5 Tolman, 6 hrs. paint yard doors Broadway House  
 Saturday Coles, 6 hrs. painting do.  
 R Davey, 9 hrs. coloring & repair skirting do.  
 H Stokes, all sorts. remove corn cobs &c.

J. Miller

repair barrow line 6<sup>3</sup> wood nails 3<sup>3</sup>

. 9

June 1 Mr. J. Sprague

7 lbs. 2 $\frac{1}{2}$ " cut nails12. 2 $\frac{1}{2}$ " screws

2 sheets glass paper

Triangle Field Rolle Estate

X 5 lbs nails

Woodbury School

X 6. 1 $\frac{1}{2}$ " screws

2 soap dishes

Broadway House

4 $\frac{1}{2}$  lbs. stone color paint

3 lbs. white

7 lbs. dark red

7 lbs. light red

7 lbs. Halls white

14 lbs. Duresco (66.)

1/2 gal. Peppering liquid

2 pecks cement

1/2 barrow sand

1 pk. plaster

1 bucket putty lime

Miss Martin

X repair lock 6<sup>3</sup>

7. 1" screws

June 7 Tolman,  $9\frac{1}{2}$  hrs. screwing up bells &  
Monday framing at Woodbury Tower  
Coles,  $9\frac{1}{2}$  hrs. painting Broadway House  
H. Stokes, 7 hrs. make pulhouse Self

X 8 Tolman,  $9\frac{1}{2}$  hrs. at Woodbury Tower  
Tuesday Coles,  $9\frac{1}{2}$  hrs. painting Broadway House  
H. Stokes, color passage r. do.

X 9 Tolman,  $9\frac{1}{2}$  hrs. at Woodbury Tower  
Wednesday Coles,  $9\frac{1}{2}$  hrs. painting Broadway House  
H. Stokes, color passage r. do.

X 10 Tolman,  $9\frac{1}{2}$  hrs. at Woodbury Tower  
Thursday Coles,  $9\frac{1}{2}$  hrs. ringing trap wheel  
for Mrs. E. Perry  
H. Stokes, at Burnington inspect bells  
as per agreement

X 11 Tolman,  $3\frac{1}{4}$  hrs. at Woodbury Tower  
Friday ..  $1\frac{1}{2}$  hrs. measure for timber at  
Bridgepit (contract)  
.. 5 hrs. pulhouse Self  
Coles, 4 hrs. ring trap wheel for  
+ Mrs. E. Perry  
+ ..  $5\frac{1}{2}$  hrs. put on new couplings, box  
wheel repair trap seat Mrs. E. Perry  
H. Stokes, to station, at Bridgepit rap

12 Tolman, 6 hrs. pulhouse Self  
Saturday Coles,  $3\frac{1}{2}$  hrs. help smith tyre wheel  
..  $2\frac{1}{2}$  hrs. paint wheel & put nuts  
+ on axle bolts Mrs. E. Perry  
H. Stokes at apo r.

## Woodbury Church Tower

3-3 of 4x2 ash tenor box

gross. of leather

3lbs. of chine cord

6-8 of rubber tubing

2 pint sweet oil

## Mrs. T. Perry

7. 25" ash felloes

paint

2 Demplings dolls

1-0 of 6x1 for elm seat

1-0 of 25x1 do.

nails

## Broadway House

10 1/2 lbs. stone color

14 lbs. Dunes

June 14 Tolman, 9 1/2 hrs. put in 3 posts + plate  
 Monday to shed at Ann's Barn. Polle &  
 Coles, 9 1/2 hrs. do. do  
 H Stokes, 1 hr. do. do  
 " all sorts (Mrs J. Pynes funeral)

15 Tolman, 9 1/2 hrs. at Ann's Barn Polle &  
 Tuesday Coles, 9 1/2 hrs. do. do

H Stokes, Rent Day to beeter with Mother

" at Cemetery, see memorials for Mr. Davy

16 Tolman, 9 1/2 hrs. painting at Broadway House

Wednesday Coles, 9 1/2 hrs. do.

H Stokes, do

Postlake Grass Sale

June 17 Tolman, 9 $\frac{1}{2}$  hrs. painting at Broadway House

Thursday Coles, 9 $\frac{1}{2}$  hrs. do.

H. Stokes, clear up furniture &  
horsehoe mangel

X 4 hrs. make flue R. Stoneman

18 Tolman, 9 $\frac{1}{2}$  hrs. painting at Broadway House

Friday Coles, 9 $\frac{1}{2}$  hrs. do.

H. Stokes, clear up furniture &

19 Tolman, 6 hrs painting at Broadway House

Saturday Coles 6 hrs. do. do.

H. Stokes, do.

17 R. Stoneman

+ 1 flue pipe 2/9

Mr. J. Sprague

6. 5/8 washers

2 plates of iron 16 lbs. 1 hr.

1 post door 1/9

4.0 of hoop iron

cut off 12 screw 2 bolts 4<sup>o</sup>

Rolle Estate Anne's barn

X 3. 7 x 1/2 bolts washers

4 lbs. nails

4 pantiles

Broadway House

13 lbs. lead color paint

6 1/2 lbs. white "

of picture rail

4 lbs. white paint



- June 21 <sup>repair new felloe</sup>  
 Monday Tolman, 9 1/2 hrs. put in 1 spoke & ring  
 " trap wheels Mr. M. Hearn  
 Coles, 9 1/2 hrs. painting Broadway House  
 H. Stokes, papering R. do.
- 22  
 Tuesday Tolman, 5 hrs. repair wheels Mr. M. Hearn  
 " 2 hrs. keep smith put on tires  
 " 2 1/2 hrs. make parlour Self  
 Coles 9 1/2 hrs. painting Broadway House  
 R. Davey, 2 hrs. fix furnace pan at  
 X " Wrooks Globe Hill Cottages  
 " 9 1/2 hrs. whitening & coloring ceilings  
 Broadway House  
 H. Stokes, remove our furniture &  
 " papering Broadway House
- X 23  
 Wednesday Tolman, 1 hr. put in sledge handle  
 for R. D. Council  
 " 8 hrs. parlour Self  
 X " 1/2 hr. paint wheels Mr. M. Hearn  
 Coles, 9 1/2 hrs. painting at Broadway House  
 R. Davey, 7 hrs. plaster walls, make good  
 X " cement skirting whitewash dairy  
 for Mr. C. Stamp  
 " 4 1/2 hrs. coloring at Broadway House  
 H. Stokes, at Broadway House  
 " cut off timber for Mr. Abbott R.
- X 24  
 Thursday Tolman, 4 hrs. repair shaft of trap Mr. M. Hearn  
 " 5 1/2 hrs. put shaft on cart & repair  
 cart Mr. G. Keslake  
 Coles, 9 1/2 hrs. painting at Broadway House  
 X H. Stokes, 4 hrs. put up dairy shelves Mr. B. Stamp  
 " take up canvas R. Broadway

June 25  
 Friday Tolman, 4 hrs. about cart Mr. G. Kerslake  
 .. 3 hrs. help smith type wheel  
 .. 2 1/2 hrs. make milking stool Mr. B. Stamp  
 Coles, 4 1/2 hrs. painting Broadway House  
 H. Stokes, 4 hrs. about fowl house  
 .. at Exeter

26  
 Saturday Tolman, 3 hrs. put on lock case +  
 .. ease door Woodbury School  
 .. 3 hrs. get out blocks for Lanest  
 Coles, 6 hrs. painting at Broadway House  
 H. Stokes, set trap at Mr. Kains rallsnts

§ Thomas R-D. Council

X 2-6 of 2 x 1 1/2 ash sledge handle

Mr. G. Kerslake, 2

X 2-4 x 1/2 bolts

4. C. 8. nails

Mr. J. Sprague

X 3 fire bricks

14 lbs. putty, with key

Mr. B. Stamp

1 milking stool 1/9

X 20-0 of 7 x 1 shelves

12-9 of 2 x 1 brackets

1 lb. nails

Mr. W. C. Abbott,

X 26-0 of 7 x 3/4 floor

6-0 of 7 x 3/4 floor

X Woodbury School, 1. 10" stock lock

Mr. M. Hearn

4<sup>0</sup> of 9 x 3 ash for 4 fellows

1 spoke

2.6 of 2<sup>1</sup>/<sub>2</sub> + 2<sup>1</sup>/<sub>2</sub> ash sharp point

4, 3 x 3/8 bolts

alter plate of iron 3<sup>0</sup>.

Mr. C. Stamp

✓ 1/4 pk. plaster

✓ 1 bucket putty lime

✓ 1 bucket whitewash

✓ 1 bucket sand

✓ 1/4 pk. cement

Globe Hill Cottages (W. Crooks)

X 1/4 peck cement

X 1 furnace pan

Broadway House

1/4 pk. plaster

1/2 pk. nob lime

wallpaper

paste

calceum

June 28 Monday Tolman, 1 1/2 hrs. paint Laneast Ironwork  
 .. 6 hrs. repair water trap for Mr. G. Goss

X Coles, 9 1/2 hrs. make table Mrs. Stamp

X H. Stokes, at apt. at Farringdon School

X .. 3 hrs. repair trap Mr. G. Goss

June 29 Tuesday Tolman, 9 1/2 hrs. alter paint trap Mr. G. Goss  
 Coles, 9 1/2 hrs. make table Mrs. Stamp  
 X H. Stokes, 7 hrs. alter paint trap Mr. G. Goss

June 30 Tolman, 6½ hrs. varnish trap Mr. G. Gros  
 Wednesday " ½ hrs. paint ironwork Laneast  
 " 2½ hrs. about old cart Mr. H. Pile  
 X Coles, 3½ hrs. make table Mrs. B. Stamp  
 " 6 hrs. make letter box for Mr. W. Abbott  
 H Stokes at apes r.

28 Mr. W. Abbott

5. 17/8 of 3x2 rps 85-0  
 2. 11-6 of 3x2 " 23-0  
 2. 11-0 of 3x2 " 22-0  
 1. 5-3 of 3x2 " 5-3 - 135-3  
 24-6 of 2x1 batten  
 13-9 of 2x1 "  
 1-0 of 9x½ deal  
 5-0 of 11x¾ " letter box said  
 1-6 of 11x¾ "  
 brads

Mr. G. Gros trap

1 small leather collar  
 1-3 of 1½x¾ beech stand  
 ¾ pint of Carriage Varnish  
 2 lbs. paint  
 1. 1½x¾ bolt  
 2 doz. Tacks

1915

July 1<sup>x</sup> Tolman, 9 $\frac{1}{2}$  hrs. make cart Mr. H. Pile  
 Thursday X Coles, 9 $\frac{1}{2}$  hrs. make table Mrs. B. Stamp  
 H Stokes, at apt

2<sup>x</sup> Tolman, 9 $\frac{1}{2}$  hrs. make cart Mr. H. Pile  
 Friday X Coles, 6 hrs. make table Mrs. B. Stamp  
 " 3 $\frac{1}{2}$  hrs. paint kitchen Mr. C. Stamp  
 X H Stokes, 1 hr. color do.  
 " at Sharp's beneath, to Station

X 3 Tolman, 1 hr. put on wheels Mr. G. Goss  
 Saturday X " 5 hrs. make cart Mr. H. Pile  
 Coles, 5 hrs. paint gate to Broadway house  
 " 1 hr. collar over trap wheels

3 Mr. W. Abbott

X 12.0 of 2x1 batten

Mr. W. Tolman

X 8.6 of 15x1 elm

2.5 of 11x $\frac{3}{4}$  deal

Paid

225

95

July 5<sup>x</sup> Tolman 5 $\frac{1}{2}$  hrs. make cart Mr. H. Pile  
 Monday " 4 hrs. haymaking  
 X Coles, 5 hrs. make table Mrs. B. Stamp  
 " 4 hrs. haymaking  
 X "  $\frac{1}{2}$  hr. cut out 2x2 for Mr. W. Abbott  
 H Stokes, haymaking rat apt

X 6 Tolman, 2 hrs. make cart Mr. H. Pile  
 Tuesday " 7 $\frac{1}{2}$  hrs. haymaking  
 Coles, 7 $\frac{1}{2}$  hrs. do.  
 X " 2 hrs. make table  
 H Stokes, haymaking rat apt

July 7 Tolman, 9 hrs. make cart Mr. H. Pile  
 Wednesday .. 1 hr. turn hay  
 Coles, 1 hr. do.  
 + .. 5 hrs. make table  
 + .. 4 1/2 hrs. repair garden seat Miss Martin  
 H. Stokes, at ops

X Tolman, 9 1/2 hrs. make cart Mr. H. Pile  
 Thursday Coles, 9 1/2 hrs. repair garden seats  
 for Miss Martin  
 H. Stokes, at ops

9 Tolman, 3 hrs. turn hay  
 Friday X .. 6 1/2 hrs. make cart Mr. H. Pile  
 + Coles, 6 1/2 hrs. seats Miss Martin  
 .. 3 hrs. haymaking  
 H. Stokes, haymaking at ops

10 Tolman, 2 hrs. make cart Mr. H. Pile  
 Saturday .. 4 hrs. haymaking  
 Coles, 4 hrs. do.  
 X .. 2 hrs. repair seats Miss Martin  
 H. Stokes, haymaking r.

- Miss Martin's Seats
- 6-0 of 2x2 deal legs
  - 3-0 of 2x2 " bar
  - 3-9 of 2x1 1/2 " arm
  - 9-6 of 2x1 1/2 " raps
  - 1-4 of 2x3 " arm
  - 10, 1 1/4 screws
  - belm brackets
  - nails

Mr. W. Abbott

2-17 hrs. of 2x1 butter

2-14 hrs. of 2x1 "

20-0 of 2x2 deal

July 12/ Monday Tolman, 2 hrs. cart Mr. H. Pile  
 " 9 1/2 hrs. haymaking  
 Coles, 9 1/2 hrs. do  
 + " 2 hrs. repair seats Miss Martin  
 R. Dawey, 7 1/2 hrs. haymaking  
 W. Radford, 11 1/2 hrs. do  
 Self, do.

X 13 Tuesday Tolman, 9 1/2 hrs. cart Mr. H. Pile  
 Coles, 7 hrs. repair paint seats Miss Martin  
 X " 1 hr. repair stool  
 " 1 hr. repair chair Henley  
 X " 1 hr. make table Mrs. B. Stamp  
 " 1/2 hr. haymaking  
 Self, haymaking rat apr.

X 14 Wednesday Tolman, 9 1/2 hrs. cart Mr. H. Pile  
 Coles, 7 1/2 hrs. table Mrs. B. Stamp  
 + " 2 hrs. paint seats Miss Martin  
 Self, measuring at Webber's farm, at apr.

15/ Thursday <sup>Coles</sup> Tolman, 3 hrs. put on lock on T. Lee's  
 " door for Mr. O. Farrell  
 " 1 hr. measuring at Webber's farm  
 X " 2 hrs. paint seats Miss Martin  
 X " 3 1/2 hrs. table Mrs. B. Stamp  
 X Tolman, 9 1/2 hrs. cart Mr. H. Pile  
 Self, at Webber's farm, see Mr. Toomer at  
 Wrenmouth, at apr.

July 16~~X~~ Tolman, 9 $\frac{1}{2}$  hrs. cart Mr. H. Pile.  
 Friday Coles, 6 $\frac{1}{2}$  hrs. make water tinner  
 & repair field gates Self  
 .. 3 hrs. clean out paint pots r  
 Self, at apcs. at Exeter, 10 Station

17~~X~~ Tolman, 6 hrs. cart Mr. H. Pile  
 Saturday Coles, 1 $\frac{1}{2}$  hrs. repair field gate Self  
 ..  $\frac{1}{2}$  hr. seats Miss Martin  
 .. 4 hrs. saw up wood. make  
 shelf brackets Self  
 Self at apcs r

Mr. Abraham Havill

+ 1. 6" rim lock complete screws 30

S. Coles,

34.0 of 2x1 batten paid 17

Mr. W. Abbott

X 27.0 of 2x1 batten paid 15

Miss Martin

X 4 lbs. paint for seats 20

Mr. Andrews

18 lbs. stone color paint 99

1 lb. ground ochre

1 No. 12 Cool brush

piece zinc 6x6

3 doz. 1 $\frac{1}{2}$  screws

1 lb. nails



- July 19 Monday Tolman, 10 hrs. fix up new treble at  
Lancast. (Contract)
- X Coles, 1 $\frac{1}{2}$  hrs. sharp saw Mr. B. Stamp  
.. 2 hrs. collar wheel of trap do.  
.. 7 hrs. take off trap-wheels help type  
wheels put in rivets Mr. B. Stamp
- X Self cleaning out office r.
- 20 Tuesday Tolman, 9 hrs. fix up new treble at  
Lancast (Contract)
- .. 2 $\frac{1}{2}$  hrs. overhaul the other bells  
in Lancast Tower
- X Coles, 1 $\frac{1}{2}$  hrs. put stops on shops Mr. B. Stamp  
.. 5 $\frac{1}{2}$  hrs. make shelves for office
- X .. 2 hrs. paint cart Mr. H. Pile
- Self, cleaning out office  
3 hrs. haymaking at Hill
- 21 Wednesday Tolman, 11 $\frac{1}{2}$  hrs. overhaul bells. put on  
new wheel stays r at Lancast
- Coles, 2 hrs. repair gate for Self  
.. 7 $\frac{1}{2}$  hrs. take up hay at Hill
- R Daven, 7 $\frac{1}{2}$  hrs. do.  
W Radford, 9 $\frac{1}{2}$  hrs. do.
- Self haymaking
- X 22 Thursday Tolman, 11 $\frac{1}{2}$  hrs. overhaul bells at Lancast
- Coles, 2 hrs. take down stove pipe Self  
.. 7 $\frac{1}{2}$  hrs. repair WC. seat at Gildbrook
- X .. for Mr. H. Ware  
Self clean out office r.

July 23 Tolman, 11 hrs. screw up & overhaul  
 Friday " bells at Lancastr  
 + Coles, 8 hrs. put up clothes line Mr. S. Ware  
 X " 1 1/2 hrs. repair turf house Mr. H. Ware  
 Self at brick r.

24 Tolman, 6 hrs. at Lancastr  
 Saturday Coles. 6 hrs. repair turf house Mr. H. Ware  
 Self

Lancastr (extras)

- set of 5 wheel staps
- 4 bolts, & 2 clips for 2<sup>nd</sup> bell } 29 lbs
- piece of iron & bolt for floor }
- 1 clapper box, 2. 3/2 x 3/8 bolts
- 20. C.S. nails
- 12. 2" nails
- 1 clapper leather
- 1 elm block for stock

Lancastr Contract

- 2 staples & 2 clips 11 lbs.
- welding staple & sharpen bits 9.

X 20 Mr. W. E. Abbott 34' 0" of 2 x 1 batten

Mr. H. Ware  
 137' 6" of 7 x 1 floor  
 24' 6" of 3 x 2 rafter  
 5 lbs nails

X Mr. S. Ware  
 Clothes line

- July 26 Monday Tolman, 5 hrs. put bottom in part -  
hang eades Mr. H. Pile
- X Coles, 9 hrs. repair sheds Mr. H. Ware
- X Leach, 9 hrs. painting sheds Mr. C. Davy
- R Davy, 1 hr. take out fire in office
- X " 8 hrs. clean down walls Webber Farm
- Self all sorts
- 27 Tuesday Tolman, 9 hrs. about cart Mr. H. Pile
- X Coles, 9 hrs. repair sheds Mr. H. Ware
- X Leach, 9 hrs. painting sheds Mr. C. Davy
- X R Davy, 9 hrs. clean down walls Webber Farm
- X W Radford, 6 hrs. do. do.
- Self all sorts
- 28 Wednesday Tolman, 8 hrs. clean off shops Eades
- " paint do. Mr. H. Pile
- X " 1 hr. make horse stake Mr. W. Abbott
- X Coles, 7 hrs. repair sheds Mr. H. Ware
- X " 2 hrs. make safe Mr. W. Abbott
- X Leach, 2 hrs. paint sheds Mr. C. Davy
- X " 10 hrs. haymaking Mr. B. Stamp
- X R Davy, 10 hrs. do. do.
- X " 2 hrs. clean down walls Webber Farm
- X W. Radford, 2 hrs. do. do.
- Self all sorts, 1 hr. ease door J. Miller paid .. 6
- 29 Thursday Tolman, 3 1/2 hrs. make horse stake Mr. W. Abbott
- " 4 1/2 hrs. help with tyre wheels Mr. H. Pile
- " 1 1/2 hrs. paint wheels do.
- X Coles, 9 hrs. make safe Mr. W. Abbott
- X Leach, 9 hrs. ease door windows & paint  
sheds Mr. C. Davy
- X R Davy, 9 hrs. clean walls Webber Farm
- X W. Radford, 6 hrs. do.

July 29 Self make paint r

30 Tolman, 2½ hrs. paint cart Mr. H. Pile

Friday .. 7 hrs. ring cart wheels Self

X Coles, 2 hrs. make safe Mr. W. Abbott

.. 4 hrs. repair fence & rail out rick  
in meadow

X .. 3½ hrs. repair shuting Webbers Farm

X Leach, 9½ hrs. painting sheds Mr. C. Davy

X R. Davy, 9½ hrs. clean down walls Webbers Farm

X W. Radford, 9½ hrs. do.

Self, 4 hrs. repair fence in meadow

31 Tolman, 3½ hrs. paint wheels, shaft r.

Saturday .. Mr. H. Pile cart

.. 2½ hrs. ring wheels Self

X Coles, 6 hrs. repair shuting Webbers Farm

X Leach, 6 hrs. painting sheds Mr. C. Davy

X R. Davy, 1½ hrs. fix damper at Mrs. Wildes

X .. 4½ hrs. clean down walls Webbers Farm

X W. Radford 2 hrs. do.

Self all sorts

Webbers Farm

X 6 shute screws

X 2 lbs. putty

X 2' 0" of 4" shuting

X Mrs. Wilde's Cottage

X 1 bucket mortar

31 Mr. W. Abbott

X 17' 0" of 3x2 rafter

Mr. W. Abbott. Safe

5q. 0 of 7x3/4 floor  
 9.0 of 11x1/2 deal  
 6.0 of 3x1 floor  
 2-3 of 7x1 "  
 2-6 of 3 1/2 x 1 "  
 1 lb. nails  
 clouts  
 5.0 of 3x3 ash horse stake  
 2 rings & 2 C.S. nails "

Mr. Harold Ware

1 lb. nails  
 8.6 of 4x2 rafter  
 34.6 of 9" deal feather edge  
 2 gate staples  
 6 galv. screws washers  
 sharpen 2 gate hooks

H. Leach.

1 piece 1 1/2 dm paid 3/4  
 1 lb. nails paid 2/4

Mrs. B. Stamps Table

4 legs, 6" 4 castors screws, 5/8 4 knots &	11 11
14.0 of 7x1 floor	20 1/2
4.0 of 5x1 "	6
9.0 of 4x1 "	10
20.0 of 11x1 1/4 top white	80
14. 1 1/2 screw	3
6.6 of 5x1 drawers	10
9.0 of 11x1/2 bottom	16
5.9 of 4x3/4 "	4
blocks	3 1/2
time 62 hrs	11 0

7

2 18 6

Mr. H. Pile cart

5 lbs. lead color body, lades

10.  $2\frac{1}{2} \times \frac{3}{8}$  bolts

6.  $3 \times \frac{3}{8}$  "

2.  $3\frac{1}{2} \times \frac{3}{8}$  "

6.  $2 \times \frac{5}{16}$  "

Mr. C. Davy paint

2 lbs. putty

2 sheets glass paper

2 lbs. white paint

Aug. 3 Tuesday X Tolman,  $9\frac{1}{2}$  hrs. ring cart wheels Self  
 X Coles,  $3\frac{1}{2}$  hrs. cut off timber Mr. Abbott  
 X " 5 hrs. put paint to waggon  
 X sharp Mr. T. Glanville  
 X " 1 hr. make cow boxes Mr. A. Stamp  
 X Leach,  $9\frac{1}{2}$  hrs. paint & repair shed Mr. C. Davy  
 X R Davy,  $9\frac{1}{2}$  hrs. clean down Webbers Farm  
 X W Radford,  $9\frac{1}{2}$  hrs. do.  
 Self at Topsham for lime, at  
 Sharps for timber

4 Wednesday X Tolman,  $9\frac{1}{2}$  hrs. ring cart wheels Self  
 X Coles,  $8\frac{1}{2}$  hrs. make cow boxes Mr. A. Stamp  
 " 1 hr. unload timber  
 X Leach, 6 hrs. repair shed Mr. C. Davy  
 X " 6 hrs. haymaking Mr. B. Stamp  
 X R Davy, 6 hrs. do.  
 X " 6 hrs. coloring Webbers Farm  
 X W Radford, 6 hrs. do.  
 X " 6 hrs. ~~coloring~~ haymaking Mr. B. Stamp  
 Self

- Aug. 5 Tolman, 9 hrs. ring cart wheels Self  
~~Wednesday~~ Coles, 7 hrs. clean out plunks Webbers Farm  
 Thursday .. 2 hrs. make tables Mr. W. Abbott  
 X Leach, 6 hrs. painting sheds Mr. C. Davy  
 X R. Davy, 8 hrs. coloring at Webbers Farm  
 Self 2 hrs. at 2 months for timber  
 X .. 3 hrs. put top to card table for  
 Mr. W. Abbott  
 .. 1/2 hr. make trestles Mr. W. Abbott  
  
 6 Tolman, 9 hrs. ring cart wheels Self  
 Friday ? .. 1/2 hr. paint cart Mr. H. Pile  
 X Coles, 7 hrs. put felt on roof, Mr. C. Davy  
 .. 2 hrs. make tables Mr. W. Abbott  
 X Leach, 9 hrs. get out raps & felt roof  
 for Mr. C. Davy  
 X R. Davy, 9 hrs. coloring at Webbers Farm  
 W. Radford, 2 hrs. do.  
 Self 5 hrs. make trestles Mr. Abbott  
 .. 1/2 hr. make tables do.  
 .. at wheat field ✓
- 7 Tolman, <sup>2 hrs lades, sideboards</sup> 4 hrs. paint cart, lades & Mr. H. Pile  
~~Saturday~~ X Coles, 6 hrs. painting at Webbers Farm  
 X Leach, 6 hrs. tarring felt on Mr. C. Davy  
 X R. Davy, 6 hrs. remove furniture Mr. J. Sprague  
 X W. Radford, 6 hrs. coloring at Webbers Farm  
 Self 1 1/2 hrs. making trestles Mr. W. Abbott  
  
 Mr. H. Piles cart  
 3 lbs. blue paint cart 2 lbs  
 4 lbs. red " " 3 lbs  
 4 lbs. lead color " 3 lbs

Mr. C. Davy

10'-0" of 4x2 deal  
 4 strap plates 5 1/2 lbs  
 4. 2 1/2" screws  
 2. 3x3/4 bolts  
 3-6 of 3 1/2 x 2 deal  
 9'-0" of 2x1 "  
 1 lb. putty  
 6-0 of 4x3 oak sill  
 34'-0" of 7x3/4 for roof raps  
 1 lb. nails  
 1 gal. tar  
 4 ds. of felting  
 1/2 lb. clouts  
 37 lbs. paint  
 13 1/2 lbs paint with pot

Webbers Farm

28 lbs dry oline  
 2 lbs dry umber  
 14 lbs tallow  
 1 box lime 1/9  
 1/2 pk. cement  
 1 bucket mortar  
 1 bucket putty lime

Mr. W. Abbott Contract

132'-0" of 2x1	12 trusses	7 2 1/2
27'-0" of 2x2	"	3 4 1/2
nails		" 2
time 10 1/2 hrs.		16. 5 1/2
144'-0" of 7x3/4 white floor	6 tables	1 1/2
144'-0" of 7x3/4 white floor		18 0
42'-0" of 2x1 ledge		2 2 1/2
nails		1. 0. 1 1/2
5 hrs make		2 6



Mr. W. Abbott

Aug. 3 4. 3-10 q 3x2, 15-4  
 4. 7-6 q 7x3/4, 30-0  
 4. 3-0 q 2x2, 12-0 }  
 2. 2-4 q 2x2 4-8 } 16-8 X  
 1. 2-4 q 3x3/4

Mr. W. Abbott. R.A.M.C.

4 74-0 q 3x2  
 39-0 q 4x2  
 2 lbs. nails  
 16-0 q 9x2 deal jny X  
 10-0 q 4x2

6 Mr. W. Abbott. R.A.M.C.

X 7-10 q 3x2  
 2-6 q 3x2

Mr. W. Abbott. Card table

9-0 q 11x1/2 deal	3	23
3-0 q 4x1/2 "	14	4
8-0 q 2x1		5
2 iron buttons screws		2
nails tacks		2
3 hrs. making		19

5-

Mr. H. Piles Cart

2.	5' 9" q	3x3 1/2 ash sides	11-6	3 1/2	3-4 1/2	4	3 10
3.	5' 9" q	3x2 ash pomes	17-3	2	2-10 1/2	2 1/4	3 3
1.	4' 6" q	3x3 ash rail	4-6	3	1-1 1/2	3 1/2	1 4
2.	4' 6" q	3x2 ash	9-0	2	1-6	2 1/4	1 8 1/2
1.	4' 6" q	3x2 ash	4-6	2	9	2 1/4	10 1/2
2.	5' 6" q	14x1 1/2 elm	11-0			3 1/4	3 5 1/2
2.	6-0 q	7x1 elm	<del>12-0</del> 11-0			2 1/2	1 5 1/2
2.	3-9 q	12x1 elm.	7-6	2 1/4		2 1/2	1 7
1.	5-0 q	4x1 elm					5
3-6 x 4-6	q	1" elm bottom	15-9			2 1/2	3 4
		6 lbs. paint					3 3
10.		2 1/2 x 3/8 bolts					.. 10
6.		3 x 3/8 ..					.. 6
2.		3 1/2 x 3/8 ..			1-4-9°		.. 2
6.		2 x 5/16 ..			1-6-4 1/2		.. 4 1/2

June 30	2 1/2 hrs.						1 3
July 1	9 1/2 hrs.						4 9
2	9 1/2 hrs.						4 9
3	5 hrs.						2 6
5	5 1/2 hrs.						2 9
6	2 hrs.						1 0
7	9 hrs.						4 6
8	9 1/2 hrs.						4 9
9	6 1/2 hrs.						3 3
10	2 hrs.						1 0
12	2 hrs.						1 0
13	9 1/2 hrs.						4 9
14	9 1/2 hrs.						4 9
15	9 1/2 hrs.						4 9
16	9 1/2 hrs.						4 9
17	6 hrs.						3 0
20	2 1/2 hrs.						1 3
26	5 1/2 hrs.						2 9

2-17-6

4 3 10